

# Punjab State Road Sector Project

Project No. P 090585 – IN

Loan No. 4843 – IN

## Quarterly Implementation Progress Report # 33

Reporting Period: 1<sup>st</sup> April, 2015 to 30<sup>th</sup> June, 2015



**Punjab Roads & Bridges Development Board**  
SCO 61 – 62, Phase 2, SAS Nagar, Mohali (Chandigarh)  
India 160 055

---

Project Name : Punjab State Road Sector Project  
 Loan No. : 4843 – IN  
 Project No. : P090585 – IN  
 Report Name : Quarterly Implementation Progress Report # 33  
 Reporting Period : 1<sup>st</sup> April, 2015 to 30<sup>th</sup> June, 2015

## PREPARATION

Prepared by: Yogesh Gupta, Project Director  
 Anil Kumar Sharma, Deputy Project Director  
 Ripdaman Singh Seth, Project Manager

Approved for issue: Yogesh Gupta

Position: Project Director

Dated: 17<sup>th</sup> Aug, 2015

## ISSUE REGISTER

Distribution List	Date of Issue	No. of Copies
Department of Economic Affairs, MOF, GOI	17 <sup>th</sup> Aug, 2015	1/PDF
Public Works Department, GOP	17 <sup>th</sup> Aug, 2015	1
Finance Department, GOP	17 <sup>th</sup> Aug, 2015	2
Planning Department, GOP	17 <sup>th</sup> Aug, 2015	2
World Bank, New Delhi	17 <sup>th</sup> Aug, 2015	5/PDF

## Table of Contents

<b>Executive Summary</b>	<b>6</b>
<b>1. General</b>	<b>10</b>
<b>1.1 Reporting Requirements</b>	<b>10</b>
<b>1.2 Loan Status</b>	<b>10</b>
<b>1.3 Financial Management</b>	<b>10</b>
<b>1.4 Bank Mission</b>	<b>12</b>
<b>1.5 Empowered Committee meeting</b>	<b>12</b>
<b>1.6 Project Steering Committee meeting</b>	<b>13</b>
<b>2. Project Management and Implementation</b>	<b>13</b>
<b>2.1 Procurement Status</b>	<b>13</b>
<b>2.2 Implementation Status - Civil Works</b>	<b>14</b>
<b>2.3 Dispute Resolution</b>	<b>15</b>
<b>2.4 Custom / Excise Exemption Details</b>	<b>16</b>
<b>2.5 Variation Details</b>	<b>16</b>
<b>2.6 Consultancy Services</b>	<b>16</b>
<b>2.7 Implementation of Environment Management Plan</b>	<b>21</b>
<b>2.8 Resettlement &amp; Rehabilitation Activities</b>	<b>24</b>
<b>2.9 Pre-Construction Activities for OPRC work</b>	<b>25</b>
<b>3. Seminars, Workshops &amp; Trainings</b>	<b>25</b>
<b>4. Complaints</b>	<b>25</b>
<b>5. Court Cases</b>	<b>26</b>
<b>APPENDICES</b>	<b>27</b>
<b>Appendix 1</b>	<b>28</b>
Project Report Format 1	28
Project Report Format 2	29
Project Report Format 3	30
Project Report Format 4	31
Project Report Format 5	32
Project Report Format 6	33
<b>Appendix 2A</b>	<b>34</b>
<b>Appendix 2B</b>	<b>43</b>
<b>Appendix 3A</b>	<b>54</b>
<b>Appendix 3B</b>	<b>55</b>
<b>Appendix 3C</b>	<b>56</b>
<b>Appendix 3D</b>	<b>57</b>
<b>Appendix 3E</b>	<b>58</b>
<b>Appendix 4A</b>	<b>59</b>
<b>Appendix 4B</b>	<b>63</b>
<b>Appendix 4C</b>	<b>64</b>
<b>Appendix 5A</b>	<b>66</b>
<b>Appendix 5B</b>	<b>67</b>
<b>Appendix 6</b>	<b>68</b>
<b>Appendix 7</b>	<b>69</b>
<b>Appendix 8</b>	<b>70</b>
<b>Appendix 9</b>	<b>79</b>

**List of Acronyms**

BA	Borrow Area
CE(PSRSP)	Chief Engineer (PSRSP)
CES	Consulting Engineering Services (I) Pvt. Ltd., New Delhi
CMU	Contract Management Unit
COI	Corridor of Impact
CPR	Common Property Resources
CQS	Selection based on Consultant's Qualification
CSC	Construction Supervision Consultant
CV	Curriculum Vitae
DB	Dispute Review Board / Dispute Board
DEA	Department of Economic Affairs
DISA	Development Initiatives for System Alternatives, New Delhi
DPR	Detailed Project Report
DRE	Deputy Resident Engineer
EE	Executive Engineer
EMP	Environmental Management Plan
EO	Environmental Officer
EOT	Extension of Time
FMR	Financial Management Report
FWD	Falling Weight Deflectometer
GIS	Geographical Information System
GOI	Government of India
GOP	Government of Punjab
ICT	Intercontinental Consultants & Technocrats Pvt. Ltd.
ICTC	Integrated Centre for Testing and Counselling
IDEAS	Integrated Data Evaluation & Analysis Software
IDS	Institutional Development Studies
MoEF	Ministry of Environment and Forest, Government of India
MoF	Ministry of Finance, Government of India
MPR	Monthly Progress Report
NGO	Non-Government Organization
NO	No Objection
NTH	Non-Title Holders
OPRC	Output & Performance Based Road Contracts
PCD	Project Concept Document
PM	Periodic Maintenance Work
PRBDB	Punjab Roads & Bridges Development Board
PSRA	Punjab State Road Agency
PSRSP	Punjab State Road Sector Project
PwC	PricewaterhouseCoopers Private Limited
PWD	Public Works Department (B&R), Punjab
R&R	Resettlement & Rehabilitation

RAP	Resettlement Action Plan
RH	Rehabilitation Work
RUSS	Road User Satisfaction Surveys
SPW	Secretary Public Works
TAC	Technical Advisory Consultant
TH	Title Holders
UG	Upgradation Work

### Acronyms used for Phase I & Phase II Roads

PM/1	Periodic Maintenance of Anjala Ramdass & Chehrata Dand Bir Road
PM/2	Periodic Maintenance of Gurdaspur Sri Hargobindpur Road
PM/3a	Periodic Maintenance of Sunam Longowal Badbar Road
PM/3b	Periodic Maintenance of Pakhokey Tappa Road
PM/4	Periodic Maintenance of Khanna Samrala Nawanshahar Garhshankar Road
PM/5	Periodic Maintenance of Kapurthala Tashpur Sultanpur Dalla Road
PM/6	Periodic Maintenance of Sitogana Dabwali Road
PM/7	Periodic Maintenance of Faridkot Ferozepur road
PM/10	Periodic Maintenance of BaghaPurana Bhagta Bhucho Road
PM/11	Periodic Maintenance of Sri Hargobindpur Batala Dera Baba Nanak Road
RH/1	Rehabilitation of Ferozepur Zira Road
RH/2	Rehabilitation of Chandigarh Landran Chunni Sirhind Road
RH/3	Rehabilitation of Phillaur Aur Rahon Nagar Road
RH/4	Rehabilitation of Kapurthala Tarn Taran Road
RH/5	Rehabilitation of Dharamkot Zira Road
RH/6	Rehabilitation of Patiala Sirhind Road
UG/1	Upgradation of Kharar Banur Tepla Road
UG/2	Upgradation of Ludhiana Malerkotla Sangrur Road
UG/3	Upgradation of Attari Chabbal Tarn Taran Road
OPRC/1	Output and Performance Based Road Contract (OPRC) (Asset Management Contract) for Improvement, Rehabilitation, Resurfacing & Routine Maintenance Works of Roads of Sangrur-Mansa-Bathinda Contract Area
2014/1	Increasing the structural adequacy of Kharar Banur Tepla Road

## Quarterly Implementation Progress Report

### Executive Summary

This Quarterly Implementation Progress Report (#33) has been prepared in pursuance of Section IIA (1) of the Project Agreement and covers the period from 1<sup>st</sup> April, 2015 to 30<sup>th</sup> June, 2015 [the Quarter].

Till 30<sup>th</sup> June, 2015, total receipt of funds to PRBDB for PSRSP is ₹ 1,167.99 Crores (WB funds ₹ 845.96 Crores, direct GOP funds ₹ 300.00 Crores and other receipts ₹ 22.03 Crores).

A total of ₹ 1,094.27 Crore (includes PPF of ₹ 5.07 Crores) has been spent on the Project. During the quarter, ₹ 1.1 Crores have been spent.

Total loan disbursed by WB till 30<sup>th</sup> June, 2015 is USD 179.87 Million USD (71.95%) as per World Bank Client Connection.

The current forecast of the funds requirement for next two quarters (beginning 1<sup>st</sup> July, 2015 and ending 31<sup>st</sup> December, 2015) is ₹ 118.39 Crores, inclusive of provision of ₹ 25.00 crore towards the cost of land acquisition for Dehlon Bypass.

Dr. Nirmaljeet Singh Kalsi, IAS took over as Additional Chief Secretary Public Works.

14<sup>th</sup> Implementation Support Mission of the World Bank visited the Project and work sites from 18<sup>th</sup> May – 21<sup>st</sup> May, 2015. The Mission held discussions with the Project Team, Field Staff, and Monitoring Consultant as well as with the Additional Chief Secretary, Public Works.

The construction works on OPRC Network have not been progressing as per plan due to dispute regarding Pavement Design raised by the Contractor and the pending Environmental Clearances. During this Quarter, the Employer approved the Designs for Rehabilitation of S-1 Corridor (Sangrur-Sunam Road) and Improvement of S-2 Corridor (Bhawanigarh to Kot-Shamir road): Km 45.22 to Km 67.84. The Environmental Clearances have also been received and the Contractor has, in the interest of work has taken over the cutting of trees in section Km 45.22 to Km 67.84 on S-2 corridor. The Routine Maintenance Works for meeting Network Performance criteria are continuing.

The matter regarding construction of ROB at Maur on OPRC Corridor is being pursued with the Railway Authorities by the Employer.

The work for increasing structural adequacy of pavement on Kharar – Banur section of UG/1 is in progress. As decided, only the patch repairs on road from Kharar to Tepla is being undertaken to make it traffic worthy.

After failure of the Private Negotiations for acquiring land for Dehlon Bypass due to exorbitant high cost of land, it has been decided to acquire land under the Clause 24 (a) of The Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation and Resettlement Act, 2013.

The sample reports for accident Black Spots were discussed with the World Bank during the Support Mission and the Consultant M/s ICRA were advised to submit the Final Report incorporating the phase-wise improvements for 200 black-spots by June end. The same is awaited so that the draft bid document can be prepared.

The bids invited for Computerization of PWD (B&R) evoked no response from the bidders. Accordingly, the bidders who had attended the Pre-bid conference and had otherwise shown interest in bidding were requested to submit reasons for no response to the bid. Some bidders responded to PRBDB indicating the Qualification criteria being the reason for their non-participation. The matter was also discussed with the GoP and the PMC and it has been decided to implement the Computerization in a phased manner. It has also been decided by the GoP to use latest Cloud computing and to do away with the routine data servers. It has also been decided to hold a meeting with prospective bidders before floating a fresh bidding document.

The Expressions of Interest for engaging a Consultant for Monitoring and Evaluation of Project Indicators (Avg. Network Speed, VOC, RUSS etc.) are under evaluation with PRBDB and the shortlist will be forwarded to the World Bank along with draft RFP shortly for their 'No Objection'.

Matter for settlement of outstanding Audit Paras is being regularly pursued with the office of Auditor General, Punjab. The field divisions were advised to make available necessary documents to the AG office.

For the dispute pertaining to reimbursement of cost of supply of lab equipment on

UG/1, the Employer has challenged the AT award in Court of Law. Next date of hearing is 3<sup>rd</sup> Sept., 2015. For Contractor claims regarding Reimbursement of Entry Tax and labour cess the Civil Court at Mohali has fixed the matter for 16<sup>th</sup> Sept., 2015.

Regarding settlement of disputes on UG/2 regarding contractor claim on Wrongful Recovery of Amount of Coordination for Preconstruction Activities, the Arbitral Tribunal award has been challenged by the Employer in Court of Law. Next Date of hearing is 20<sup>th</sup> Aug, 2015. The Arbitral Tribunal conducted hearings regarding contractor claims on idling of plant, machinery etc., payment for extra transportation cost incurred due to additional lead involved for procurement of various items due to closure of Burj Kotian Quarry, financial charges wrongfully withheld amount of due payment on the plea of liquidated damages. In addition to the above, some fresh disputes have arisen and have been put up for preliminary hearing by AT.

On UG/3, the Amritsar Civil Court, on the matter raised by Contractor challenging the AT decision, has fixed the next date of hearing as 12<sup>th</sup> August, 2015.

On RH/1 package, the Arbitration award has been challenged by the 'Employer' in the Court of Law at Ferozepur. Next date of hearing is 19<sup>th</sup> Aug, 2015. The Award has also been challenged by the Contractor in District Courts at Chandigarh. Next date of hearing is 21<sup>st</sup> Aug, 2015.

On RH/2, the Contractor challenged the AT's award regarding changing the Bitumen fraction in the Price Adjustment formula in Civil Court, Mohali. The Additional District Court had decided the matter in favour of the department. In the matter regarding Contractor claim of reimbursement of labour cess and sales tax and loss of profit due to delay, the Civil Court has fixed the matter for 16<sup>th</sup> Sept., 2015. Hearings for the Contractor claims regarding idling of machinery, additional performance bank guarantee charges, loss on account of additional insurance charge, and payment of interest on account of extra detention of retention money and loss of profit due to reduction in scope of work, have been completed in this Quarter. The AT is conducting internal meetings to announce the award.

On RH/3, the Arbitration proceedings for the Contractor claims of Compensation for the loss of profit and uncompensated overheads on account of prolongation of completion of work were held during the Quarter. The AT has awarded claims in favour of Contractor.



On RH/4, the Employer has approached the court of law for setting aside of the arbitral decree towards costs of providing/running and maintenance of laboratory. The next date of hearing is 8<sup>th</sup> Oct, 2015.

On RH/5, the AT award in favour of Contractor has been challenged by Employer in Civil Court at Ferozepur. Next date of hearing is 19<sup>th</sup> Aug, 2015. The same AT decision has been challenged by the Contractor before Civil Court at Chandigarh. The Contractor has filed an application for shifting the matter to Court at Chandigarh. Next date of hearing is 24<sup>th</sup> Aug, 2015.

For OPRC Contract regarding dispute no. 2 in the matter of following the 'Minimum Acceptable Design' raised by the Contractor, the Dispute Resolution Board issued recommendations in favour of Contractor. The Employer has indicated willingness to approach the Arbitral Tribunal.

The Arbitral Tribunal for matter regarding Contractor Claim no. 1 (Price Adjustment) was constituted. The AT held its first meeting on 25<sup>th</sup> May, 2015.

**Overall the progress of the Project is satisfactory.**

## 1. General

### 1.1 Reporting Requirements

Quarterly Implementation Progress Report: Thirty Second Quarterly Implementation Progress Report (#32, Jan – Mar, 2015) was issued on 15<sup>th</sup> May, 2015.

### 1.2 Loan Status

Total receipt of funds by PRBDB from World Bank ending this quarter is ₹ 845.96 Crores. Total receipt from GOP ending 30<sup>th</sup> June, 2015 is ₹ 322.03 Crores (including other receipts of ₹ 22.03 Crores).

**Thus, total receipt for PSRSP ending 30<sup>th</sup> June, 2015 was ₹ 1,167.99 Crores. Including PPF of ₹ 5.07 Crores, the total receipt is ₹ 1,173.06 Crores (78.20%).**

During the quarter, ₹ 1.10 Crores were spent on the Project. Overall expenditure ending 30<sup>th</sup> June, 2015 was ₹ 1,094.27 Crores (72.95%) which includes current liabilities of ₹ 10.69 Crores and PPF of ₹ 5.07 Crores.

The current forecast of the funds requirement for next two quarters is ₹ 118.39 Crores. Net funds required from the World Bank are ₹ 95.58 Crores.

#### Disbursement Status

Total disbursement made by WB till 30<sup>th</sup> June, 2015 is 179.87 Million USD (71.95%) as per Client Connection (WB website).

### 1.3 Financial Management

For FY 2015-16, outlay under the head of Account 5054 - Capital Outlay on Roads & Bridges (Plan) of ₹ 100 Crores has been proposed.

During this Quarter, the total receipt of funds to PRBDB for PSRSP is ₹ 1.36 Crores of which WB remittance is NIL, direct GOP remittance is NIL and from other receipts/income (deemed GOP share) is ₹ 1.36 Crores.

Till 30<sup>th</sup> June, 2015, total receipts of funds to PRBDB for PSRSP is ₹ 1,167.99 Crores (WB funds ₹ 845.96 Crores, direct GOP funds ₹ 322.03 Crores [including other receipts of ₹ 22.03 Crores]).


This Quarter, ₹ 1.10 Crores were spent on the Project, including the current liabilities (retention money, security deposits, inter unit transactions etc.) of ₹ -0.02 Crores. The expenditure on various components of the Project was ₹ 4.64 Crores.

Till date the project has liabilities of ₹ 10.68 Crores.

Since the effectiveness of loan, total expenditure on the Project is ₹ 1,089.20 Crores. Total expenditure including that under the PPF is ₹ 1,094.27 Crores. This is 72.95% of the total project cost.

The FMR reports are included at Appendix 1.

### S-CURVE FOR FINANCIAL PROGRESS



#### 1.4 Bank Mission

15<sup>th</sup> Implementation Support mission of World Bank visited PRBDB from May 18 to 21, 2015, to review the implementation progress of the Punjab State Road Sector Project (PSRSP). The team conducted field visits of OPRC and sites under the blackspots program and held discussions with the officials of PRBDB, PWD and Government of Punjab (GoP). The mission also held discussions with contractors and various consultants, engaged under the project. A wrap-up meeting was held with Additional Chief Secretary PWD on May 20, 2015.

Status report of agreed action points, during the 15<sup>th</sup> Implementation World Bank mission is attached at Appendix 2A.

#### 1.5 Empowered Committee meeting

No meeting of the State Level Empowered Committee was held during this quarter.

## 1.6 Project Steering Committee meeting

No meeting of Project Steering Committee was held during this quarter.

## 2. Project Management and Implementation

### Changes in Project Management

Dr. N. S. Kalsi took over as Additional Chief Secretary Public Works during this quarter.

### 2.1 Procurement Status

#### (A) Services

Status of procurement of services for consultancy packages is as follows:

#### **Consultancy services for undertaking surveys to determine the Project Indicators in Year 2017 on approx. 1,700 km roads, and comparing results with the Baseline Values:**

The Departmental Committee evaluated by GoP evaluated the EOIs independently based on the approved shortlisting criteria for evaluation of the submitted EOIs and the shortlist of six consultants was finalized. The RFP is currently is being prepared and is expected to be forwarded to the World Bank for the issuance of No Objection in the month of July.

#### (B) Works

Status of procurement of works is as follows:

**Procurement of Contract for Computerization of PWD (B&R), Punjab:** No bid was received from any of the bidders on the scheduled date and time of bid submission. As advised by the World Bank, PRBDB enquired with the potential bidders, the reasons for not submitting bids. As per the response of the firms, it was indicated that reasons primarily related to qualification requirements like turnover & past experience, payment terms etc. The World Bank suggested review of the above conditions and asked PRBDB to explore other possible solutions. It has been decided to hold a meeting with prospective bidders before floating a fresh bidding document.

Procurement Plan for the next 18 months is at Appendix 2B.

## 2.2 Implementation Status - Civil Works

### OPRC work

The Improvement Works on S-2 scheduled for Year 2 have been hindered due to delays in statutory environmental clearances from MoEF, New Delhi and the dispute on the Pavement Design raised by the Contractor. During this Quarter, the Pavement Designs have been approved by the Employer and the Rehabilitation of S-1 Corridor has been started by the Contractor. The Environmental Clearances for S-2 corridor have also been received during the Quarter and the cutting of trees in section Km 45. 22 to Km 67.84 has been taken in hand.

The Routine Maintenance Works for meeting Network Performance criteria are continuing on OPRC Network.

Total expenditure on OPRC works till 30<sup>th</sup> June, 2015 is ₹ 221.80 Crores.

The status of OPRC works is given in Appendix 3A.

### Other works

The work for increasing structural adequacy of pavement on Kharar – Banur section of UG/1 is in progress. As decided, only the patch repairs on road from Kharar to Tepla to make it traffic worthy are being carried out. The work was hindered due to the rainy season.

Total expenditure on this work till 30<sup>th</sup> June, 2015 is ₹ 9.56 Crores.

The status of this work is given in Appendix 3B.

### Periodic Maintenance Works

All ten Periodic Maintenance contracts (PM/1, PM/2, PM/3a, PM/4, PM/3b, PM/5 PM/6, PM/7, PM/10 & PM/11) in Phase I are complete, and the defect liability period is also over.

### **Rehabilitation Works**

Work on all six Rehabilitation works in Phase I is complete. The Defect Liability period for all the rehabilitation works is complete.

Total expenditure on Rehabilitation works till 30<sup>th</sup> June, 2015 is ₹ 272.82 Crores.

The status of Rehabilitation works is given in Appendix 3C.

### **Upgradation Works**

Work on all the three Upgradation packages stand completed.

For UG/2, the ex-post facto 'No Objection' from the World Bank for EOTs granted by the Employer on Milestones I & II and additional works carried out under the Contract is awaited.

Total expenditure on Upgradation works till 30<sup>th</sup> June, 2015 is ₹ 425.51 Crores.

The status of the Upgradation works is provided in Appendix 3D.

### **Road Safety Enhancement Works on Phase I Roads under PSRSP**

The work stands completed.

Total expenditure on Road Safety Enhancement Works till 30<sup>th</sup> June, 2015 is ₹ 9.94 Crores.

The status of the Road Safety Enhancement Works on Phase I roads under PSRSP works is provided in Appendix 3E.

## **2.3 Dispute Resolution**

The status of ongoing Arbitration cases for Phase I of PSRSP as on 30<sup>th</sup> June, 2015 is at Appendix 4A.

The status of ongoing Arbitration cases for Phase II of PSRSP as on 30<sup>th</sup> June, 2015 is at Appendix 4B.

## **2.4 Custom / Excise Exemption Details**

Under Phase I of the Project, 245 excise duty exemption certificates [Periodic Maintenance (19), Rehabilitation (139), Up gradation (86) and Road Safety enhancement (1)] and 49 custom duty exemption certificates [Periodic Maintenance (Nil), Rehabilitation (21) & Up gradation (28)] have been issued. Till date, 13 unused excise duty exemption certificates (out of total 245) [Rehabilitation (5) and Up gradation (8)] have been returned by the contractors.

Details are tabulated at Appendix 5A.

Under Phase II of the Project, 19 excise exemption certificates [OPRC (15) and Structural Adequacy (4)] have so far been issued. During this quarter, three (3) fresh excise exemption certificates (Bitumen VG 30, Emulsion RS and Emulsion SS) were issued pertaining to OPRC and two (2) two fresh excise exemption certificates (VG 10 and VG 30) pertaining to work of Structural Adequacy have been issued.

Details are tabulated at Appendix 5B.

## **2.5 Variation Details**

### **Phase I**

All Phase I works stand completed. The total value of the variation orders has not exceeded 15% of the original contract price on any contract.

### **Phase II**

No variation order was issued on OPRC works during the quarter.

Details are at Appendix 6.

## **2.6 Consultancy Services**

### **Phase I**



**Phase I (Package II- Part B) – Technical Audit Services for Rehabilitation Works**  
**Lead Consultant: M/s Egis Bceom International, France**

These services stand closed.

**Phase I (Package III- Part B) – Construction Supervision Consultancy Services for Up-gradation works**  
**Lead Consultant: M/s Egis International, France**

These services stand closed.

**Phase I (Package IV) – Institutional Development Studies**  
**Lead consultant: M/s PricewaterhouseCoopers Pvt. Ltd., New Delhi**

These services stand completed.

**Phase I (Package VI) – RAP Implementation**  
**Lead Consultant: M/s Development Institute for Systems Alternatives (DISA), Lucknow**

The services under this Contract stand completed.

**Phase II**

**Phase II (Package II) – Output and Performance based Road Contracts**  
**Lead Consultant: M/s Opus International Consultants Ltd, New Zealand**

These services stand completed on 12<sup>th</sup> April, 2013. The Consultant's submission of detailed invoice for additional services is being perused by the Client.

**Phase II (Package III) – HIV/AIDS Awareness**  
**Lead consultant: M/s Advantage India, New Delhi.**

The services of the Consultant stand completed.

**Phase II (Package IV) – Reclassification of State Road Network**

This shall be undertaken by Punjab PWD (B&R)/PRBDB.

**Phase II (Package V) – Preparation of GIS maps for Road network in Punjab**

**Lead Consultant: M/s CCE, Punjab Engineering College, Chandigarh**

The services of the Consultant stand completed.

**Phase II (Package VI) – Integrated Transport Policy and Strategy & Strategic Investment Plans Study for Punjab**

**Lead Consultant: M/s Ecorys Nederlands BV; The Netherlands**

The services of the Consultant stand completed.

**Phase II (Package VII) – Development of Road Safety Strategy and Generating Awareness on Traffic and Road Safety**

**Lead Consultant: M/s ICRA Management Consulting Services Limited, Noida**

The dates for 2<sup>nd</sup> and 3<sup>rd</sup> stakeholder workshops has been proposed by the Consultant which is under review of the Client. Regarding the variation order no.1, the Consultant is in the process of submitting the final report incorporating the BOQ and drawings, for all the black spots. The reports will contain phase-wise measures for improving the black spots. Based on the report, the Bidding Document will be prepared.

**Phase II (Package VIII) – Road Fund Secretariat**

No further action is required for this Consultancy.

**Phase II (Package IX) – Asset Management Software Development and Training**

No action was taken during the quarter for these services.

**Phase II (Package X) – Training IT, Contract Management, Quality Control and Procurement**

No action was taken during the quarter for these services.

**Phase II (Package XI) – Training Social and Environmental  
Lead Consultant: M/s IDMA Foundation for Sustainable Development, Chandigarh**

The services of the Consultant stand completed.

**Phase II (Package XII) – Training – Financial Management**

No action was taken during the quarter for these services.

**Phase II (Package XIII) – Road Safety Database, Training etc.  
Lead Consultant: M/s ArriveSafe, Chandigarh**

The services of the Consultant stand completed.

**Phase II (Package XIV) – Surveys (Road User Satisfaction, Pavement Condition,  
Average Network Speed, etc.)**

**Part A: Road User Satisfaction Survey**

**Lead Consultant: M/s Operations Research Group Pvt. Ltd., New Delhi.**

The services of the Consultant stand completed.

**Part B: Surveys (Average network speed, vehicle operating cost, Road roughness  
and road condition survey)**

**Lead Consultant: M/s Consulting Engineering Services (India) Pvt. Ltd., New Delhi**

The services of the Consultant stand completed.

**Phase II (Package XV) – Feasibility Studies & Advisory Services for Preparation of  
PPP**

No action is required to be taken for these services.

**Phase II (PSRSP/WB/ICT/1/ICB) – Procurement of Contract for Computerization  
of PWD (B&R), Punjab  
Project Management Consultant: M/s Wipro Limited Infotech Group, Chandigarh**

No bid was received from any of the bidders on the scheduled date and time of bid submission. As advised by the World Bank, PRBDB enquired with the potential bidders, the reasons for not submitting bids. As per the response of the firms, it was indicated that reasons primarily related to qualification requirements like turnover & past experience, payment terms etc. The World Bank suggested review of the above conditions and asked PRBDB to explore other possible solutions. It has been decided to hold a meeting with prospective bidders before floating a fresh bidding document.

**Phase II (Package XVII) – DPR Consultancy for Rehabilitation of affected reaches of PM/6.**

This consultancy was decided not to be procured. For details, QPR# 8 (Jan – Jul, 09) may be referred.

**Phase II (Package XVIII)**

**Part A - Internal Audit of PSRSP for financial years 2007-08**

**Part B – Internal Audit of PSRSP for financial years 2008-09**

**Lead Consultant: M/s S.K. Bhasin & Associates, Chandigarh**

These services stand completed.

**Part C – Internal Audit of PSRSP for financial years from 2009-10, 2010-11, 2011-12 and at project closure**

**Lead Consultant: M/s Agarwal A Kumar & Associates, Chandigarh**

These services stand completed.

**Phase II (Package XIX) – External Evaluation of Implementation of Resettlement Action Plan**

**Lead Consultant: M/s Consultant for Rural Area Development Linked Economy (CRADLE), Jharkhand**

The services of the Consultant stand completed.

**Phase II (Package XX) – External Evaluation of HIV/AIDS component**

It has been decided not to undertake these services.

**Phase II (Package XXI) - Consulting services for monitoring of the Output and Performance based Road Contracts of Sangrur-Mansa-Bathinda network in Punjab  
Lead Consultant: M/s Technology and Management Limited, Israel**

Based upon the recommendation of Employer's representative, PRBDB decided for the replacement of the Team Leader due to his inability to engage with the Client on contractual issues owing to his poor English communication skills. Meanwhile, the World Bank accorded No Objection to the CV of Principal Auditor during this quarter.

## 2.7 Implementation of Environment Management Plan

### Traffic Management:

For Phase I, the field work stands completed, hence no further action is required.

For Phase II, the work site safety is improving. Necessary instructions are being conveyed time to time by the Employer's representative in this regard.

### Workers Safety:

For Phase I, the field work stands completed, hence no further action is required.

For Phase II, necessary Personal Protective Equipment (PPE) is being used by the workers as per the requirement.

**Disposal Site:** Under Phase I, there were 21 identified disposal sites i.e. 11 in rehabilitation and 10 in upgradation packages. Rehabilitation of disposal sites at UG/2 stand completed. The status of Disposal sites under Phase I and Phase II is as under:

Pkg. No	Agency Name	Number of Disposal Sites Identified	Remark
<b>Phase I</b>			
<b>Rehabilitation Contract</b>			
RH/1	M/s Centrodorstroy (India) Pvt. Ltd.	3	Rehabilitation Done.
RH/2	M/s GPL - Brahamaputra Consortium Ltd (JV)	3	Rehabilitation Done.
RH/3	M/s Centrodorstroy (India) Pvt. Ltd.	2	Rehabilitation Done.
RH/4	M/s C & C Construction Ltd	1	The site is for organic waste.
RH/5	M/s Centrodorstroy (India) Pvt. Ltd.	1	Rehabilitation Done.

RH/6	M/s Singla Construction	1	Identified in the premise of the camp and rehabilitated.
<b>Rehabilitation Pkg. Total</b>		<b>11</b>	
<b>Up-Gradation Contract</b>			
UG/1	M/s C & C Construction Ltd	3	One disposal site has been developed for petrol pump, others have been rehabilitated.
UG/2	M/s Som Datt Builders Pvt. Ltd	4	Done.
UG/3	M/s C & C Construction Ltd	3	Done.
<b>Upgradation Pkg. Total</b>		<b>10</b>	
<b>Phase II</b>			
<b>OPRC</b>			
OPRC/1	M/s Patel Infrastructure Pvt. Ltd.	-	Disposal was not required during this quarter. The scarified bitumen generated during this quarter was reused in making internal roads of the new plant site.
<b>OPRC Total</b>		<b>-</b>	
<b>Other Works</b>			
2014/1	M/s Singla Constructions Pvt. Ltd.	1	
<b>Other Works Total</b>		<b>1</b>	

### Inspection of Construction Camps

#### OPRC Works

The World Bank during its implementation support mission noted the following with respect the old (km 64.100 at Village Khiyala) and new (km 62.100 also in Village Khiyala) camp and plant sites.

- i. Fire safety practices – No fire safety arrangements were found to be in place. There was only one fire extinguisher placed in a corner in the entire camp and plant site.
- ii. Electrical safety practices – The precautionary measures to avert an accident remain weak in the new camp/plant site.
- iii. Waste Water Management & Disposal – The construction of STP (for proper waste water management and disposal) has not yet been initiated.
- iv. First Aid – It was observed that the first aid kit did not have proper medication/dressing(s) and was placed in the open.
- v. No defined assembly area and/or signage to mark out safe exists have been provided in the campsite.
- vi. No proper measures such as wind barriers or screens have been provided though in the EMP.

- vii. Plantation – At new camp site the plantation survival rate was poor.

The Contractor and Monitoring Consultant have been advised to comply with the EMP requirements.

### Rehabilitation Works

The rehabilitation of camp site stands completed in all RH contracts.

### Up-gradation Works

The Contract closure compliance of EMP for UG/1 and UG/2 has been done and report stands submitted to World Bank.

### Borrow Areas

All the borrow areas of Phase I have been rehabilitated. Contract package wise breakup is tabulated below.

Pkg No	Agency Name	BA Identified	BA rehabilitated	Remark
<b>Rehabilitation Contract</b>				
RH/1	M./s Centrodorstroy Pvt Ltd	3	3	Rehabilitation was done by the owner for kharif cropping.
RH/2	M/s GPL – Brahmaputra Consortium	4	4	Rehabilitation done by owner. At one location excavated earth from Fashion Technology Park at Mohali has been used, so no rehabilitation is needed.
RH/3	M./s Centrodorstroy Pvt Ltd	8	8	Rehabilitation work completed.
RH/4	M/s C & C Construction Ltd	9	9	Rehabilitation done as informed by the Engineer.
RH/5	M./s Centrodorstroy Pvt Ltd	3	3	Rehabilitation was done by the owner for kharif cropping.
RH/6	M/s Singla Construction Ltd	1	1	Rehabilitated.
	Rehabilitation Pkg. Total	<b>28</b>	<b>28</b>	
<b>Up-gradation Contract</b>				
UG/1	M/s C & C Construction Ltd	23	14	Rehabilitated by the owner. Remaining 9 BAs not operated.
UG/2	M/s Som Datt Builders Pvt Ltd	30	30	All the Borrow Areas which were operated have been rehabilitated.
UG/3	M/s C & C Construction Ltd	2	2	Rehabilitated.

Pkg No	Agency Name	BA Identified	BA rehabilitated	Remark
<b>Up-gradation Pkg. Total</b>		<b>55</b>	<b>46</b>	

**Other:**

The execution of enhancement measures as required at site stand completed. Status is as follows:

Items	UG/1		UG/2	
	As per BOQ	Executed	As per BOQ	Executed
Boundary Wall (Primary School)	-	-	2 No.	Completed
Religious Structure	2	2 completed	6 No.	Completed
Enhancement of waste water pond	3	1 in progress, balance 2 not required	7 No.	1 is completed as per site availability. Balance is not required
Rotary	-	-	4 No.	Completed
Village Gate	2	not required, as there already village gate exist	4 No.	1 completed. Balance not required
Sitting Arrangement	34 RCC sitting platform, 4 round sitting platform	16 RCC sitting platform & 3 round sitting platform completed, rest balance not required	6 locations	All completed
Access to institute	-	-	-	-
Silt Fencing	3	1 in progress balance 2 not required	6 No.	Not required at site
Noise Barrier	4	1 completed, balance 3 not required	5 No.	Completed

Detailed status regarding Contractor Performance on EMP is at Appendix 7.

**2.8 Resettlement & Rehabilitation Activities****OPRC Works**

Revised Resettlement Action Plan has been submitted to World Bank and uploaded on the PRBDB website. Preparation of micro plan under process.

**Other Works**

**Dehlon Bypass:** The process of acquiring land through negotiations could not succeed as the land owners demanded exorbitantly high rates. GoP has directed the Land



Acquisition Committee appointed by it under the 'The Right to Fair compensation and transparency in Land Acquisition, Rehabilitation and Resettlement Act, 2013' (RTFCTLARR, 2013) to hold negotiations with the title-holders for the Land Acquisition.

### **Upgradation Contracts**

R&R activities stand completed on all upgradation contracts.

### **Rehabilitation Contracts**

R&R activities stand completed on all rehabilitation contracts.

Detailed status regarding implementation of Resettlement Action Plan is at Appendix 8.

## **2.9 Pre-Construction Activities for OPRC work**

- A) Forest Clearance: The MoEF clearance for diversion of land and forest clearance for improvement of S-2 corridor from Km 45.22 to Km 67.840 has been received and tree cutting is under process.
- B) Shifting of Electric/Public Health Utilities: The shifting of Electric poles/PH utilities on S-2 corridor from Km 56.000 to Km 67.840 has been completed. The process for arranging shifting of utilities in remaining section has also been initiated.

The status of shifting of electric and public health utilities on the project roads is at Appendix 9.

The funds for some pre-construction activities on OPRC network, as requested by Employer have been released.

## **3. Seminars, Workshops & Trainings**

No training was conducted during the quarter.

## **4. Complaints**

No new complaint was received during the quarter.

## **5. Court Cases**

The status of ongoing Court Cases for Phase I of PSRSP as on 30<sup>th</sup> June, 2015 is at Appendix 4C.

# APPENDICES

## Appendix 1

## Project Report Format 1

Punjab State Road Sector Project				
Project Report Format- 1				
Quarterly Financial Monitoring Report - (Project Activities)				
Report for the period ended on June 30, 2015				
(Amount in ₹)				
Particulars	For the period Apr 1, 2015 to Jun 30, 2015	Year till date	Project till date	Forecast for the next six months
<b>Opening Balance (A)</b>	78,62,91,989			
<b>Receipts</b>				
Govt. of Punjab Funds				
(a) Remittance from Govt. of Punjab	0	0	3,00,00,57,549	
(b) Other Receipts/ Income	1,36,08,735	1,36,08,735	22,02,71,923	
World Bank funds	0	0	8,45,96,11,363	
<b>Total Receipts (B)</b>	1,36,08,735	1,36,08,735	11,67,99,40,835	
<b>Total Sources (C=A+B)</b>	<b>79,99,00,724</b>	<b>1,36,08,735</b>	<b>11,67,99,40,835</b>	
<b>Expenditures by Component</b>				
Road Upgrading	0	0	4,25,51,35,252	0
Rehabilitation	0	0	2,72,82,46,404	0
Periodic Maintenance	0	0	65,19,83,503	0
OPRC	4,32,72,304	4,32,72,304	2,11,14,52,378	90,00,00,000
Dehlon Bypass	0	0	2,49,250	0
Land Acquisition	0	0	74,80,20,867	25,00,00,000
Road Safety Enhancement & Black Spot	0	0	0	0
Institutional Strengthening	0	0	25,04,03,262	2,00,00,000
Incremental Operating Costs	31,30,177	31,30,177	13,60,90,466	79,00,000
<b>Total Expenditures (D)</b>	<b>4,64,02,481</b>	<b>4,64,02,481</b>	<b>10,88,15,81,382</b>	<b>1,17,79,00,000</b>
<b>Advance to Suppliers/ Others</b>				
Advances for Upgrading	0	0	31,77,36,726	0
Advances for Rehabilitation	0	0	49,32,01,933	0
Advances for Periodic maintenance	0	0	0	0
Advance for OPRC	0	0	35,58,80,000	0
Advance for Dehlon Bypass	0	0	0	0
Other Advances	0	0	11,05,40,363	60,00,000
<b>Total Advances (E)</b>	<b>0</b>	<b>0</b>	<b>1,27,73,59,022</b>	<b>60,00,000</b>
<b>Less: Recovery/ Adjustment of Advances</b>				
Recovery for road Upgrading	0	0	38,64,14,660	0
Recovery for Rehabilitation	0	0	42,20,06,239	0
Recovery for Periodic Maintenance	0	0	0	0
Recovery for OPRC	3,55,88,000	3,55,88,000	24,92,39,000	0
Recovery for Dehlon Bypass	0	0	0	0
Other Recovery	0	0	10,25,08,488	0
<b>Total Recoveries (F)</b>	<b>3,55,88,000</b>	<b>3,55,88,000</b>	<b>1,16,01,68,387</b>	<b>0</b>
<b>Net Advances (G= E-F)</b>	<b>-3,55,88,000</b>	<b>-3,55,88,000</b>	<b>11,71,90,635</b>	<b>60,00,000</b>
<b>Total Uses ( H= D+G)</b>	<b>1,08,14,481</b>	<b>1,08,14,481</b>	<b>10,99,87,72,017</b>	<b>1,18,39,00,000</b>
Current Liabilities	-1,74,700	-1,74,700	10,67,59,258	
<b>Net Uses (I)</b>	<b>1,09,89,181</b>	<b>1,09,89,181</b>	<b>10,89,20,12,759</b>	
<b>Closing Balance ( J = C - I)</b>	<b>78,89,11,543</b>			
It is certified that closing balance is as per Project Books of Accounts as on June 30,2015				

**Project Report Format 2**

<b>Punjab State Road Sector Project</b>		
<b>Project Report Format - 2</b>		
<b>Report for the quarter ended on Jun 30, 2015</b>		
<b>Particulars</b>		<b>(Amount in ₹ )</b>
Net Uses for the quarter	A	1,09,89,181
Land Acquisition	B	0
Total Eligible Net Uses for the quarter (C=A-B)	C	1,09,89,181
World Bank Share for the quarter (@ 85% of C)	D	93,40,804
Total Project Uses till date	I	10,89,20,12,759
Land Acquisition	II	74,80,20,867
AG Disallowances Pending	III	9,29,000
Total Eligible Project Uses till date (I - II - III)	IV	10,14,30,62,892
World Bank Share (@ 85% of IV)	V	8,62,16,03,458
Bank Funds received till date	VI	8,45,96,11,363
Funds Unutilised/(shortfall) with project (V-VI)	VII	-16,19,92,095
Forecast for Project payments for the next 6 months	VIII	1,18,39,00,000
Forecast for Land Acquisition	IX	25,00,00,000
Net Forecast ( Excluding Land Acquisition) (VIII-IX)	X	93,39,00,000
World Bank Share (@ 85% of X)	XI	79,38,15,000
Less: Funds utilised/(shortfall) with project	XII	-16,19,92,095
Total funds required from the Bank (XIII=XI-XII)	XIII	95,58,07,095
Forecast for receipts from GoP for the next 6 months (VIII - XI)	XIV	39,00,85,000
Net Funds required from the World Bank	XV	<b>95,58,07,095</b>
Total AG Paras disallowed by World Bank		41,62,19,000
Less Recertified by AG office		41,52,90,000
Net AG Paras disallowed by World Bank		9,29,000

**Project Report Format 3  
Civil Works Progress**

Contract No	Contract Description	Length (Km)	Proc. Method	Name of Contractor	Date of issue of Letter of Acceptance	Notice to Proceed with Work	Contract Completion Date		Physical Progress	Physical Progress (%)											
							Original	Modified		2015											
										Apr				May				Jun			
										Improvement	Rehabilitation	Resurfacing	Network Performance	Improvement	Rehabilitation	Resurfacing	Network Performance	Improvement	Rehabilitation	Resurfacing	Network Performance
<b>OPRC WORKS</b>																					
PSRSP/WB/OPR C/1/ICB	OPRC Works for Improvement, Rehabilitation, Resurfacing & RM Works of roads of Sangrur Mansa Bathinda Contract Area	203.68	ICB	M/s Patel Infrastructure Pvt. Ltd., Rajkot	22-Oct-12	22-Oct-12	04-Dec-22	---	Original Planned	2.64	1.06	0.00	Ongoing	2.64	1.06	0.00	Ongoing	2.64	1.06	0.00	Ongoing
									Modified Planned	2.64	1.06	0.00		2.64	1.06	0.00		2.64	1.06	0.00	
									Actual	0.00	0.00	0.09		0.00	0.00	0.02		0.41	4.48	0.00	
									Difference	-2.64	-1.06	0.09		-2.64	-1.06	0.02		-2.23	3.42	0.00	

**Project Report Format 4**  
**Project Cost Monitoring - For Prior Review Contracts**

Contract No	WBR No.	Contract Description	Supplier/Contractor/Consultant	Date of World Bank No Objection to Award of the Contract	Contract Award Date	Category (Work/Services/Goods)	Contract Price		Bank Financing Ratio (%)	Cost during this Quarter						Cumulative Cost								
							Million US\$	Million ₹		Actual			Planned			Actual as % of Planned	To Last Quarter		Actual to Date			Planned to date		Actual as % of Planned
										Million ₹	Million US\$	WB share US\$	Million ₹	Million US\$	Million ₹		Million US\$	WB share US\$	Million ₹	Million US\$				
PHASE - II																								
<b>OPRC WORKS</b>																								
PSRSP/WB/OPRC/1/ICB	29	OPRC Works for Improvement, Rehabilitation, Resurfacing & RM Works of roads of Sangrur Mansa Bathinda Contract Area	M/s Patel Infrastructure Pvt. Ltd.	19th Oct 12	22nd Oct 12	Works	132.52	5,963.61	75.0	3.57	0.08	0.06	213.18	4.74	1.67%	2242.23	49.83	2,245.80	49.91	37.43	3,972.06	88.27	56.54	
<b>CONSULTANCY SERVICES</b>																								
Package 21	30	Consultancy services for monitoring of the OPRC of Sangrur - Mansa - Bathinda network in Punjab	M/s TNM Limited; Israel	12-Aug-14	1-Sep-14	Services	4.33	194.92	75.0	7.53	0.17	0.13	0.00	0.00	0.00%	3.75	0.083	11.28	0.251	0.188	0.00	---	---	
Assuming 1 USD = ₹ 45																								

### Project Report Format 5 Project Cost Monitoring - For Post Review Contracts

Contract No	Contract Description	Supplier/Contractor/ Consultant	Contract Award Date	Category (Works/Services/Goods)	Procurement Method	Contract Price		Bank Financing Ratio (%)	Cost during this Quarter				Cumulative Cost					
						Million US\$	Million (₹)		Actual		Planned	Actual as % of Planned	To Last Quarter		Actual to Date		Planned to date	
									Million ₹	WB share			Million ₹	Million ₹	Million ₹	Million US\$	Million ₹	
PSRSP/WB/PM/4/NCB	Periodic Maintenance of Khanna - Samral Nawanshar - Garhshankar	M/s Valecha Engineering Limited	23rd Jan 07	Works	NCB	2.86	128.59	75.0	0.00	0.00	0.00	Work Completed	0.000	0.000	0.000	0.00	Work Completed	
PSRSP/WB/RH/3/NCB	Rehabilitation of Phillaur-Aur-Rahon-Nagar	M/s Centrodorstoy (India) Ltd	15th Jan 07	Works	NCB	11.64	523.63	75.0	0.00	0.00	0.00	Work Completed	557.000	557.000	12.378	523.63	Work Completed	
PSRSP/WB/RH/6/NCB	Rehabilitation of Patiala Sirhind Road	M/s Singla Construction Co. Bathinda	10th Sept 07	Works	NCB	5.40	242.84	75.0	0.00	0.00	0.00	Work Completed	240.310	240.310	5.340	240.31	Work Completed	
Phase I (Package VI)	RAP Implementation	M/s Development Institute for Systems Alternatives (DISA), Lucknow	11-Dec-06	Services	QCBS	0.09	3.99	75.0	0.00	0.00	0.00	Work Completed	3.789	3.789	0.084	3.99	Work Completed	
Phase II (Package III)	HIV/AIDS awareness	M/s Advantage India, New Delhi	19-Nov-07	Services	QCBS	0.23	10.15	75.0	0.00	0.00	1.06	0.00	10.150	10.150	0.226	10.15	Work Completed	
Phase II (Package V)	Preparation of GIS maps for Road network in Punjab	M/s CCE Punjab Engineering College Chandigarh	25-Jul-07	Services	SSS	0.04	1.93	75.0	0.00	0.00	0.00	Work completed	1.642	1.642	0.036	1.93	Work Completed	
			12-Oct-09			0.02	1.09		0.00	0.00	0.31		0.814	1.124	0.025	1.13	Work Completed	
Phase II (Package XI)	Training Social and Environmental	IDMA Foundation for Sustainable Development, Chandigarh	29-May-08	Services	CQS	0.18	7.89	75.0	0.00	0.00	0.11	Work Completed	7.564	7.564	0.168	7.89	Work Completed	
Phase II (Package XIII)	Road Safety Database, Training etc	M/s ArriveSafe, Chandigarh	17-Oct-08	Services	SSS	0.01	0.53	75.0	0.00	0.00	0.00	Work Completed	0.640	0.640	0.014	0.64	Work Completed	
Phase II (Package XIV)	Road User Satisfaction Survey	M/s Operations Research Group Pvt. Ltd., New Delhi.	10-Oct-08	Services	QCBS	0.18	8.01	75.0	0.00	0.00	1.32	0.00	6.780	6.780	0.151	8.01	Work Completed	
Phase II (Package XVII)	Internal Audit of PSRSP for financial years from 2009-10, 2010-11, 2011-12 and at project closure	M/s Agarwal A Kumar & Associates, Chandigarh	28-Jul-10	Services	SSS	0.02	0.71	75.0	0.00	0.00	0.04	0.00	0.391	0.391	0.009	0.71	Work Completed	
Phase II (Package XIX)	External Evaluation of Implementation of Resettlement Action Plan	M/s Consultant for Rural Area Development Linked Economy (CRADLE)	14-Nov-08	Services	SSS	0.03	1.46	75.0	0.00	0.00	0.22	0.00	1.240	1.240	0.028	1.46	Work Completed	
Phase II (Package XXII)	Baseline Environmental Data collection for EIA report for Dehlon Bypass	M/s Eco Labs & Consultants, Mohali	23-Jan-14	Services	SSS	0.00	0.22	75.0	0.00	0.00	0.22	0.00	0.220	0.220	0.005	0.22	Work Completed	



### Project Report Format 6 Procurement Management Report – All Contracts

WBR No.	Borrower's Contract Ref	Estimated Cost (million ₹)	Actual Contract Amount (million ₹)	Draft SBDs/RFPs		Call for Bids		Bid Open		Bid Evaluation		No Objection		Contract Signature		Contractor/Supplier/Consultant
				NO Request	NOL	Est.	Actual	Est	Actual	Est	Actual	Est	Actual	Est.	Actual	
<b>PERIODIC MAINTENANCE WORKS</b>																
6/1	PSRSP/WB/PM1/NCB	50.90	47.14	31st May 06	5th Jun 06	15th Jun 06	15th Jun 06	17th Jul 06	7th Aug 06	27th Jul 06	5th Oct 06	6th Oct 06	31st Oct 06	26th Aug 06	24th Nov 06	M/s Satish Aggarwal & Company
6/2	PSRSP/WB/PM2/NCB	101.90	92.43	15th Jun 06	19th Jun 06	13th Jul 06	11th Jul 06	14th Aug 06	10th Aug 06	24th Aug 06	15th Sep 06	20th Sep 06	26th Sep 06	23rd Sep 06	26th Oct 06	M/s Rajinder & Company
	PSRSP/WB/PM3A/NCB	34.80	33.74	15th Jun 06	19th Jun 06	27th Jun 06	27th Jun 06	27th Jul 06	27th Jul 06	6th Aug 06	8th Sep 06	14th Sep 06	21st Sep 06	5th Sep 06	2nd Nov 06	M/s DS Builders
	PSRSP/WB/PM3B/NCB	27.60	29.32												3rd Apr 07	M/s Garg Construction Company
	PSRSP/WB/PM4/NCB	135.80	Recall	31st May 06	5th Jun 06	12th Jul 06	11th Jul 06	11th Aug 06	11th Aug 06	21st Aug 06	7th Sep 06	6th Oct 06	2nd Nov 06	20th Sep 06	Rebid	-
	Rebidding	135.80	121.64	-	-	-	1st Nov 06	1st Dec 06	1st Dec 06	11th Dec 06	4th Jan 07	-	-	4th Feb 07	13th Mar 07	M/s Valecha Engineering Limited
6/5	PSRSP/WB/PM5/NCB	55.51	Recall	31st May 06	5th Jun 06	10th Jul 06	10th Jul 06	9th Aug 06	9th Aug 06	19th Aug 06	14th Sep 06	20th Sep 06	26th Sep 06	18th Sep 06	Rebid	-
	Rebidding	55.51	50.42	-	-	-	3rd Oct 06	2nd Nov 06	2nd Nov 06	12th Nov 06	29th Dec 06	9th Jan 07	29th Mar 07	12th Dec 06	7th May 07	M/s Valecha Engineering Limited
6/6	PSRSP/WB/PM6/NCB	32.50	34.49	31st May 06	5th Jun 06	22nd Jun 06	22nd Jun 06	24th Jul 06	17th Aug 06	3rd Aug 06	7th Sep 06	9th Sep 06	18th Sep 06	2nd Sep 06	20th Oct 06	M/s Singla Construction Company
6/7	PSRSP/WB/PM7/NCB	43.80	44.08	31st May 06	5th Jun 06	6th Jul 06	6th Jul 06	7th Aug 06	22nd Aug 06	7th Aug 06	14th Sep 06	20th Sep 06	26th Sep 06	6th Sep 06	20th Oct 06	M/s Singla Construction Company
	PSRSP/WB/PM10/NCB	65.30	68.09	31st May 06	5th Jun 06	29th Jun 06	29th Jun 06	31st Jul 06	31st Jul 06	31st Jul 06	7th Sep 06	14th Sep 06	2nd Nov 06	30th Aug 06	3rd Apr 07	M/s Singla Construction Company
6/11	PSRSP/WB/PM11/NCB	84.30	78.25	31st May 06	5th Jun 06	20th Jun 06	20th Jun 06	20th Jul 06	14th Aug 06	20th Jul 06	13th Sep 06	20th Sep 06	26th Sep 06	19th Aug 06	26th Oct 06	M/s Rajinder & Company
<b>REHABILITATION WORKS</b>																
	PSRSP/WB/RH-1/NCB	340.00	441.42	17th Jul 06	4th Aug 06	13th Jul 06	23rd Aug 06	14th Aug 06	19th Oct 06	24th Aug 06	26th Aug 06	26th Aug 06	22nd Mar 07	23rd Sep 06	15th May 07	M/s Centrodorstoy (India) Ltd
7/2	PSRSP/WB/RH-2/NCB	400.00	439.18	17th Jul 06	4th Aug 06	20th Jul 06	24th Aug 06	21st Aug 06	20th Oct 06	31st Aug 06	2nd Sep 06	2nd Sep 06	27th Dec 06	30th Sep 06	30th Apr 07	M/s GPL - Brahmaputra Consortium Ltd
	PSRSP/WB/RH-3/NCB	450.00	468.43	17th Jul 06	4th Aug 06	27th Jul 06	17th Aug 06	28th Aug 06	18th Oct 06	7th Sep 06	9th Sep 06	-	-	7th Oct 06	13th Apr 07	M/s Centrodorstoy (India) Ltd
7/4	PSRSP/WB/RH-4/ICB	541.30	547.21	17th Jul 06	14th Sep 06	16th Jul 06	29th Sep 06	31st Aug 06	22nd Nov 06	10th Sep 06	12th Sep 06	12th Sep 06	20th Jun 07	10th Oct 06	20th Aug 07	M/s C&C Construction Ltd
7/5	PSRSP/WB/RH-5/NCB	320.00	371.68	17th Jul 06	4th Aug 06	24th Jul 06	21st Aug 06	24th Aug 06	23rd Oct 06	3rd Sep 06	5th Sep 06	5th Sep 06	22nd Mar 07	3rd Oct 06	15th May 07	M/s Centrodorstoy (India) Ltd
	PSRSP/WB/RH-6/NCB	233.45	257.46	10th Jul 06	24th Jul 06	31st Jul 06	3rd Aug 06	30th Aug 06	15th Sep 06	10th Sep 06	8th Dec 06	15th Dec 06	13th Dec 06	10th Oct 06	10th Sep 07	M/s Singla Construction Company
	Rebidding	277.70	240.00	-	-	6th Jul 07	-	6th Aug 07	6th Aug 07	16th Aug 07	30th Aug 07	22nd Aug 07	-	16th Sep 07	10th Sep 07	M/s Singla Construction Company
<b>UPGRADATION WORKS</b>																
8/1	PSRSP/WB/UG-1/ICB	1141.80	1089.84	10th Jul 06	5th Oct 06	24th Jul 06	4th Oct 06	7th Sep 06	23rd Nov 06	17th Sep 06	19th Sep 06	19th Sep 06	28th Jun 07	17th Oct 06	20th Aug 07	M/s C&C Construction Ltd
8/2	PSRSP/WB/UG-2/ICB	2341.68	2260.38	10th Jul 06	5th Oct 06	21st Jul 06	3rd Oct 06	4th Sep 06	1st Dec 06	14th Sep 06	16th Sep 06	16th Sep 06	28th Jun 07	14th Oct 06	20th Aug 07	M/s Som Datt Builders Limited
	PSRSP/WB/UG-3/ICB	380.00	452.37	17th Jul 06	26th Jul 06	1st Aug 06	7th Aug 06	30th Aug 06	24th Oct 06	10th Sep 06	12th Sep 06	12th Sep 06	30th Jan 07	10th Oct 06	26th Mar 07	M/s C&C Construction Ltd
<b>ROAD SAFETY WORKS</b>																
26	PSRSP/WB/RS-1/NCB	78.17	66.67	4th May 10	26th Jun 10	-	25th Aug 10	-	24th Sep 10	-	1st Dec 10	-	14th Feb 11	-	3rd Mar 11	M/s Shinde Developers Ltd.
<b>OPRC WORK</b>																
29	PSRSP/WB/OPRC/1/ICB	5522.00	5963.61	14th Dec 11	15th Dec 11	-	16th Dec 11	-	26th Apr 12	-	20th Jul 12	-	19th Oct 12	-	10th Dec 12	M/s Patel Infrastructure Pvt. Ltd.
<b>OTHER WORKS</b>																
	PSRSP/WB/2014/1/NCB	177.48	174.23	26th Dec 13	9th Jan 14	-	14th Jan 14	-	19th Feb 14	-	22nd Feb 14	-	24th Feb 14	-	14th Mar 14	M/s Singla Constructions Ltd., Chandigarh

**Appendix 2A****Agreed New/Updated Key Actions****Actions agreed during 15<sup>th</sup> Implementation Support Mission**

<b>No.</b>	<b><u>Key Actions</u></b>	<b><u>By whom</u></b>	<b><u>Target Date</u></b>	<b><u>Current Status</u></b>
<b>Civil Works</b>				
1	GoP to take a decision on revised design	PRBDB	May 26, 2015	CE, PSRSP has approved the Pavement Design on 26 <sup>th</sup> May, 2015.
2	Revise work program for OPRC contract	PRBDB, Contractor, MC	May 31, 2015	The Revised work program of the Contractor is expected to be approved shortly.
3	OPRC -investigate and complete remedial measures for surface cracks for improvement works	Contractor	June 30, 2015	The crack sealing has been carried out by the OPRC Contractor on the affected reaches.
4	Network performance and maintenance to be strengthened, resolve all issues	PRBDB/Contractor/MC	Continuous	In progress
5	OPRC deflection and roughness data collected and available	PRBDB	June 15, 2015	The deflection data collected by the Contractor needs to be supplemented. The roughness data has been collected and is available.
6	OPRC Contractor to strengthen asset management system and collect and supply required traffic and pavement condition data	Contractor	July 31, 2015	In progress
7	PRBDB to resolve the issue of tree cutting on B8	PRBDB	urgently	The matter has been taken up with PCCF, Punjab and the tree cutting is likely to commence soon.
8	Plot crash data on the map, Analyse crash data, and take appropriate measures to ensure safety	PRBDB/Contractor/MC	June 2015	In progress
9	Complete designs for narrow bridges widening (7 bridges)	PRBDB	May 31, 2015	The design has been completed.
10	PRBDB in consultation with MC to finalize the type of contractual provision for additional works	PRBDB	July 31, 2015	In progress
11	PRBDB to seek clearance from Railways for ROB	PRBDB		In progress

12	OPRC Monitoring Consultants – PRBDB to send formal request for replacement of Team Leader	PRBDB	Immediate	The Monitoring Consultant has already been notified for replacement of Team Leader. The CV of replacement T.L. is under review.
13	MC to Strengthen the quality of services and ensure presence of key professionals and other required staff	MC	Immediate	The quality of services of MC are not up to the mark. The matter is being continuously taken up with them for improvement.
14	Resolve dollar payment issue	MC/PRBDB	Immediate	Matter has been taken up with the MC
15	OPRC Monitoring Consultants – Submission of Monthly Progress Reports	MC	By 21 <sup>st</sup> of each month	The MC has been repeatedly requested for meeting the timelines for MPRs
16	MC to submit investigation report on surface cracks observed in the improvement works	MC	June 15, 2015	No report has been submitted by the MC. However, the cracks has been sealed by contractor after proper study/investigation
17	MC to review quality assurance plans by Contactors	MC	Immediate	In progress
18	Accident Black Spot Improvement – Submit revise reports, designs, and cost estimates and specifications	PRBDB, Consultants	June 30, 2015	The bid document for improvement of Black spots is under preparation
19	PRBDB to prepare draft bid documents and cost estimates for blackspots works	PRBDB	July 31	The bid document for improvement of Black spots is under preparation
20	Collect crash data from police for the state highway network for the past 3 years (by field divisions)	PRBDB/PWD	June 30, 2015	The field Superintending Engineers, PWD (B&R) have been requested to arrange for compiled data from all Police Stations
21	Finalize TOR for Road Safety Audit of the Network	PRBDB	June 15, 2015	TOR has been forwarded to the World Bank
22	Structural Adequacy Work – complete works and close contract.	PRBDB	Aug 15, 2015	In progress
<b>Institutional Strengthening Component</b>				
23	Monitoring and Evaluation of Project Indicators and RUSS – Complete Evaluation of EOIs and submit short-list and RFP for no-objection	PRBDB	June 15, 2015	The shortlist of six consultants has already been prepared. The RFP is being prepared.

24	Finalize revised approach to computerization, and present the approach to PWD Sec.	PRBDB	May 31, 2015	It has been decided to meet the prospective bidders before issuing fresh bidding document.
25	Revise the bidding documents for computerization	PRBDB	July 2015	The Change request submitted by the PMC for carrying out this work is being examined.
26	Constitute the core IT team	GoP	Aug 31, 2015	In progress
27	Review and approve accordingly the final report on Integrated Transport Policy, send to bank note on status of implementation of recommendations	GoP	June 30, 2015	In progress
<b>Environment Safeguards</b>				
28	Share revised reports (Screening/EA/EMP) for OPRC works with Bank (after PRBDB's review along with comments)	PRBDB	At the Earliest (Long Overdue)	The documents duly reviewed by the MC are yet to be received, which will be reviewed and forwarded to the WB at the earliest
29	Ensure proper enforcement of ESMF/EMP requirements, including those pertaining to health and worksite safety on OPRC works	PRBDB/PWD	Continuous (Weak Institutional Systems)	In progress
30	Streamlining of the monitoring and reporting mechanism by Monitoring Consultants (MC)	PRBDB/MC	By July 15, 2015	In progress
31	Share Design Report and EA/EMP for Dehlon Bypass	PRBDB	By July 15, 2015	The revised EA/EMP as per final alignment will be submitted shortly
32	Disclosure of Reports (including MPRs/QPRs/ Monitoring Consultant's Reports)	PRBDB/PWD	At the Earliest	The reports have been uploaded on the PRBDB web-site
<b>Social Safeguards</b>				
33	Land acquisition for Dehlon bypass - complete declaration of award	PRBDB	July 31, 2015	The land is now to be acquired under the Clause 24 (a) of The Right to Fair compensation and transparency in Land Acquisition, Rehabilitation and Resettlement Act, 2013 for which draft notification under Section 6 of LA Act, 1894 has been submitted to Government for further necessary action.
34	Land acquisition for Dehlon bypass - complete disbursement of compensation for land	PRBDB	November 30, 2015	

35	Initiate preparing micro plans for OPRC	PRBDB	August 31, 2015	In progress
36	Submit revised RAP for Dehlon bypass based on World Bank comments	PRBDB	June 30, 2015	In progress
37	Handing over Kiosks to either Panchayat / private company	PRBDB	Partially completed/ July 30, 2015	In progress
<b>Procurement</b>				
38	Submit revised Procurement Plan (drop 2 activities)	PRBDB	June 15, 2015	In progress
39	Upload PP on Client Connection	PRBDB/WB	June 2015	The revised procurement plan will be uploaded after receipt of 'NO' from the WB
<b>Financial Management</b>				
40	Correspond with State AG about term of existing DAO and train incoming DAO	PRBDB	Immediately	The new incumbent DAO has been trained by XEN, Sangrur
41	Finance manager to make field visit at minimum monthly frequency	PRBDB	Continuous	Visits are conducted as per requirement
42	Monitoring Consultant to mark copy of correspondences to PRBDB	PRBDB/Consultant	Continuous	In progress
43	Monitoring Consultant to also review financial aspect of IPC	PRBDB/Consultant	Continuous	In progress
44	Utilize service of accountant on Monitoring Consultant for internal audit function	PRBDB	Continuous	In progress

**Status of agreed actions during the last mission:**

<u>No.</u>	<u>Key Actions</u>	<u>By whom</u>	<u>Target Date</u>	<u>Current Status</u>
<b>Civil Works</b>				
1	OPRC – Obtain all regulatory Clearance (Forest/Wild Life) for Year 2 and Year 3 works	PRBDB	Immediate	Final forest clearances have been received and tree cutting on S-2 Corridor

				from Km 45.220 to Km 67.840 is in progress.
2	OPRC Monitoring Consultants – Mobilization of Key Professionals	Consultants	Dec 15, 2014	The key professionals have been mobilized on the assignment.
3	OPRC Monitoring Consultants – Submission of Inception Report	Consultants	Nov 30, 2014	The Inception Report stands submitted by the Consultant.
4	OPRC - Enhance Road Safety Issues as discussed and mentioned in the AM	Contractor	Immediate	Continuing
5	Accident Black Spot Improvement – Submit revised reports, designs, cost estimates and draft bidding documents	PRBDB	Immediate	The Draft bidding document is under preparation and will be forwarded to the World Bank by 31 <sup>st</sup> Aug., 2015.
6	Structural Adequacy Work – PRBDB to further investigate failures and World Bank to mobilize Pavement Expert.	PRBDB/WB	January 2015	The work for carrying out only patch repairs on Kharar-Tepla road is in progress, as the road has been included for four laning under NH Scheme.
7	Structural Adequacy Work – Improve Construction Safety and Carry out Road Safety Audit	PRBDB	Immediate	The Executive Engineer and Contractor has been advised to improve construction safety during field visits.
<b>Institutional Strengthening Component</b>				
1	Review and approve accordingly the final report on Integrated Transport Policy	GoP	Immediate	The Final Report has been approved and the Consultancy stands closed.
<b>Environment Safeguards</b>				
1	Ensure proper enforcement of ESMF requirements, including those pertaining to health and work site safety on OPRC and UG1 (Structural Adequacy work)	PRBDB/PWD	Continuous	Continuous
2	Share revised reports (Screening/EA/EMP) for OPRC Works with Bank (after PRBDB's review along with comments)	PRBDB	Dec 10, 2014	PRBDB has forwarded the comments to Monitoring Consultant for further action.

3	Share Design Report and EA/EMP for Dehlon Bypass	PRBDB	Nov 30, 2014	Stands submitted to World Bank on Dec 15, 2014
<b>Social Safeguards</b>				
1	Submit RAP for Dehlon Bypass	PRBDB	January 31, 2015	RAP submitted to World Bank on Dec 15, 2014.
2	Revise and finalize RAPs for OPRC roads	PRBDB/Contractor	May 15, 2014	The RAP has been finalized and uploaded on the website <a href="http://www.prbdb.gov.in">www.prbdb.gov.in</a>
3	Submit abbreviated/limited RAP for S2 OPRC road for proposed realignment section	PRBDB/Contractor	February 28, 2015	The realignment has been dropped.
4	Disburse compensation for S2 road PAPs	PRBDB	March 31, 2015	
<b>Financial Management</b>				
1	Send explanation for audit disallowance of ₹ 224.10 lakhs for FY 2012-13	PRBDDDB	Dec 31, 2014	Explanation for audit disallowance and Response to audit review letter for FY 2013-14 sent to World Bank on Dec 31, 2014.
2	Response to audit review letter for FY 2013-14	PRBDB	February 28, 2015	
3	Engage divisional accountant or a competent person to perform internal audit function	PRBDB	June 30, 2015	Done
4	Finance manager to make field visit at minimum monthly frequency	PRBDB	Continuous	Continuous

**Status of agreed actions during the earlier mission (s):**

<b>No.</b>	<b>Key Actions</b>	<b>By whom</b>	<b>Target Date</b>	<b>Current Status</b>
<b>Civil Works</b>				
1.	OPRC - Install additional safety signages and retro-reflective rumble strips on both sides of the 8 narrow bridges	Contractor	Immediate	The contractor has provided the audible and vibratory pavement marking on both sides of the bridges.

2.	OPRC - Install additional helpline number sign boards for more dissemination and awareness	Contractor	Immediate	The helpline number sign boards at 5 Km (staggered) having markings on both sides have been provided.
3.	Improve Work Site Safety and Traffic Management During Construction on OPRC network	OPRC Contractor	Immediate / Continuous	The improvement is an ongoing continuous process. The OPRC contractor and Project Manager have been instructed to comply with all safety related requirements. The compliance is also being monitored by PRBDB.
4.	OPRC - Rectify B8 defects	Contractor	Immediate	The defects have been rectified
5.	Dehlon Bypass - Submission of Detailed Project Report, Cost Estimates, Drawings, RAP, limited EA report including EMP and Draft Bidding Document	PRBDB	April 30, 2014	Land Acquisition under progress. The Negotiations with title holders have not been successful. LA may have to be carried out under the RTFCTLARR, 2013. Other documents, including DPR etc. are being compiled.
6.	Accident Black Spot Improvement – Submit designs, cost estimates and draft bidding documents	PRBDB	June 15, 2014	Final report on Black Spots containing phase-wise remedial measures has been submitted by consultants and the draft bid document is under preparation.
7.	Finalize payments to M/s OPUS	PRBDB	June 30, 2014	Under process
8.	Finalize payments to M/s Egis International	PRBDB	May 30, 2014	Done. All pending payments to M/s Egis International stand released in Oct, 2014.
<b>Institutional Strengthening Component</b>				
1.	Integrated Data Evaluation System for Road Accident (IDEAS – Punjab)- complete training of balance districts and hand over the system to police	PRBDB	June 30, 2014	All the Police Districts have been imparted training and the efforts are being made to hand-over the system to Police Deptt.
2.	Appoint IT Director in PWD	PRBDB	July 31, 2014	No suitable candidate could be identified.



3.	Preparation of GIS Maps for the remaining PWD circles (6)	PRBDB	Aug 31, 2014	Only two circles remain to be digitized. The work is expected to be completed by mid-August, 2015.
4.	GOP to identify pilot roads for speed camera interventions	PRBDB	June 30, 2014	
5.	Bank to engage specialist / expert for technical support	Bank	July 15, 2014	
<b>Environment Safeguards</b>				
1.	Undertake and complete site clean-up/rehabilitation work (including drains related) on UG/2	PRBDB	April 30, 2014	Completed and submitted to World Bank vide email on 17 <sup>th</sup> July, 2014.
2.	Share the closure report on EMP compliance for UG/2 with the Bank	PRBDB	May 31, 2014	
3.	Ensure proper enforcement of ESMF requirements, including those pertaining to health and work site safety	PRBDB/PWD	Continuous	The record regarding implementation / monitoring of ESMF requirements is now being maintained properly as was reviewed during July, 2014 mission. PRBDB experts have also visited the site to record the compliances.
4.	Submission of reports (Screening/EA/EMP) in line with design proposition/s	Contractor	As per work schedule	The Contractor has been advised to submit report.
5.	Streamline monitoring, documentation/record keeping on EHS aspects in the OPRC works	PRBDB/PWD	May 15, 2014	Proper documentation/record keeping on EHS aspects, is being done.
6.	Obtain all required regulatory clearances (forestry / wildlife) for works under OPRC	PRBDB/ Contractor	As per work schedule	The required clearances from concerned environmental authorities have been obtained. The GoP request for wild life clearance on S-2 Section has been submitted to Central Wild Life Board since June, 2014.
7.	Adoption of the Standard Bidding Document by PRBDB/PWD	PWD/PRBDB	Partially Completed / Dropped Now.	Dropped

8.	Improve work site safety management on the OPRC network	PRBDB/Contractor	Immediate	The Contractor has been directed by the Project Manager for ensuring compliance of safety regulations
<b>Financial Management</b>				
1.	Compliance to legal covenant of fund transfer within 14 days	GoP	Immediate	Completed.
2.	Strengthen internal controls relating to Bank reconciliation	PRBDB	April 30, 2014	Reconciliation is being done on a monthly basis
3.	Engage divisional accountant or a competent person to perform internal audit function	PRBDB	June 30, 2014	The matter is being taken up with the concerned authorities (AG).
4.	Finance manager to make field visit at minimum monthly frequency	PRBDB	Continuous	The Field office is being visited by the FM.
<b>HIV/AIDS Prevention</b>				
1	Inclusion of HIV clause in all road development contracts and also develop a strategy on how to carry forward these HIV prevention activities on all road projects	GOP/PRBDB	On-going	All Chief Engineers have been requested to include the clauses regarding inclusion of HIV/AIDS prevention in their respective bidding documents for highway projects.
<b>Project Management</b>				
1	Approved performance based incentives to be paid to PIU staff	GoP	July 31, 2009	In the 2 <sup>nd</sup> meeting of the Executive Committee of PRBDB it was decided that keeping in view the successful implementation of PSRSP, it may be checked whether any type of incentives are given to staff posted on other World Bank funded projects and if so then the criteria for giving such incentives.

Actions pending from missions prior to Feb, 2011

**Appendix 2B**

**Procurement Management Plan**

A. WORKS				Exchange Rate as per PAD 1 USD = ₹ 45.64				
				Current Exchange Rate = ₹ 60.00				
Ref. No.	Contract Description (length)	Contract Price	Modified Price	Contract/ Bid Price (USD million)	Procurement Method	Review by Bank (Prior/ Post)	Bid- Opening Date	Comments
<b>PHASE I</b>								
<b>Rehabilitation</b>								
WB/PSRSP/RH/1/NCB	Rehabilitation of Ferozepur-Zira Road (34.46Km)	₹ 44,14,21,339	₹ 42,72,82,620	9.36	NCB	Prior	19-Oct-06	Work Completed
WB/PSRSP/RH/2/NCB	Rehabilitation of Chandigarh-Landran-Chunni-Sirhind (37.27Km)	₹ 43,91,82,400	₹ 43,91,82,400	9.62	NCB	Prior	20-Oct-06	Work Completed
WB/PSRSP/RH/3/NCB	Rehabilitation of Phillaur-Aur-Rahon-Nagar(33.51km)	₹ 46,85,56,883	₹ 52,36,29,156	11.47	NCB	Post	18-Oct-06	Work Completed
WB/PSRSP/RH/4/ICB	Rehabilitation of Kapurthala-TarnTaran (47.20km)	₹ 54,69,53,628	₹ 54,55,95,268	11.95	ICB	Prior	22-Nov-06	Work Completed
WB/PSRSP/RH/5/NCB	Rehabilitation of Zira-DharamkotRoad (24.70km)	₹ 34,73,08,823	₹ 36,96,74,767	8.10	NCB	Prior	23-Oct-06	Work Completed
WB/PSRSP/RH/6/NCB	Rehabilitation of Sirhind-Patiala (28.30 km)	₹ 24,28,37,229	₹ 24,93,76,928	5.46	NCB	Post	6-Aug-07	Work Completed
	<b>Total Rehabilitation</b>	<b>₹ 2,48,62,60,302</b>	<b>₹ 2,55,47,41,139</b>	<b>55.98</b>				
<b>Upgradation</b>								
WB/PSRSP/UG/1/ICB	Upgradation of Kharar-Landran-Banur-Tepla (39.53Km)	₹ 1,08,98,42,533	₹ 1,08,98,42,533	23.88	ICB	Prior	30-Nov-06	Work Completed
WB/PSRSP/UG/2/ICB	Upgradation of Ludhiana-Malerkotla-Sangrur (71.92Km)	₹ 2,26,03,83,808	₹ 2,26,03,83,808	49.53	ICB	Prior	1-Dec-06	Work Completed
WB/PSRSP/UG/3/NCB	Upgradation of Attari-Chabbal-Tarn Taran Rd. (including Junction at Tarn Taran) (40.50Km)	₹ 45,28,19,208	₹ 44,95,03,857	9.85	NCB	Prior	24-Oct-06	Work Completed
	<b>Total Upgradation</b>	<b>₹ 3,80,30,45,549</b>	<b>₹ 3,79,97,30,198</b>	<b>83.25</b>				

Ref. No.	Contract Description (length)	Contract Price	Modified Price	Contract/ Bid Price (USD million)	Procurement Method	Review by Bank (Prior/ Post)	Bid- Opening Date	Comments
<b>Periodic Maintenance</b>								
WB/PSRSP/PM/1/NCB	Periodic Maintenance of Ajnala-Ramdass Cheharta-Dhand Bir Road	₹ 5,26,15,950	₹ 5,26,15,950	1.15	NCB	Prior	7-Aug-06	Work Completed
	Chehrata-Dand Bir road						7-Aug-06	Work Completed
WB/PSRSP/PM/2/NCB	Periodic Maintenance of Gurdaspur Sri Hargobindpur road	₹ 9,69,61,910	₹ 9,69,61,910	2.12	NCB	Prior	10-Aug-06	Work Completed
WB/PSRSP/PM/3/NCB	Periodic Maintenance of Longowal- Sunam Badbar Longowal Road	₹ 3,37,43,221	₹ 3,37,43,221	0.74	NCB	Prior	27-Jul-06	Work Completed
	Pakhokey-Tappa Road	₹ 3,05,73,404	₹ 3,05,73,404	0.67	NCB		27-Jul-06	Work Completed
WB/PSRSP/PM/4/NCB	Periodic Maintenance of Khanna- Samrala-Nawanshahar-Garhshankar road	₹ 12,85,90,060	₹ 12,85,90,060	2.82	NCB	Post	1-Dec-06	Work Completed
WB/PSRSP/PM/5/NCB	Periodic Maintenance of Kapurthala- Tashpur, Sultanpur Dalla & Dadwindi- Sultanpur road	₹ 5,22,27,571	₹ 5,22,27,571	1.14	NCB	Prior	2-Nov-06	Work Completed
WB/PSRSP/PM/6/NCB	Periodic Maintenance of Sitogana- Dabwali road	₹ 3,44,94,279	₹ 3,44,94,279	0.76	NCB	Prior	17-Aug-06	Work Completed
WB/PSRSP/PM/7/NCB	Periodic Maintenance of Faridkot to Ferozepur road	₹ 4,41,75,882	₹ 4,41,75,882	0.97	NCB	Prior	22-Aug-06	Work Completed
WB/PSRSP/PM/10/NCB	Periodic Maintenance of Bagha Purana- Bhagta Bhucho road	₹ 7,34,70,745	₹ 7,34,70,745	1.61	NCB	Prior	31-Jul-06	Work Completed
WB/PSRSP/PM/11/NCB	Periodic Maintenance of Sri Hargobindpur-Batala-Dera Baba Nanak Road	₹ 7,90,00,148	₹ 7,90,00,148	1.73	NCB	Prior	14-Aug-06	Work Completed
	<b>Total Periodic Maintenance</b>	<b>₹ 62,58,53,170</b>	<b>₹ 62,58,53,170</b>	<b>13.71</b>				
	<b>Total Phase I</b>	<b>₹ 6,91,51,59,021</b>	<b>₹ 6,98,03,24,507</b>	<b>152.94</b>				

PHASE II								
Ref. No.	Contract Description	Contract Price /Estimated contract value (in ₹)	Modified Price	Contract/ Estimated Bid Price (USD million)	Procurement Method	Review by Bank (Prior/ Post)	Bid-Opening Date	Comments
Output and Performance based Road Contract for Improvement, Rehabilitation, Resurfacing & Routine Maintenance Works of Roads of-								
WB/PSRSP/OPBC/ICB	Sangrur-Mansa-Bathinda Contract Area with approx. length of 204.0 km	₹ 5,96,36,14,900	₹ 5,96,36,14,900	99.39	ICB	Prior	26-Apr-12	
	<b>Total (OPRC)</b>	<b>₹ 5,96,36,14,900</b>	<b>₹ 5,96,36,14,900</b>	<b>99.39</b>				
Additional Crust for Increasing the Structural Adequacy of Pavement Structure on UG-1								
WB/PSRSP/2014/1/NCB	The work for increasing the structural adequacy of pavement structure on UG/1	₹ 18,34,00,000	₹ 18,34,00,000	3.06	NCB	Post	19-Feb-14	Contract Agreement signed with M/s Singla Constructions Ltd. on 14 <sup>th</sup> Mar, 2014 and the work is under progress.
	<b>Total (Structural Adequacy)</b>	<b>₹ 18,34,00,000</b>	<b>₹ 18,34,00,000</b>	<b>3.06</b>				
Road Safety Enhancement and Black Spot Improvements								
WB/PSRSP/RS/1/NCB	Road Safety Measures on Phase-I roads	₹ 6,66,77,670	₹ 9,92,49,448	1.65	NCB	Prior		Work Completed
WB/PSRSP/RS/2/NCB	Program of road safety enhancements on all State highways (excluding National Highways and BoT roads)	₹ 50,00,00,000	-	8.33	NCB	Prior	01-Feb-2016 (indicative)	The works for Road Safety Enhancement will be undertaken based upon the comprehensive Safety assessment on all State Highways as per scope.
WB/PSRSP/RS/3/NCB	Road safety enhancements and Black Spot Improvements on PSRSP core road network	₹ 70,00,00,000	-	11.67	NCB	Prior	17-Aug-2015 (indicative)	
WB/PSRSP/RS/4/NCB	Construction of 4-lane ROB at Level crossing at Maur on OPRC Network	Total cost ₹ 30,00,00,000 (₹ 15,00,00,000)	-	5.00	NCB	Post	01-Oct-2015 (indicative)	The Railway Authorities have agreed in-principle for ROB at Mansa on cost sharing basis.
--	Widening of seven (7) nos 2-lane bridges to 4-lane to avoid accidents on the OPRC Network	₹ 15,00,00,000	-	2.50	NCB	Post	15-Sep-2015 (indicative)	This work may be procured as a variation to the existing OPRC contract or alternatively can be procured as a new NCB Contract.
	<b>Total (Road Safety)</b>	<b>₹ 1,71,66,77,670</b>		<b>29.15</b>				

Ref. No.	Contract Description	Contract Price /Estimated contract value (in ₹)	Modified Price	Contract/ Estimated Bid Price (USD million)	Procurement Method	Review by Bank (Prior/ Post)	Bid-Opening Date	Comments
Construction of Dehlon By Pass [Ludhiana Malerkotla Sangrur Road] (UG/2)								
WB/PSRSP/UG2/BP/NCB	Construction of Dehlon By Pass [Ludhiana Malerkotla Sangrur Road] (UG/2)	₹ 25,00,00,000	-	4.17	NCB	Post	01-Oct-2015 (indicative)	Upon failure of private negotiations, the land is now being acquired under the new Land Acquisition Act 2013. Notification under Section VI is being issued.
	<b>Total (Dehlon Bypass)</b>	<b>₹ 25,00,00,000</b>		<b>4.17</b>				
Computerization of PWD (B&R)								
PSRSP/WB/ICT/1/ICB	Procurement of Contract for Computerization of PWD (B&R), Punjab	₹ 20,00,00,000	-	3.33	ICB	Prior		The meeting with prospective bidders is proposed for the month of July before the issuance of fresh bidding document.
	<b>Total (Computerization)</b>	<b>₹ 20,00,00,000</b>		<b>3.33</b>				
	<b>Total Phase II</b>	<b>₹ 8,31,36,92,570</b>		<b>139.10</b>				
	<b>Grand Total Phase I + Phase II</b>	<b>₹ 15,22,88,51,591</b>		<b>292.05</b>				

**B. GOODS**

Ref. No.	Contract Description	Contract Price (USD million)	Procurement Method	Prequalification (yes/no)	Domestic Preference (Yes/No)	Review by Bank (Yes / No)	Bid-Opening Date	Comments
1	Asset Management Equipment (Profilometer and falling weight deflectometer etc.)	0.5	ICB	No	No	Prior	Jan-09	ROMDAS (Profilometer) has been procured under the Project. No further Procurement under this package is required.
2	Road Safety Goods (including procurement of GPS); several packages but no individual package to exceed 50,000 USD.	0.25	No road safety goods are to be procured. The Procurement of hand held GPS and LCD projectors has already been done using the Shopping method of procurement.					
2 a)	Procurement of GPS (400 units)	0.042	Shopping	No	No	Post	24 Feb 2009 (GPS Units )	GPS units received on 8th July 09.
2 b)	Procurement of LCD projectors (7 nos)	0.005	Shopping	No	No	Post	23-Jun-08	LCD projectors received on 24th Oct 09.
2 c)	Procurement of DVD players, projection screens, amplifier & speakers		Shopping				26-Aug-09	Dropped
3	HIV/AIDS – Dispensing Machines		Shopping	No	No	Post	-	Dropped
4	Procurement of Digital maps, Satellite Images	0.08	Direct Contacting	No	No	Post	Sep-07	All (366) Digital toposheets received from Survey of India
5	Procurement of equipment for GIS	0.03	Shopping/ NCB	No	No	Post	Jan-09	Hardware shall be procured after completion of Digitization of Road Network. However, ArcGIS available with PRBDB was upgraded to current version.
	<b>Total</b>	<b>0.91</b>						

**C. SERVICES**

Ref. No.	Contract Description	Estimated Bid / Contract Price (USD million)	Procurement Method	Review by Bank (Yes / No)	EOI received Date	WB NO to RFP	RFP issued	Date of Receipt of Proposals WB NO to the award of Contract	Date of Award of Contract	Date of Start of Assignment	Completion Date	Status	
<b>Phase I</b>													
Package 1 Part A	Feasibility, environmental and social studies for 1698 km of prioritized roads with the option of assigning technical advisory services for the overall project implementation.	0.47	QCBS	Prior	30-Jun-04	02-Nov-04	11-Nov-04	06-Jan-05	09-May-05	12-May-05	10-Jun-05	Services Completed	
Package 1 Part B	Technical Advisory Services for overall project implementation.										Not Assigned		21-Aug-07
Package 2	Detailed Project Report for rehabilitation of 205 km with the option of assigning quality assurance and technical support services during construction	0.25	QCBS	Prior	30-Sep-04	08-Feb-05	15-Feb-05	01-Apr-05	18-Jul-05	22-Jul-05	29-Jul-05	Services Completed	
Package 2 Part B	Quality assurance and Technical Support Services during Construction.(TAC)	0.22									26-Mar-07		30-Nov-06
			The Consultant M/s Bceom provided the TAC services as a variation to Package 3 services.								01-Jul-08	30-Apr-08	Services Completed
Package 3	Preparation of detailed Project Reports for upgradation of 152 km length & Construction supervision services	0.60	QCBS	Prior	18-Oct-04	02-Mar-05	11-Apr-05	02-05-2005	09-Sep-05	16-Sep-05	16-Sep-05	Services Completed	
Package 3 Part B	Construction Supervision Services (CSC) for Upgradation works during construction.	1.34									23-Jul-07		15-Jun-06
Package 4	Institutional development studies and development of appropriate action plan.	0.47	QCBS	Prior	05-Sep-04	08-Nov-05	14-Nov-05	29-Dec-05	28-Mar-06	10-Apr-06	17-Apr-06	30-Nov-07	Services Completed



Ref. No.	Contract Description	Estimated Bid / Contract Price (USD million)	Procurement Method	Review by Bank (Yes / No)	EOI received Date	WB NO to RFP	RFP issued	Date of Receipt of Proposals	WB NO to the award of Contract	Date of Award of Contract	Date of Start of Assignment	Completion Date	Status
Package 5	Independent review of the environment and social assessments	0.04	CQS	Post	-	-	-	20-Feb-06	13-Apr-06	21-Apr-06	21-Apr-06	19-Sep-06	Services Completed
Package 6	Implementation of RAPs on Phase I works	0.13	QCBS	Post	31-Jul-06	21-Aug-06	25-Aug-06	28-Sep-06	Post Review	11-Dec-06	13-Dec-06	31-May-09	Services Completed
<b>Total Phase I</b>		<b>3.52</b>											
<b>Phase II</b>													
Package 1	Preparation of detailed Project Reports for rehabilitation & upgradation of 258 km length, including construction supervision as the case may be.	Consultancy called off											
Package 2	Devising a program for Output and Performance based contracts for Road Network of about 600 Km	1.39	QBS	Prior	30-Aug-07	16-Nov-07	16-Nov-07	8-Feb-08	10-Jul-08	24-Jul-08	07-Aug-08	22-Nov-09	Services Completed
Package 3	HIV/AIDS Awareness	0.262	QCBS	Post	19-Feb-07	Post Review	11-Apr-07	23-May-07	09-Nov-07	19-Nov-07	18-Dec-07	18-Nov-11	Services Completed
Package 4	Reclassification of Road Network	Consultancy called off. To be done through PWD											

Ref. No.	Contract Description	Estimated Bid / Contract Price (USD million)	Procurement Method	Review by Bank (Yes / No)	EOI received Date	WB NO to RFP	RFP issued	Date of Receipt of Proposals	WB NO to the award of Contract	Date of Award of Contract	Date of Start of Assignment	Completion Date	Status
Package 5	Preparation of GIS maps for Road Network in Punjab		Single Source	Post	-	-	-	-	-	25-Jul-07	25-Jul-07	24-Jan-08	Services completed
	Collection of field data for major highways and bridges [Supplementary Contract Agreement]		Single Source	Post	-	-	-	-	-	12-Oct-09	12-Oct-09	11-Apr-10	
Package 6	Integrated Transport Policy and Strategy and Strategic Investment Plans Study	0.93	QBS	Prior	22-Apr-08	19-Jul-08	22-Jul-08	06-Oct-08	20-Jul-09	11-Aug-09	25-Aug-09	30-Jun-11	Services Completed
Package 7	Development of Road Safety Strategy and Generating Awareness on Traffic and Road Safety.	0.30	QCBS	Prior	17-Apr-09	10-Nov-09	26-Nov-09	26-Mar-10	05-Oct-10	18-Oct-10	01-Nov-10	01-May-12	Ongoing
Package 8	Setting up of Road Fund Secretariat		QBS	-	-	-	-	-	-	-	-	-	This Consultancy has been dropped in the restructured Loan Agreement.
	b) Procurement of Experts(s) & support staff for guidance on RMF Secretariat establishment		SS	-	-	-	-	-	-	-	-	-	
Package 9	Asset Management Software development and training	0.30	QCBS	Post	-	-	-	-	-	-	-	-	Consultancy planned to begin after GIS digitization
Package 10	Training ( IT, Contract management, Quality Control & Procurement) ; several packages	0.75	CQ/SS	Post	-	-	-	-	-	-	-	-	Services Completed
Package 11	Environment Management Plan Training and Pollution Monitoring	0.16	CQS	Post	22-Aug-07	Post Review	02-Nov-07	04-Jan-08	Post Review	29-May-08	06-Jun-08	28-May-12	Services Completed

Ref. No.	Contract Description	Estimated Bid / Contract Price (USD million)	Procurement Method	Review by Bank (Yes / No)	EOI received Date	WB NO to RFP	RFP issued	Date of Receipt of Proposals	WB NO TO THE award of Contract	Date of Award of Contract	Date of Start of Assignment	Completion Date	Status
Package 12	Training (Financial Management); several packages	0.30	CQ/SS	Post	-	-	-	-	-	-	-	-	Services Completed
Package 13	Road Safety Database, training etc.(several packages, but no package to exceed 0.05 USD million)												Services Completed
	Consultancy Services for creation of online road safety database management system												
Package 14	a) Road User Satisfaction Survey	0.16	CQS	Post	16-Oct-07	Post Review	26-Dec-07	31-Jan-08	Post Review	10-Oct-08	17-Oct-08	16-Apr-12	Services Completed
	b) Surveys (Average network speed, vehicle operating cost, road roughness and road condition survey)	0.60	QCBS	Prior	09-Jul-09	04-Jul-10	04-Dec-09	24-May-10	06-Jan-11	17-Jan-11	24-Jan-11	15-Sep-14	Services Completed
Package 15	Feasibility studies & advisory services for Preparation of PPP	Not to be undertaken											
Package 16	Appointment of Project Management Consultant for Assistance in Procurement of Main Computerization Consultancy Services	0.11	QCBS	Prior	05-Nov-08	20-Jul-09	23-Jul-09	05-Oct-09	19-May-10	20-Sep-10	04-Oct-10	03-Jan-13	Services in progress.
Package 17	Computerization of PWD B&R	It is an IT Package and is being procured using the Bid Document for IT Works.											
	DPR Consultancy for Rehabilitation of affected reaches of PM/6	Consultancy called off											

Ref. No.	Contract Description	Estimated Bid / Contract Price (USD million)	Procurement Method	Review by Bank (Yes / No)	EOI received Date	WB NO to RFP	RFP issued	Date of Receipt of Proposals WB NO to the	award of Contract	Date of Award of Contract	Date of Start of Assignment	Completion Date	Status
Package 18	Services of Internal Auditor for PSRSP (several packages but no package to exceed 0.05 USD million)												
	1) Internal Auditor for Financial Year 2007-08	0.002	CQS	Post	-	-	-	11-Apr-07	Post	13-Sep-07	13-Sep-07	12-Sep-08	Services completed.
	2) Internal Auditor for year 2008-09	0.005	SS	Post	-	-	-	29-Sep-08	Post	24-Feb-09	24-Feb-09	24-Nov-09	Services completed.
	3) Internal Auditor for 2009-12	0.014	CQS	Post	30-Dec-09	-	12-Mar-10	13-Apr-10	Post	28-Jul-10	09-Aug-10	08-Feb-13	Services Completed
Package 19	External Evaluation of Implementation of Resettlement Action Plan	0.029	SS	Post	-	Post Review	-	07-Oct-08	Post	14-Nov-08	14-Nov-08	01-07-2011 (End Term Evaluation)	Services completed.
Package 20	External Evaluation of HIV/AIDS awareness		CQS	Not to be undertaken									
Package 21	Monitoring consultant for the Output and Performance based Road Contracts of 'Sangrur-Mansa- Bathinda' network in Punjab	3.52	QCBS	Prior	10-Jul-12	08-Aug-13	23-Aug-13	02-Dec-13	13-Aug-14	01-Sep-14	06-Oct-14	05-Oct-19	Ongoing
Package 22	Baseline Environmental Data for EIA report for Dehlon Bypass	0.03	SS	Post	-	-	-	-	Post	24-Jan-14	21-Jan-14	21-Feb-14	Services completed.

Ref. No.	Contract Description	Estimated Bid / Contract Price (USD million)	Procurement Method	Review by Bank (Yes / No)	EOI received Date	WB NO to RFP	RFP issued	Date of Receipt of Proposals	WB NO to the award of Contract	Date of Award of Contract	Date of Start of Assignment	Completion Date	Status
Package 23	Undertaking Surveys to determine various Project Indicators in Year 2017 on approx. 1,700 km roads, and comparing results with the Baseline Values.	0.83	QCBS	Prior	02-Mar-15	-	-	-	-	02-Sep-2015 (indicative)	-	-	The shortlist of six consultants has been finalized. The RFP is being prepared.
Package 24	Engaging of a Road Safety Expert/ Consultant for comprehensive road safety assessment on all Highways (excluding NH and Core Road Network)	1.00	QCBS	Prior	-	-	-	-	-	01-Jun-2015 (indicative)	-	-	
<b>Total Phase II</b>		<b>10.70</b>											
<b>Grand Total Phase I + Phase II</b>		<b>14.22</b>											

### Appendix 3A

### Status of OPRC Works

											<b>Till</b>		<b>30-Jun-15</b>	
1	2	3	4		5			6	7		8		9	
Package No.	Contract (Description)	Name of Contractual Agency	Contract Value ( ₹ )		Time period of Contract (Months)			Duration elapsed till the end of Reporting Period (In Weeks)	%age of Contract Period Elapsed till the end of Reporting Period		Physical Progress % (Actual)		Financial Progress %	
			Original	Modified	Original	Original Date of Completion	Modified		Original	Modified				
PSRSP/WB /OPRC/1/IC B	Output and Performance Based Road Contract for Improvement, Rehabilitation, Resurfacing & Routine Maintenance Works of roads of Sangrur-Mansa-Bathinda Contract Area	M/s Patel Infrastructure Pvt. Ltd, Rajkot	596,36,14,900	596,36,14,900	120	05-Dec-22	120	134	26%	26%	Improvement	39.47%	37.19%	
											Rehabilitation	38.37%		
											Resurfacing	14.07%		
	<b>Total</b>		<b>596,36,14,900</b>	<b>596,36,14,900</b>							<b>26.57%</b>			

**Appendix 3B**

**Status of Other Works**

											Till	30-Jun-15
1	2	3	4		5			6	7		8	9
Packge No.	Contract (Description)	Name of Contractual Agency	Contract Value ( ₹ )		Time period of Contract (Months)			Duration elapsed till the end of Reporting Period (In Weeks)	%age of Contract Period Elapsed till the end of Reporting Period		Physical Progress % (Actual)	Financial Progress %
			Original	Modified	Original	Original Date of Completion	Modified		Original	Modified		
PSRSP/WB /2014/1/NC B	Work to Increase Structural Adequacy of the Pavement of Kharar – Banur – Tepla Road from Km. 0.00 to 22.50	M/s Singla Construction Ltd., Chandigarh	17,42,31,538	17,42,31,538	6	28-Aug-14	6	70	271%	271%	57.52%	54.85%
	<b>Total</b>		<b>17,42,31,538</b>	<b>17,42,31,538</b>								

### Appendix 3C

#### Status of Rehabilitation Works

													Till	30-Jun-15
1	2	3	4	5	6		7	8			9	10		10
Package No.	Contract (Description)	Length (KM)	Division	Name of Contractual Agency	Contract Value (₹ )		Date of Start of Work	Time period of Contract (Months)			Duration elapsed till the end of Reporting Period (In Weeks)	%age of Contract Period Elapsed till the end of Reporting Period		Financial Progress %
					Original	Modified		Original		Modified		Original	Modified	
<b>REHABILITATION WORKS :</b>														
PSRSP/WB/RH/1/NCB	Rehabilitation of Ferozepur-Zira Road	34.46	Ferozepur	M/s Centrodorstoy (India) Ltd	44,14,21,339	42,72,82,620	13-Jun-07	18	10-May-09	23	Work Completed		107%	
PSRSP/WB/RH/2/NCB	Rehabilitation of Chandigarh-Landran-Chunni-Sirhind	37.30	Mohali	M/s GPL - Brahmaputra Consortium Ltd	43,91,82,400	43,91,82,400	07-May-07	18	20-Jun-09	27	Work Completed		90%	
PSRSP/WB/RH/3/NCB	Rehabilitation of Phillaur Aur-Rahon-Nagar	33.51	Ludhiana	M/s Centrodorstoy (India) Ltd	46,84,34,507	52,36,29,156	12-Jun-07	18	23-Jul-09	25	Work Completed		111%	
PSRSP/WB/RH/4/ICB	Rehabilitation of Kapurthala-Tarn Taran	47.20	Kapurthala	M/s C&C Construction Ltd. Gurgaon	54,72,09,758	54,55,95,268	05-Sep-07	18	30-Jul-09	26	Work Completed		104%	
PSRSP/WB/RH/5/NCB	Rehabilitation of Zira Dharamkot Road	24.70	Ferozepur	M/s Centrodorstoy (India) Ltd	34,73,08,823	36,96,74,767	13-Jun-07	18	10-May-09	23	Work Completed		102%	
PSRSP/WB/RH/6/NCB	Rehabilitation of Sirhind-Patiala	28.30	Mohali	M/ S Singla Const. Co.	24,28,37,229	24,93,76,928	11-Sep-07	15	No Change	15	Work Completed		113%	
<b>Total</b>		<b>205.47</b>			<b>2,48,63,94,056</b>	<b>2,55,47,41,139</b>								



### Appendix 3D

### Status of Upgradation Works

											Till	30-Jun-15		
1	2	3	4	5	6		7	8			9	10		12
Package No.	Contract (Description)	Length (KM)	Division	Name of Contractual Agency	Contract Value ( ₹ )		Date of Start of Work	Time period of Contract (Months)			Duration elapsed till the end of Reporting Period (In Weeks)	%age of Contract Period Elapsed till the end of Reporting Period		Financial Progress %
					Original	Modified		Original		Modified		Original	Modified	
<b>UPGRADATION WORKS : _____</b>														
PSRSP/WB /UG/1/ICB	Upgradation of Kharar-Landran-Banur-Tepla	39.53	Mohali	M/s C&C Construction Ltd	1,08,98,42,533	1,08,98,42,533	01-Sep-07	28.37	19-Dec-10	47		Work Completed		90.11%
PSRSP/WB /UG/2/ICB	Upgradation of Ludhiana-Malerkotla-Sangrur	71.92	Ludhiana	M/s Somdatt Builders Ltd.	2,26,03,83,808	2,26,03,83,808	29-Aug-07	36.50	15-Dec-11	47		Work Completed		82.10%
PSRSP/WB /UG/3/ICB	Upgradation of Attari-Chabbal – Taran Tarn Rd. (including Junction at Tarntaran) (41.59 Km)	41.59	Amritsar	M/s C&C Construction Ltd	45,23,65,900	44,95,03,857	20-Apr-07	18	16-Jun-09	26		Work Completed		100.31%
	<b>Total</b>	<b>153.04</b>			<b>3,80,25,92,241</b>	<b>3,79,97,30,198</b>								

**Appendix 3E**

**Status of Road Safety Enhancement Works**

													<b>Till</b>		<b>30-Jun-15</b>	
1	2	4	5	6		7	8			9	10		10	11		
Package No.	Contract (Description)	Division	Name of Contractual Agency	Contract Value ( ₹ )		Date of Start of Work	Time period of Contract (Months)			Duration elapsed till the end of Reporting Period (In Weeks)	%age of Contract Period Elapsed till the end of Reporting Period		Physical Progress % (Actual)	Financial Progress %		
				Original	Modified		Original	Date of Completion	Modified		Original	Modified				
PSRSP/WB/RS/1/NCB	Road Safety measures on Phase I roads	Mohali	M/s Shinde Developers Pvt. Ltd., Pune	6,66,77,670	9,92,49,448	03-Mar-11	6	03-Sep-11	13	-	-	-	Work Completed	100.20%		
	<b>Total</b>			<b>6,66,77,670</b>	<b>9,92,49,448</b>											

**Appendix 4A**

**a. Status of the present ongoing Arbitration Cases under Phase I as on Jun 30, 2015**

Sr No	Name of Circle	Name of Division	Name of the work	Name of the Contractor / Agency Involved	Name of the party which has filed the	Claim Amount	Date of filing of claim	Number of Arbitration	Next Date of Hearing	Present status	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	World Bank Projects, CE (PSRSP), Mohali	Executive Engineer, C.W Divn. No.3, PWD B&R Br., Ludhiana	Upgradation of Ludhiana –Malerkola road Km- 5.938 to 77.290	M/s Somdatt Builders	Agency	32,20,125/- Amount of coordination for pre construction activities.	13.02.2013	12	-	Award has been announced by AT unanimously in favour of agency on 14/02/2015	
2		Executive Engineer, C.W Divn. PWD B&R Br., Mohali	Rehabilitation of Chandigarh - Landran – Chuni - Sirhind road	M/s GPL Bharmputra Consortium Ltd.(JV)	Agency	₹ 430,86,048	23.02.2010	Ref.III-8	Ref. III No next date has been fixed	Internal meetings by AT being done to announce the award.	
3		Executive Engineer, C.W Divn. PWD B&R Br., Mohali	Rehabilitation of Phillaur-Nagar-Aur-Rahon Road	M/s Centrodorstroy Ltd	Agency	₹ 897,68,516	04-11-2011	35	-	AT awarded majority award of Rs. 23451253/- in favor of contractor plus 8% interest on 21.02.2015	
4		Executive Engineer, C.W Divn. PWD B&R Br., Mohali	Upgradation of Kharar-Banur-Tepla Road.	C&C Con. Ltd. Gurgaon	Agency	₹ 68,15,000	10.12.2011	11	-	AT announced the award on 14-01-2015 for Rs 73.16 Lacs in favour of agency by majority.	
5		Executive Engineer, C.W Divn. No.3, PWD B&R Br., Ludhiana	Upgradation of Ludhiana –Malerkola road Km- 5.938 to 77.290	M/s Somdatt Builders (AT headed by Justice M S Liberhan)	Agency	₹ 702,16,415	10.01.2014	14	No next date has been fixed	No next date has been fixed. Award to be announced by the AT .	
6		Executive Engineer, C.W Divn. No.3, PWD B&R Br., Ludhiana	Upgradation of Ludhiana –Malerkola road Km- 5.938 to 77.290	M/s Somdatt Builders (AT headed by Justice Ashok Bhan)	Agency	₹ 6484,34,707	19.12.2014	1	28-04-2015	Reply to the claims of the Contractor has been filed.	

**b. Status of the Arbitration Cases where award has already been announced**

Sr. No.	Name of Circle	Name of Division	Name of the Work	Name of the Contractor / Agency Involved	Name of the party which has filed the claim	Claim Amount (Rs.)	Date of filing of claim	Number of Arbitration hearings held	Date of Award	Amount Awarded (Rs.)	Name of Party in whose favour award has been given	Whether the award has been challenged.	Present status	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	World Bank Projects, CE (PSRSP), Mohali	C.W Divn.No. 2, Amritsar	Upgradation of Tarn-Taran-Chabhal-Attari	C& C Construction Ltd. Gurgaon	C& C Constructi on Ltd. Gurgaon	98,20,512/-	23.12.2010	11	19.09.2012	76,72,182/-	Agency	The award has been challenged in the court of Additional Distt. Judge Amritsar	Next hearing is on 12.08.2015. Case is on evidence of the Department.	
2		Constn. Divn.No. 1, PWD B&R Br., Kapurthala	Rehabilitation of Kapurthala-Tarn Taran Road	C& C Construction Ltd. Gurgaon	C& C Constructi on Ltd. Gurgaon	37,88,871/-	12.05.2011	15	14.02.2011	37,88,871/-	Agency	The award has been challenged in the court of District Judge, Kapurthala	Next hearing is on 10.08.2015. Case is on arguments.	
3		Constt..Div n. No.3, PWD B&R Br., Ferozepur	Rehabilitation of Zira - Ferozepur Road	M/s Centrodorstroy (India) Pvt. Ltd. New Delhi	M/s Centrodorstroy (India) Pvt. Ltd. New Delhi	14,68,10,554/-	08.04.2010	19	06.02.2014	26954514	Agency	Award has been challenged in Distt. Court Ferozepur on 03.05.2014	Contractor filed an application in the court for shifting the case in Chandigarh court. Next date of hearing is 19.08.2015	
4		Constt..Div n. No.3, PWD B&R Br., Ferozepur	Rehabilitation of Dharamkot Zira Road	M/s Centrodorstroy (India) Pvt. Ltd. New Delhi	M/s Centrodorstroy (India) Pvt. Ltd. New Delhi	12,62,17,938/-	08.04.2010	26	08.11.2013	20364931	Agency	Award has been challenged in Distt. Court Ferozepur on 05.02.2014	Contractor filed an application in the court for shifting the case in Chandigarh court. Next date of hearing is 19.08.2015	
5		C.W Divn. PWD B&R Br., Mohali	Upgradation of Kharar-Banur-Tepla Road.	C&C Con. Ltd. Gurgaon	C&C Con. Ltd. Gurgaon	Entry tax 01,15,82,300 Labour cess 93,39,207/-	10.12.2011	9	25.10.2013	20921507	Agency	Award has been challenged in Distt. Court Mohali on 21.01.2014	Case is on Arguments. Next date of hearing is 16.09.2015	

Sr. No.	Name of Circle	Name of Division	Name of the Work	Name of the Contractor / Agency Involved	Name of the party which has filed the claim	Claim Amount (Rs.)	Date of filing of claim	Number of Arbitration hearings held	Date of Award	Amount Awarded (Rs.)	Name of Party in whose favour award has been given	Whether the award has been challenged.	Present status	Remarks
6	World Bank Projects, CE (PSRSP), Mohali	C.W Divn. No.3, PWD B&R Br., Ludhiana	Upgradation of Ludhiana –Malerkola road Km-5.938 to 77.290	M/s Somdatt Builders	Agency	14817627 (Labour cess)	09.06.2011	21	01.06.2013	Nil	Department	Agency has challenged the award in Distt. Court Patiala	Case transfer to Ludhiana Court on 22 01 2015. Next date of hearing is 20.08.2015	
7		C.W Divn. No.3, PWD B&R Br., Ludhiana	Upgradation of Ludhiana –Malerkola road Km-5.938 to 77.290	M/s Somdatt Builders	Agency	20997231 (Entry Tax)	09.06.2011	21	01.06.2013	20282941	Agency	Department has challenged the award in Distt. Court Ludhiana	Next date of hearing is 20.08.2015.	
8		C.W Divn. PWD B&R Br., Mohali	Rehabilitation of Chandigarh -Landran – Chuni - Sirhind road	M/s GPL Bharmputra Consortium Ltd.(JV)	Agency	11122578 Ref. 1: Change in %age of Bitumen	23.02.2010	30	02.04.2011	Nil	Department	Agency has challenged the award in Distt. Court Mohali	Case has been decided in favour of Department on 19-11-2014 by Addl. Distt. Judge Mohali	
9		Executive Engineer, C.W Divn. PWD B&R Br., Mohali	Rehabilitation of Chandigarh -Landran – Chuni - Sirhind road	M/s GPL Bharmputra Consortium Ltd.(JV)	Department	42118362 (Ref. 2)	23.02.2010	36	10.05.2014	17282065	Agency	Department has challenged the award in Distt. Court Mohali on 07.08.2014	Next date of hearing is 16.09.2015.	

Sr. No.	Name of Circle	Name of Division	Name of the Work	Name of the Contractor / Agency Involved	Name of the party which has filed the claim	Claim Amount (Rs.)	Date of filing of claim	Number of Arbitration hearings held	Date of Award	Amount Awarded (Rs.)	Name of Party in whose favour award has been given	Whether the award has been challenged.	Present status	Remarks
10		Constt..Div n. No.3, PWD B&R Br., Ferozepur	Rehabilitation of Zira - Ferozepur Road	M/s Centrodorstroy (India) Pvt. Ltd. New Delhi	M/s Centrodorstroy (India) Pvt. Ltd. New Delhi	14,68,10,554/-	08.04.2010	19	06.02.2014	26954514	Agency	Award has been challenged by Agency also in Distt. Courts Chandigarh.	Reply submitted by the department on 07.08.2014. Next date of hearing is 21.08.2015	
11	World Bank Projects, CE (PSRSP), Mohali	Constt..Div n. No.3, PWD B&R Br., Ferozepur	Rehabilitation of Dharamkot Zira Road	M/s Centrodorstroy (India) Pvt. Ltd. New Delhi	M/s Centrodorstroy (India) Pvt. Ltd. New Delhi	12,62,17,938/-	08.04.2010	26	08.11.2013	20364931	Agency	Award has been challenged by Agency also in Distt. Courts Chandigarh.	Reply submitted by the department on 02.08.2014.. Next date of hearing is 24.08.2015	
12		C.W Divn. PWD B&R Br., Mohali	Upgradation of Kharar-Banur-Tepla Road.			Reimbursement cost of supply of Lab equipment	08.05.2015				Agency	Award has been challenged in Distt. Court Mohali on 21.01.2014	Case is on Arguments. Next date of hearing is 03.09.2015	

**Appendix 4B**

**Status of the present ongoing Arbitration Cases under Phase II as on Jun 30, 2015**

Sr. No	Name of the work	Name of the Contractor / Agency Involved	Name of the party which has filed the claim	Claim Amount	Date of filing of claim	Number of Arbitration hearings held	Next Date of Hearing	Present status	Remarks
1	Output and Performance Based Road Contract for Improvement, Rehabilitation, Resurfacing & Routine Maintenance Works of roads of Sangrur-Mansa-Bathinda Contract Area	M/s Patel Infrastructure Pvt. Ltd	Agency					The Arbitral Tribunal for matter regarding Contractor Claim no. 1 (Price Adjustment) was constituted. The AT held its first meeting on 25 <sup>th</sup> May, 2015.	
			Agency			1		For dispute no. 2 in the matter of following the 'Minimum Acceptable Design' raised by the Contractor, the Dispute Resolution Board issued recommendations in favour of Contractor. The Employer has indicated willingness to approach the Arbitral Tribunal.	

## Appendix 4C

## Status of the present ongoing Court Cases under Phase I as on Jun 30, 2015

Date of hearing	Name of EE and Division	Name of Road	Particulars of Dispute	Status of Case	Venue of Hearing
2015 08 12	Er. Jasbir Singh Sodhi Amritsar	Taran Taran-Chabhal-Attari	Loss due to EOT	For Argument	Addl. Distt. Judge, Amritsar
2015 08 19	Er. Prem Kumar, Ferozepur	Zira- Ferozepur	Loss due to reduction in scope of work & EOT	Contractor filed an application in the court for shifting the case in Chandigarh court.	Distt. Courts Ferozepur
2015 08 19	Er. Prem Kumar, Ferozepur	Dharmkot-Zira	Loss due to reduction in scope of work & EOT	Cont. filed an application in the court for shifting the case in Chandigarh court.	Distt. Courts Ferozepur
2015 08 20	Er. Manjit Singh Ludhiana	Ludhiana Malerkotla Sangrur Road	Reimbursement of labour cess	Case transferred to Ludhiana court on 22-01-2015.	Distt Courts Ludhiana
			Reimbursement of Entry Tax	For consideration.	Distt Courts Ludhiana
2015 08 20	Er. Manjit Singh Ludhiana	Ludhiana Malerkotla Sangrur Road	Pre construction activity	Dept. has file a court case on dated 12-05-2015	Addl. Distt. Judge, Ludhiana.
2015 08 21	Er. Prem Kumar, Ferozepur	Zira- Ferozepur	Loss due to reduction in scope of work & EOT	Agency has also challenged the award in Distt. Courts Chandigarh. Reply filed by the Department on 07.08.2014.	Addl. Distt. Judge, Chandigarh
2015 08 24	Er. Prem Kumar, Ferozepur	Dharmkot-Zira	Loss due to reduction in scope of work & EOT	Agency has also challenged the award in Distt. Courts Chandigarh. Reply filed by the Department on 02.08.2014.	Addl. Distt. Judge, Chandigarh
2015 08 29	Er. Manjit Singh Ludhiana	Ludhiana Malerkotla Sangrur Road (Justce Ashok Bhan)	Various fresh claims	On or before 15-02-2015 reply to the claim to be filed by Respondants On or before 08-03-2015 reply to counter claim to be filed by Claimant	Institute of Engineers, Sec 19, Chd
2015 09 03	Er. N I S Walia Mohali	Kharar-Banur-Tepla	Reimbursement cost of supply of Lab equipment	Dept. has file the case on dated 08-05-2015	Distt Courts Mohali



Date of hearing	Name of EE and Division	Name of Road	Particulars of Dispute	Status of Case	Venue of Hearing
2015 09 16	Er. N I S Walia Mohali	Chandigarh-Landran-Chunni-Sirhind	Ref. 2: Reimbursement of labour cess and loss of profit due to delay	For Argument	Distt. Court Mohali
2015 09 16	Er. N I S Walia Mohali	Kharar-Banur-Tepla	Reimbursement of Entry Tax	Case is on arguments	Distt Courts Mohali
			Reimbursement of labour cess		
2015 10 08	Er. Pawan Kumar Kapurthala	Kapurthala-Taran Taran	Cost of lab equipments	Case is on arguments	Distt. Courts Kapurthala
	Er. Manjit Singh Ludhiana	Ludhiana Malerkotla Sangrur Road (Justice M S Lebrahn)	Recovery of LD	Award to be announced by the AT on 29.07.2015. the Recovery of LD has been decided in favour of Contractor and other 3 has been decided in favour of Dept.	Institute of Engineers, Sec 19, Chd
Extra transportation cost increased due to additional lead involved for procurement of Material					
Claim for payment of toll fee					
Idling of plant, equipments and machinery					
	Er. Manjit Singh Ludhiana	Ludhiana Malerkotla Sangrur Road	Recovery of the Amount of Coordination for Pre construction activities	Award has been announced by AT unanimously in favour of agency on 14/02/2015	Institute of Engineers, Sec 19, Chd
	Er. N I S Walia Mohali	Phillaur Nagar Aur Rahon	Loss of profit, Plant & Machinery etc. due to EOT	AT awarded majority award of Rs. 23451253/- in favor of contractor plus 8% interest on 21.02.2015	Institute of Engineers, Sec 19, Chd
	Er. N I S Walia Mohali	Chandigarh-Landran-Chunni-Sirhind	Ref. 3: Loss of profit due to reduction in scope of work	Internal meeting of AT	Institute of Engineers, Sec 19, Chd
	Er. N I S Walia Mohali	Chandigarh-Landran-Chunni-Sirhind	Ref. 1: Change in %age of Bitumen	Case has been decided in favour of Department on 19-11-2014 by Addl. Distt. Judge Mohali	

**Appendix 5A**

**CUSTOM / EXCISE EXEMPTION CERTIFICATES ISSUED UNDER PHASE I ON PSRSP CONTRACTS**

Up to quarter ending 30th June, 2015												
Project	EXCISE CERTIFICATES				TOTAL EXCISE CERTIFICATES ISSUED		CUSTOM CERTIFICATES				TOTAL CUSTOM CERTIFICATES ISSUED	
	Equipment		Goods		Number	Amount (C)	Equipment		Goods		Number	Amount (C)
	Number	Amount (C)	Number	Amount (C)			Number	Amount (C)	Number	Amount (C)		
PM /3B	2	27,41,014	3	95,96,089	5	123,37,103	0	0	0	0	0	0
PM /4	0	0	10	824,47,333	10	824,47,333	0	0	0	0	0	0
PM /5	0	0	3	237,34,542	3	237,34,542	0	0	0	0	0	0
PM /10	1	32,96,000	0	0	1	32,96,000	0	0	0	0	0	0
<b>Total of PM</b>	<b>3</b>	<b>60,37,014</b>	<b>16</b>	<b>1157,77,964</b>	<b>19</b>	<b>1218,14,978</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
RH /1	7	241,01,430	15	2094,17,597	22	2335,19,027	0	0	0	0	0	0
RH /2	5	326,72,901	10	1785,38,421	15	2112,11,322	2	61,52,107	0	0	2	61,52,107
RH /3	9	85,82,602	18	1277,99,989	27	1363,82,591	3	215,48,000	0	0	3	215,48,000
RH /4	7	187,06,500	8	1987,73,625	15	2174,80,125	6	752,40,000	3	509,38,751	9	1261,78,751
RH /5	19	687,30,916	13	1436,42,490	32	2123,73,406	6	322,20,911	0	0	6	322,20,911
RH /6	9	215,92,975	14	1483,84,676	23	1699,77,651	1	3,60,000	0	0	1	3,60,000
<b>Total of RH</b>	<b>56</b>	<b>1743,87,324</b>	<b>78</b>	<b>10065,56,798</b>	<b>134</b>	<b>11809,44,122</b>	<b>18</b>	<b>1355,21,018</b>	<b>3</b>	<b>509,38,751</b>	<b>21</b>	<b>1864,59,769</b>
UG /1	20	553,22,857	10	3425,88,290	30	3979,11,147	13	1104,30,753	1	365,60,000	14	1469,90,753
UG /2	10	1693,58,312	20	1877,11,824	30	3570,70,136	7	359,88,400	0	0	7	359,88,400
UG /3	8	266,52,966	10	1438,41,149	18	1704,94,115	6	519,24,860	1	121,42,630	7	640,67,490
<b>Total of UG</b>	<b>38</b>	<b>2513,34,135</b>	<b>40</b>	<b>6741,41,263</b>	<b>78</b>	<b>9254,75,398</b>	<b>26</b>	<b>1983,44,013</b>	<b>2</b>	<b>487,02,630</b>	<b>28</b>	<b>2470,46,643</b>
RS/1	0	0	1	306,09,000	1	306,09,000	0	0	0	0	0	0
<b>Total of RS</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>306,09,000</b>	<b>1</b>	<b>306,09,000</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
<b>G. Total</b>	<b>97</b>	<b>4317,58,473</b>	<b>135</b>	<b>18270,85,025</b>	<b>232</b>	<b>22588,43,498</b>	<b>44</b>	<b>3338,65,031</b>	<b>5</b>	<b>996,41,381</b>	<b>49</b>	<b>4335,06,412</b>

**Appendix 5B**

**CUSTOM / EXCISE EXEMPTION CERTIFICATES ISSUED UNDER PHASE II ON PSRSP CONTRACTS**

Up to quarter ending 30th Jun, 2015												
EXCISE CERTIFICATES					TOTAL EXCISE CERTIFICATES ISSUED		CUSTOM CERTIFICATES				TOTAL CUSTOM CERTIFICATES ISSUED	
Project	Equipment		Goods				Equipment		Goods			
	Number	Amount (₹)*	Number	Amount (₹)*	Number	Amount (₹)*	Number	Amount (₹)*	Number	Amount (₹)*	Number	Amount (₹)*
OPRC/1	5	25,34,29,300	13	50,82,69,200	18	76,16,98,500	0	0	0	0	0	0
<b>Total of OPRC</b>	<b>5</b>	<b>25,34,29,300</b>	<b>13</b>	<b>50,82,69,200</b>	<b>18</b>	<b>76,16,98,500</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
NCB/1/2014	0	0	6	1,73,74,307	6	8,83,38,120	0	0	0	0	0	0
<b>Total of NCB/1</b>	<b>0</b>	<b>0</b>	<b>6</b>	<b>1,73,74,307</b>	<b>6</b>	<b>8,83,38,120</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
<b>G. Total</b>	<b>5</b>	<b>25,34,29,300</b>	<b>19</b>	<b>52,56,43,507</b>	<b>24</b>	<b>85,00,36,620</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>

*\* Amount is as indicated in the proforma invoice of Equipment/ Goods*

## Appendix 6

Details of variation orders issued on PSRSP Contracts (Phase I & II) upto 30<sup>th</sup> Jun, 2015

S. No	Package	Contract	Original Contract value (₹)	Variation Amount (₹)	% of original Contract Price	Modified Contract Price(₹)
<b>Periodic Maintenance Contracts</b>						
1	PM/1	Ajnala-Ramdass & Cherhata-Dand Bir Road	4,71,40,561	54,75,389	11.62%	5,26,15,950
2	PM/2	Gurdaspur-Srihargobindpur Road	9,24,28,214	45,33,696	4.91%	9,69,61,910
3	PM/3a	Sunam-Badbar-Longowal Road	3,37,43,221	0	0.00%	3,37,43,221
4	PM/3b	Pakhokey-Tappa Road	2,93,18,070	12,55,334	4.28%	3,05,73,404
5	PM/4	Khanna-Samrala-Nawanshahar-Garshankar Road	12,16,36,495	69,53,565	5.72%	12,85,90,060
6	PM/5	Kapurthala-Tashpur-Sultanpur-Dalla & Dadwindi-Sultanpur Roads	5,04,22,980	18,04,591	3.58%	5,22,27,571
7	PM/6	Sitogana-Dabwali Road	3,44,94,279	0	0.00%	3,44,94,279
8	PM/7	Faridkot-Ferozepur Road	4,40,77,772	98,110	0.22%	4,41,75,882
9	PM/10	Bagha-Purana-Bhagta-Bhucho Road	6,80,93,968	53,76,777	7.90%	7,34,70,745
10	PM/11	Sri-Hargobindpur-Batala-Dera Baba Nanak Road	7,82,46,009	7,54,139	0.96%	7,90,00,148
		<b>Total</b>	<b>59,96,01,569</b>	<b>2,62,51,601</b>	<b>4.38%</b>	<b>62,58,53,170</b>
<b>Rehabilitation Contracts</b>						
1	RH/1	Ferozepur-Zira Road	44,14,21,339	-1,41,38,719	-3.20%	42,72,82,620
2	RH/2	Chandigarh-Landran-Chunni-Sirhind	43,91,82,400	0	0.00%	43,91,82,400
3	RH/3	Phillaur-Aur-Rahon-Nagar	46,84,34,507	5,51,94,649	11.78%	52,36,29,156
4	RH/4	Kapurthala-TarnTaran	54,72,09,758	1,78,60,912	3.26%	56,50,70,670
5	RH/5	Zira-Dharamkot Road	34,73,08,823	2,23,65,944	6.44%	36,96,74,767
6	RH/6	Sirhind-Patiala	24,28,37,229	65,39,699	2.69%	24,93,76,928
		<b>Total</b>	<b>2,48,63,94,056</b>	<b>8,78,22,485</b>	<b>3.53%</b>	<b>2,57,42,16,541</b>
<b>Upgradation Contracts</b>						
1	UG/1	Kharar-Landran-Banur-Tepla	1,08,98,42,533	87,02,265	0.80%	1,09,85,44,798
2	UG/2	Ludhiana Malerkotla-Sangrur	2,26,03,83,808	1,97,54,265	0.87%	2,28,01,38,073
3	UG/3	Attari-Chabbal-Tarn Taran	45,23,65,900	-28,62,043	-0.63%	44,95,03,857
		<b>Total</b>	<b>3,80,25,92,241</b>	<b>2,55,94,487</b>	<b>0.67%</b>	<b>3,82,81,86,728</b>
<b>TOTAL (All Phase I Works)</b>			<b>6,88,85,87,866</b>	<b>13,96,68,573</b>	<b>2.03%</b>	<b>7,02,82,56,439</b>
<b>OPRC &amp; other Works</b>						
1	OPRC/1	Sangrur Mansa Bathinda	5,96,36,14,900	0	0.00%	5,96,36,14,900
2	PSRSP/WB/2014/1/NC B	Work to Increase Structural Adequacy of the Pavement of Kharar – Banur – Tepla Road from Km. 0.00 to 22.50	17,42,31,538	0	0.00%	17,42,31,538
		<b>Total (All Phase II Works)</b>	<b>6,13,78,46,438</b>	<b>0</b>	<b>0.00%</b>	<b>6,13,78,46,438</b>
<b>GRAND TOTAL (PHASE I + PHASE II)</b>			<b>13,02,64,34,304</b>	<b>13,96,68,573</b>	<b>1.07%</b>	<b>13,16,61,02,877</b>

**Appendix 7**

**CONTRACTOR PERFORMANCE ON EMP**

**Reporting Period: 1<sup>st</sup> Apr – 30<sup>th</sup> Jun, 2015**

Name of corridor	Contractor	Compliance to observations	Road safety Measures	Aware & Readiness to EMP	Document availability	Camp cleanliness	Labour camp	Disposal of waste (sludge)	Handling of Bitumen	Pollution control measures	Vehicle management	Disposal of waste water	Total score obtained	Level	Remark
OPRC Network	M/s Patel Infrastructure Pvt. Limited	3	3	1	2	3	3	3	4	3	4	2	<b>31</b>	Mildly satisfactory	

% compliance	0-20	20-40	40-60	60-80	80-100
Ranking	Below Par	Mildly Satisfactory	Satisfactory	Good	Excellent

Score	0	1	2	3	4	5
Scale	N.A	Below Par	Mildly Satisfactory	Satisfactory	Good	Excellent

**Appendix 8**

Appendix 8 – 1/9

<b>Status regarding Implementation of Resettlement Action Plan</b>						
<b>Table-1: Number of Affected Families</b>						
<b>Name of the Road/ Bypasses</b>	<b>Affected TitleHolder (Families)</b>	<b>Affected Non Title Holder (Families)</b>	<b>Total Affected Families</b>	<b>Displaced Title Holder Families</b>	<b>Displaced Non Title Holder Families</b>	<b>Total Displaced Families</b>
<b>Upgradation corridor</b>						
Kharar-Banur-Tepla	217	128	345	0	49	49
Ludhiana Malerkotla Sangrur (UG/2)						
Ludhiana-Malerkotla	351	133	484	19	70	89
Malerkotla-Dhuri-Sangrur	45	8	53	2	4	6
Tarn Taran-Chabal-Attari (UG/3)	0	5	5	0	5	5
<b>Rehabilitation corridor</b>						
Phillaur-Nagar-Aur-Rahon	0	30	30	0	10	10
Kapurthala-Tarn Taran	0	0	0	0	0	0
Dharamkot-Kot Ise Khan-Zira-Ferozpur	0	0	0	0	0	0
Chandigarh-Landran-Chunni-Sirhind	0	0	0	0	0	0
Patiala-Sirhind	0	0	0	0	0	0
<b>Bypasses</b>						
Gill Bypass	215	0	215	0	0	0
Pohir Bypass	63	0	63	0	0	0
<b>Total</b>	<b>891</b>	<b>304</b>	<b>1195</b>	<b>21</b>	<b>138</b>	<b>159</b>

Appendix 8 – 2/9

**Table 2: Status of Micro Plan Preparation**

Name of the Road/ Bypasses	Category (Such as Encroacher, Squatter, TH)	Agreed Time Frame as per RAP in months	Date of completion of Verification Survey	Date of submission of draft micro plan	Date of submission of final micro plan	Date of Approval	
<b>Up-gradation road corridors</b>							
Kharar-Banur	Non Title Holders	Not mentioned in RAP	04-04-2007	29-02-08	16.07.08	26.08.08 by the CMU & 15.09.08 by the review committee	
	Title Holders		07.07.08	09.04.08 & 20.10.08	19.07.08 & 03.11.08	26.08.08 by the CMU & 15.09.08 by the review committee & for three villages on 26.12.08 and 31.12.08	
Banur-Tepla	Non Title Holders		04-04-2007	23.11.07	18.01.2008	26.08.08 by the CMU & 15.09.08 by the review committee	
	Title Holders		07.07.08	05.09.07	16.09.07	Approved by CMU on 24th September,07 & PRBDB on 25th September,07.	
Ludhiana-Malerkotla	Non Title Holders		17-06-2007	30.08.08 & 23.10.08	21.10.08 (MS-I)	Approved by CMU & PRBDB on 03.11.08	
	Title Holders		03.07.08	30.07.2008&30.09.08	21.10.08 & 29.11.08	Approved by CMU & PRBDB on 03.11.08	
Malerkotla-Dhuri-Sangrur	Non Title Holders (NTH)		28-06-2007	27-08-07	01.10.07	Approved by CMU on 10th April,08 & by PRBDB on 24th April,08	
	Title Holders (TH)		13-08-2007	27-08-07	01.10.07		
Tarn Taran-Chabal-Attari	Non Title Holders (NTH)		16-04-2007	18-07-07	01.10.07	Approved by CMU on 19th October,07 & PRBDB on 31st October,07.	
<b>Rehabilitation road corridors</b>							
Phillaur-Nagar-Aur-Rahon	Non Title Holders (NTH)		Not mentioned in RAP	04-06-2007	11-07-07	17.11.07	Approved by CMU on 02.11.07&05.11.07 by PRBDB
Kapurthala-Tarn Taran	Non Title Holders (NTH)			28-05-2007	18-07-07	01.10.07	Approved by CMU on 23rd October,07 & PRBDB on 31st October,07.
Dharamkot-Kot Ise Khan-Zira-Ferozpur	Non Title Holders (NTH)	03-05-2007		18-07-07	01.10.07	Approved by PRBDB on 31.10.07	
Chandigarh-Landran-Chunni-Sirhind	Non Title Holders (NTH)	04-04-2007		18-07-07	01.10.07	Approved by CMU on 25th October,07 & PRBDB on 31st October,07.	
Patiala-Sirhind	Non Title Holders (NTH)	04-04-2007		18.07.07	01.10.07	Approved by CMU on 25th October,07 & PRBDB on 31st October,07.	
<b>Bypasses</b>							
Gill Bypass	Title Holders (TH)	Not mentioned in RAP	03.07.08	29.08.08	25.11.08	Approved by CMU & PRBDB on 31st December,08.	
Pohir Bypass	Title Holders (TH)		28.11.07	29-02-08	25.11.08	Approved by CMU PRBDB on 5th December,08.	

**Table 3: Status of ID card Preparation**

Name of the Road/ Bypasses	Category	Ageed Time Frame as per RAP	Date of completion of Verification Survey	Date of preparation of ID Cards	Start date of distribution of ID cards	End date of distribution of ID cards	
<b>Up-gradation road corridors</b>							
Kharar-Banur	Non Title Holders (NTH)	Jan,07 to Jun,07	04-04-2007	15-03-08	26.10.08	22.11.08	
	Title Holders (TH)		On going	15-03-08	11.08.08	25.12.08	
Banur - Tepla	Non Title Holders (NTH)		04-04-2007	15-03-08	26.10.08	22.11.08	
	Title Holders (TH)		04-04-2007	29.10.07	30.10.2007	30.10.2007	
Ludhiana-Malerkotla	Non Title Holders (NTH)		17-06-2007	25-03-08	07.12.08	22.11.08	
	Title Holders (TH)		On going	29-12-07	07.12.08	For milestone I on 31.12.08 & milestone II in 14.03.09	
Malerkotla-Dhuri-Sangrur	Non Title Holders (NTH)		28-06-2007	15-02-08	29-02-08	03.07.08	
	Title Holders (TH)		25-08-2007	15-02-08	20-02-08	07.10.08	
Tarn Taran-Chabal-Attari	Non Title Holders (NTH)		16-04-2007	20-12-2007	26-12-2007	31-12-2007	
<b>Rehabilitation road corridors</b>							
Phillaur-Nagar-Aur-Rahon	Non Title Holders (NTH)	Jan,07 to Jun,07	04-06-2007	20-12-2007	31-12-2007	27-01-2008	
Kapurthala-Tarn Taran	Non Title Holders (NTH)		28-05-2007	NA			
Dharamkot-Kot Ise Khan-Zira-Ferozpur	Non Title Holders (NTH)		03-05-2007	NA			
Chandigarh-Landran-Chunni-Sirhind	Non Title Holders (NTH)		04-04-2007	NA			
Patiala-Sirhind	Non Title Holders (NTH)		04-04-2007	NA			
<b>Bypasses</b>							
Gill Bypass	Title Holders (TH)		On going	15-02-08	16.07.08	26.10.08	
Pohir Bypass	Title Holders (TH)	28.11.2007	01.07.08	16.07.08	21.10.08		



Appendix 8 – 4/9

**Table 4: Land Requirements prior to revision of COI**

Name of the Road / Bypass	Total Land proposed for acquisition/transfer(in Acre)			Private Land			Government Land		
	Total Land proposed for acquisition /transfer in RAP (in Acre)	Revised land estimate (in Acre)	Land Acquired so far (in Acre)	Total Land proposed for acquisition/transfer in RAP (in Acre)	Revised land estimate (in Acre)	Land Acquired so far (in Acre)	Total Land proposed for acquisition /transfer in RAP (in Acre)	Revised land estimate (in Acre)	Land Acquired so far (in Acre)
<b>Up-gradation Package</b>									
Kharar-Banur-Tepla	12.125	9.442	2.254	10.106	7.323	4.419	2.019	2.119	Applied to concerned department & no for 1.89 acre has been received from the department of exise. Rest are under process
Ludhiana-Malerkotla	21.404	9.829	3.152	20.534	9.01	4.333	0.870	0.819	Applied for NO from BDPO
Malerkotla-Dhuri-Sangrur	1.116	0.717	0.593	0.701	0.707	0.593	0.415	0.010	NO received
<b>Bypasses</b>									
Gill Bypass	25.292	22.154	7.275	25.029	22.154	19.204	0.263	0.000	N.A.
Pohir Bypass	16.468	16.181	11.663	16.410	16.181	13.648	0.058	0.000	N.A.
<b>Total</b>	<b>76.405</b>	<b>58.323</b>	<b>24.937</b>	<b>72.78</b>	<b>55.375</b>	<b>42.197</b>	<b>3.625</b>	<b>2.948</b>	

Table 5: Scheduled Dates vis-à-vis Time Taken for LA

Name of the Road / Bypass	Number of affected TH	Total LA in Acre	Agreed time frame in RAP	Date of section 4(1) notification	Date of section 6 notification	Start date of negotiation	End date of negotiation	Date of negotiation report submission to government	Date of Approval
<b>Up-gradation Package</b>									
Kharar-Banur-Tepla	217	13.273	Not mentioned	07-07-2006	21-06-2007	07-06-2007	Negotiations concluded in september, 2007.	17.07.07 , 29.08.07 and 16.10.07	08.08.07/06.11.07
Ludhiana-Malerkotla	351	25.436	-do-	04-07-2006	27-06-2007	15-06-2007	Negotiations concluded in July,2007.	17.09.07 and 27.09.07	06.11.07 & 07.11.07
Malerkotla-Dhuri-Sangrur	45	0.717	-do-	21-12-2006	Not required	21-06-2007	Negotiations concluded in July,2007.	17.09.09	06.11.07
<b>Bypasses</b>									
Gill Bypass	215	21.403	-do-	04-07-2006	27-06-2007	13-07-2007	20-07-2007	27.09.07	07.11.07
Pohir Bypass	63	15.388	-do-	04-07-2006	27-06-2007	15-06-2007	23-01-08	21.08.07(for Agl) & 12-02-08(for Comm)	07.11.07 for Agril. & 01.08.08

**Table 6: LA Payment and Litigations**

Name of the Road / Bypass	Total TH	First and last dates of disbursement of cheques	Number of THs already disbursed cheques	Cheques prepared and not collected by TH	Number of PAPs/ cases settled by court	Time taken to settle the cases by court	Number of cases that have led to enhanced compensation	Average cost spent for addressing each court case in Rs.
<b>Up-gradation Package</b>								
<b>Kharar-Banur-Tepla road (UG/1)</b>								
Kharar Banur	213	17.12.07 & 23.10.09	182	NA	NA			
Banur Tepla* ( for 2 villages)	4	-10-07 & 01.11.	4	NA	NA	NA	NA	NA
<b>Ludhiana Malerkotla Sangrur road (UG/2)</b>								
Ludhiana-Malerkotla	351	17.12.07 & 02.12.09	311	NA				
Malerkotla Sangrur	45	18.02.08 & 15.07.09	38	NA	NA	NA	NA	NA
<b>Bypasses</b>								
Gill Bypass	215	12.02.08 & 09.12.09	199	NA	NA	NA	NA	NA
Pohir Bypass	63	30.11.07 & 21.09.09	60	NA	NA	NA	NA	NA

<b>Table 7A : Disbursement of Land Compensation, R&amp;R Assistance, Structure and Other Assets (TH)</b>								
Name of the road /Bypass	Land Compensation			R&R Assistance, Structure and Other Assets				
	Total Approved Amount	Amount Disbursed	Balance Amount	Total Approved Amount (Except training amount)	Distribution of I installment	Distribution of II installment	Payment against training	Balance amount to be Paid
<b>Up-gradation Package</b>								
<b>Kharrar-Banur-Tepla Road (UG/1)</b>								
Milestone - I	2818816.00	2818816.00	0.00	38520.00	38520.00	0.00	8600.00	0.00
Milestone - II	48004875.00	48004875.00	0.00	3821599.00	3316092.00	505507.00	451500.00	0.00
<b>Ludhiana-Malerkotla-Sangrur Road (UG/2)</b>								
Milestone - I	23735926.00	23735926.00	0.00	3904335.00	2332266.00	1572069.00	423550.00	0.00
Milestone - II	33131404.00	33131404.00	0.00	11135348.00	1732200.00	9403148.00	380550.00	0.00
<b>Tarn Taran-Chabal-Attari (UG/3)</b>	This Road had no Land Acquisition (TH)							
<b>Rehabilitation Package</b>								
Phillaur-Nagar-Aur-Rahon	This Road had no any Land Acquisition (TH)							
Kapurthala-Tarn Taran	This Road had no any Land Acquisition (TH)							
Dharamkot-Kot Ise Khan-Zira-Ferozpur	This Road had no any Land Acquisition (TH)							
Chandigarh-Landran-Chunni-Sirhind	This Road had no any Land Acquisition (TH)							
Patiala-Sirhind	This Road had no any Land Acquisition (TH)							
<b>Bypasses</b>								
<b>1. Gill Bypass</b>								
Village Gill	344420636.00	344420636.00	0.00	53650933.00	50696039.00	2954894.00	447200.00	0.00
Village Bulara	22588635.00	22588635.00	0.00	5920159.00	5829892.00	90267.00	23650.00	0.00
<b>2. Pohir Bypass</b>								
Village Pohir	179156514.00	179156514.00	0.00	30120568.00	20376033.00	344535.00	135450.00	9400000.00

## Appendix 8 – 7B/9

**Table 7B : Disbursement of Structure Compensation and R&R Assistance (NTH)**

Name of the road /Bypass	Total approved amount (Structure compensation & R&R assistance) in Rs. (Except training amount)	Distribution of I installment	Distribution of II installment	Payment against training (in Rs.)	Balance amount to be paid (in Rs.)
<b>Up-gradation Package</b>					
<b>Kharar Banur Tepla Road(UG/1)</b>	53,35,042.00	26,25,576.00	27,09,466.00	4,60,100.00	0.00
<b>Ludhiana Malerkotla Sangrur(UG/2)</b>					
Milestone - 1	1361380.00	680687.00	680693.00	53750.00	0.00
Milestone - 2	5912172.00	814540.00	5097632.00	225750.00	0.00
<b>Tarn Taran-Chabal-Attari (UG/3)</b>	1,85,893.00	92,946.00	92,947.00	10,750.00	0.00
<b>Rehabilitation Package</b>					
Phillaur-Nagar-Aur-Rahon	7,75,299.00	4,10,813.00	3,64,486.00	51,600.00	0.00
Kapurthala-Tarn Taran	This Road had no any NTH				
Dharamkot-Kot Ise Khan-Zira-Ferozpur	This Road had no any NTH				
Chandigarh-Landran-Chunni-Sirhind	This Road had no any NTH				
Patiala-Sirhind	This Road had no any NTH				
<b>Bypasses</b>					
Gill Bypass	This Bypass had no any NTH				
Pohir Bypass	This Bypass had no any NTH				

Appendix 8 – 8, 9, 10/9

**Table 8: Relocation of Displaced Families: Proposal on vendor market for UG/II corridor is not required due to change in design.**

**Table 9: Details of CPR Relocation**

Name of the road /Bypass	Total number CPRs to be Relocated	Total relocated	Start date of relocation	End date of relocation	Expected date of relocation of balance CPRs	Date of handing over stretches to contractors
<b>Up-gradation Package</b>						
Kharar-Banur-Tepla	48	48	15.02.08	30.07.10		
Ludhiana-Malerkotla-Sangrur	115	115	15.02.08			
<b>Rehabilitation Package</b>						
Phillaur-Nagar-Aur-Rahon	30	30	12.02.08	May, 09		
Kapurthala-Tarn Taran	15	15	17.09.08	Nov, 09		
Tarn Taran-Chabal-Attari	9	9	10.02.08	May, 09		
Dharamkot-Kot lse Khan-Zira-Ferozpur	9	9		May, 09		
Chandigarh-Landran-Chunni-Sirhind	13	13	7.02.08	April,09		
Patiala-Sirhind	0	N.A.				
<b>Bypasses</b>						
Gill Bypass	0	N.A.				
Pohir Bypass	0	N.A.				

**Table 10: Income Restoration Plan :**

Name of the road /Bypass	Total PAPs Eligible for Training		Total Trained so far		Start date of Training		End date of Training		Remark
	TH	NTH	TH	NTH	TH	NTH	TH	NTH	
UG/I	214	100	204	84	02-09-2009	02-09-2009	18/04/09	18/04/09	
UG/II	656	130	647	122	02-09-2009	02-09-2009	18/04/09	18/04/09	
UG/III		6		6	02-09-2009	02-09-2009	18/04/09	18/04/09	
RH/III		24		24	02-09-2009	02-09-2009	18/04/09	18/04/09	

**Appendix 9****Report Regarding Shifting of Utilities on Bhawanigarh – Sunam – Bhikhi – Kotshamir Road****Bhawanigarh – Mahian Chowk (Kms 2.240 to Km18.300)**

<b>S. No</b>	<b>Utilities</b>	<b>Chainage (Km)</b>	<b>Remarks</b>
1	Electric Poles	2.240 to 9.00	Work Completed
2	Electric Poles	9.000 to 18.300	Work completed

**Mansa – Kainchian to Km 79.000**

<b>S. No</b>	<b>Utilities</b>	<b>Chainage (Km)</b>	<b>Remarks</b>
1	Electric Poles	67.840 to 79.00	Work completed
2	Electric Poles	67.840 to 70.00	Work completed
3	Water Supply lines and Electric Poles	70.000 to 79.000	Work completed

**Mansa (Ram Ditta wala chowk) to Talwandi Sabo (Village Ram Tirath Jaga) – S-4 corridor**

<b>S. No</b>	<b>Utilities</b>	<b>Chainage (Km)</b>	<b>Remarks</b>
1	Electric Poles	0.00 to 24.97	Work completed

**S-2 Corridor from Km. 45.22 to Km 67.840**

<b>S. No</b>	<b>Utilities</b>	<b>Chainage (Km)</b>	<b>Remarks</b>
1	Water Supply lines and Electric Poles	Km 56.000 to Km 67.840	Work completed