

Inspection of Camp under construction at Rahon was made on 19th February 2007. The inspection was made in conjunction with Executive Engineer and Sub Division Officer of Ludhiana.

1. It was suggested that layout plan of camp, land lease/register copy and NOC from Pollution Control Board be submitted prior to start of work.
2. The construction of 4 rooms for office and skilled labour room was completed. It was further informed that max of 10 people (drivers, plant operator, foreman etc) will be staying in the camp, so it was suggested that number of rooms constructed is not sufficient and 2 more rooms be constructed.
3. It was informed that unskilled labour will be engaged at work on daily wage basis.
4. 2 toilets with attached bathroom were completed with septic tank. It was suggested that the number of toilet is not sufficient and additional 2 more should be constructed.
5. One Sintex tank was provided for storage of water.
6. Construction of plant foundation is completed and is kept under curing.
7. It was informed that Generator to be used in plant operation will be noise less.
8. It was informed that a fuel pump will be provided in the camp and location was identified for the same.
9. Stem plantation of Poplar tree was in progress, it was further suggested to include Ashoka Tree along the boundary of camp.
10. It was pointed out that the camp site should have a defined boundary and should start its construction at earliest.
11. The construction of laboratory, information kiosk, and kitchen was not completed and was advised to complete prior to start of work. The waste water from kitchen should be disposed in hygienic manner.
12. It was further suggested to have defined area for vehicle repairing and scrap yard in the camp.
13. A 3.5m wide metalled was asked to be constructed after installation of plant.