

GOVERNMENT OF INDIA AND GOVERNMENT OF PUNJAB

PUNJAB ROADS & BRIDGES DEVELOPMENT BOARD



INCEPTION CUM MONTHLY PROGRESS REPORT (NOVEMBER 2014)

**Monitoring of Output and Performance Based Road Contract (OPRC) for Sangrur Mansa
Bathinda Network in Punjab (India)
Contract Agreement No. 1 of 2014-15**



THE WORLD BANK



TNM TECHNOLOGY AND
MANAGEMENT LTD.



TNM – ICRA Management Consulting Services Ltd
Monitoring Consultant – Project Office

Construction Division – PWD B&R

D.A.C Block – 2

Sangrur, Punjab - 148001

ABBREVIATIONS

A – Association.

AASHTO - American Association of State Highway and Transportation Officials

AADT - Annual Average Daily Traffic (AADT).

AC - Asphalt Concrete (AC):

ASTM - American Society for Testing and Materials.

BANK - World Bank

Base Year – Last Completed Financial Year at the time of receipt of the Bids

BC – Bituminous Concrete

BDPO-Block Development and Panchayat Officer

BDS - Bid Data Sheet

BM-Bituminous Macadam

BoQ – Bill of Quantities

C - Consortium

CBR - California Bearing Ratio

Col – Corridor of Impact

CQAMP – Contract Quality Assurance Management Plan

DBM- Dense Bituminous Macadam

DCP- Dynamic Cone Penetrometer

dgMarket – International portal for tenders and procurement opportunities from governments and international organisations (www.dgmarket.com)

DRB - Dispute Review Board

EHS – Environment Health and Safety

EIA – Environmental Impact Assessment

EMP - Environmental Management Plan

EIRR - Economic Internal Rate of Return

ESA- Equivalent Standard Axle

ESMF-Environmental Social Management Framework

FIDIC - Fédération Internationale Des Ingénieurs-Conseils - International Federation of Consulting Engineers

FWD - Falling Weight Deflectometer

FWP – Forward Work Programme

GC or GCC- General Conditions of Contract

GDP - Gross Domestic Product

GoI - Government of India

GoP - Government of Punjab

IBRD – International Bank for Rehabilitation and Development

ICB – International Competitive Bidding

IDA – International Development Association

INR – Indian Rupees

IRC- Indian Roads Congress

IRI - International Roughness Index

IRR- Internal Rate of Return

ITB - Instructions to Bidders

JV - Joint Venture

JVA - Joint Venture Agreement.

km - Kilometer/Kilometre

LoS - Level of Service.

MDR – Major District Road

MoEF – Ministry of Environment and Forests
Section I – Instruction to Bidders 9
Government of Punjab (Public Works Department Buildings and Roads)
MORT&H – Ministry of Road Transport and Highways
MPa - Mega Pascal. Unit of Measurement
MPD – Mean Profile Depth
MPM- Management Performance Measures
MSA – Million (Equivalent) Standard Axels
NABARD – National Bank for Agriculture and Rural Development
NH – National Highway
NHAI – National Highways Authority of India
NPV - Net Present Value
ODR – Other District Road
OPRC - Output and Performance based Road Contracts.
PAP – Project Affected Person
PC – Particular Conditions of Contract
PCU – Passenger Car Unit
PIRR- Project Internal Rate of Return (PIRR)
PMGSY – Pradhan Mantri Gram Sadak Yojana
PSPCB – Punjab State Pollution Control Board
PWD – Public Works Department
PRBDB – Punjab Roads and Bridges Development Board
PSRSP – Punjab State Road Sector Project
QA – Quality Assurance
QC - Quality Control
RAP - Resettlement Action Plan
RDPM – Road Durability Performance Measure
ROMDAS – Road Measurement Data Acquisition System
RoW – Right of Way
RPM – Raised Pavement Marker
RUS&CPM – Road User Service and Comfort Performance Measure
SDBC – Semi Dense Bituminous Concrete
SH – State Highway
SIA – Social Impact Assessment
TMP – Traffic Management Plan
ToR – Terms of Reference
UNDB online - United Nations Development Business online (www.devbusiness.com)
WB – World Bank

Table of Contents

| | | |
|-----------|--|-----|
| Chapter 1 | Our Understanding of the Project | 1 |
| 1.1 | Project summary | 1 |
| 1.2 | Role of the Monitoring Consultant..... | 2 |
| 1.3 | Project Brief..... | 4 |
| 1.4 | Completed work & key project milestones achieved on ground based upon the latest MPR and cumulative progress till date | 5 |
| 1.4.1 | Program Work of the Contractor | 6 |
| 1.5 | Summary of Project Manager & Contractor Reports as on date w.r.t conformance and reported deviations | 11 |
| 1.5.1 | Network Performance Inspection | 11 |
| 1.5.2 | Non Conformance Report Summary as Presented by the Contractor..... | 15 |
| 1.5.3 | Inferences based upon site visits undertaken during the Inception month | 22 |
| 1.6 | Inventory Database Report | 63 |
| 1.6.1 | Inventory database management | 67 |
| 1.7 | Road Asset Damage& Pavement Repair Report | 68 |
| 1.8 | Road Accident Report..... | 70 |
| 1.8.1 | Scope of work for the MC..... | 76 |
| 1.9 | MC Inspection pertaining to Road Signage Inadequacies | 76 |
| 1.10 | Environmental & Social Management Framework (ESMF)..... | 78 |
| 1.10.1 | Role delineation – Monitoring Consultant and Contractor for Implementing the ESMF | 78 |
| 1.10.2 | Specific Role of the Monitoring Consultant on Behalf of the Client | 78 |
| 1.10.3 | ESMF Report as Submitted by the Contractor for the month of October,2014 | 79 |
| 1.10.4 | Specific Approach to be adopted by the Monitoring Consultant on Behalf of the Client | 80 |
| 1.11 | Summary of claims, disputes and open issues..... | 87 |
| Chapter 2 | Data and Reports at MC’s Disposal and Listing of Data Gaps | 90 |
| Chapter 3 | Project Staffing, Role Delineation and Module Specific Proposed Approach..... | 94 |
| Chapter 4 | Proposed work plan and MC’ Deliverables | 101 |
| 4.1 | Fulfilling the Role of Project Manager (Part A) | 101 |
| 4.2 | Conformance Monitoring and Management (Part B) | 101 |
| 4.3 | Network Condition Monitoring and Pavement Condition Monitoring (Part C)..... | 102 |
| 4.4 | Network Information and Data Analysis (Part D)..... | 102 |

4.5 Additional Client Support by way of training of Client's staff103

List of Figures

| | |
|---|----|
| Figure 1-1 : Major components civil Works OPRC Contract for Packages 1 and 2..... | 4 |
| Figure 1-2 : Sector S2 - Raveling km 16+940 | 22 |
| Figure 1-3 : Sector S2 – Rutting – k79 | 22 |
| Figure 1-4 : Sector S4 – Patching km 14+000 | 22 |
| Figure 1-5 : Sector S2 – Cracking – km 7+300 | 22 |
| Figure 1-6 : S5 - Water and Marking | 23 |
| Figure 1-7: S5 – Cut Vegetation – Km 10 +500..... | 23 |
| Figure 1-8 : Sector S2- Culvert clogged - K 71+800 | 23 |
| Figure 1-9 : Sector S2- Culvert clogged - K 77+350 | 24 |
| Figure 1-10 : Sector S3 - Marking lost | 24 |
| Figure 1-11 : Sector S4 – Without Signs of warning in curve | 25 |
| Figure 3-1 : Project Organization Chart..... | 95 |

List of Tables

| | |
|---|----|
| Table 1-1 : Monthly Audit..... | 3 |
| Table 1-2 : Roads under OPRC Contract..... | 5 |
| Table 1-3 : Work Schedule to be undertaken by the Contractor as per Bid over the 10 year period | 5 |
| Table 1-4 : Project Details | 6 |
| Table 1-5 : First Year Program Conformance | 6 |
| Table 1-6 : Improvement Works for Year 2..... | 7 |
| Table 1-7 : 2 nd Year Work Design Status..... | 9 |
| Table 1-8: 2 nd Year Work Technical Details | 9 |
| Table 1-9 : Accumulated Summary of Non – Conformance in each sector | 11 |
| Table 1-10 : Accumulated Summary of Non – Conformance by Type | 12 |
| Table 1-11 : Summary Material Usage | 14 |
| Table 1-12 : Management Performance Measures (MPM’s) – As reported by the Contractor | 16 |
| Table 1-13 : Road Durability Performance Measures (RDPM’s) – Refer to Weightings in the specification | 19 |
| Table 1-14 : March 2013, Non Conformance Report | 20 |
| Table 1-15: December 2013, Non Conformance Report..... | 20 |
| Table 1-16 : April 2014, Non Conformance Report..... | 21 |
| Table 1-17 : October 2014, Non Conformance Report | 21 |
| Table 1-18: Inspection and Defects Report of S1 | 29 |
| Table 1-19: Inspection and Defects Report of S2..... | 45 |
| Table 1-20: Inspection and Defects Report of S3..... | 47 |
| Table 1-21 : Inspection and Defects Report for S4..... | 50 |
| Table 1-22: Inspection and Defects Report of S5..... | 54 |
| Table 1-22A : Inspection and Defects Report of B8 | 62 |
| Table 1-23 : Inspection Report w.r.t Asset Damages and Pavement Repair..... | 69 |
| Table 1-24 : Pavement Repair Summary – Sample Inspection Based upon October MPR..... | 69 |
| Table 1-25 : Vehicle Accident Report | 72 |
| Table 1-26 : Sample Inspection Report on Road Signage Improvement Work Undertaken – As per October 2014 MPR | 77 |
| Table 1-27 : QC tasks undertaken & reported by the Contractor pertaining to the month of October, 2014 | 82 |
| Table 2-1: Files Received till Date..... | 90 |
| Table 2-2: Other Documents Available | 93 |
| Table 3-1: Team Composition and Task Assignments for key staff..... | 97 |

Chapter 1 Our Understanding of the Project

1.1 Project summary

The Government of India received financing from the International Bank for Reconstruction and Development (IBRD) towards the cost of Punjab State Road Sector Project, and applied through Punjab Roads & Bridges Development Board (PRBDB) a portion of the funds for the Monitoring/Supervision of its state road network pertaining to the Sangrur-Mansa-Bathinda sections.

The Government of Punjab (GoP) through **Punjab Public Works Department, Building & Roads, PWD (B&R)** has allotted **PATEL INFRAESTRUCURE PVT. LTD** the work for Improvement, Rehabilitation and Routine Maintenance of approximately 204 Km of its state road network comprising the Sangrur-Mansa-Bathinda network, who begin the contract on 05-Dec-2012 with expected date of completion being 04-Dec-2022.

The contract allotted, is an **Output and Performance based Road Contract (OPRC)** whereby the Contractor is responsible for the overall management of the network, including all of the routine maintenance works, design and construction of the required surfacing renewal, pavement rehabilitation and improvement works and the management of any necessary emergency works.

Output and Performance based contract for Roads are designed to increase the efficiency and effectiveness of road asset management and maintenance. It should ensure that the physical condition of the roads is adequate for the road users over the entire period of the contract. This type of contract is significantly different from the simple execution of works to the management and conservation of road assets.

The OPRC is a model, wherein contractor is paid for fixed lump-sum prices for bringing the road to a certain specified service level i.e., the Rehabilitation, Improvement and Resurfacing of the road to pre-defined standards, and then maintaining it at that level for a relatively long period for a lump-sum periodic remuneration to cover all physical and non-physical services provided by the Contractor, except for unforeseen emergency works which are remunerated separately. The service Levels stated in the contract are defined from a road user's perspective and from a strength of the pavement point of view and include factors such as, riding comfort, safety features, residual strength of pavement, etc.

The OPRC Contractor is responsible for the routine maintenance works, surfacing renewal works, pavement rehabilitation works, improvement works and emergency works on the roads within the network area for a period of up to 10 years. The Contractor is required to deliver specified outputs under this contract and these outputs will be measured against defined performance criteria.

The Client proposed to engage an appropriately qualified and experienced Monitoring Consultant to assist the Employer on all aspects of management, monitoring and auditing of the OPRC Contractor's performance along with rendering assistance with the long term asset management of the road networks within the OPRC contracts. **Technology and Management Limited, Israel in association with ICRA Management Consulting Services Ltd, India** was selected as the preferred bidder to undertake the role of the Monitoring Consultant (MC) on behalf of Punjab Roads and Bridges

Development Board, a statutory body established under the Punjab Roads and Bridges Development Board Act, 1998 (Punjab Act No. 22 of 1998)

1.2 Role of the Monitoring Consultant

The appointed Monitoring Consultant shall be responsible for assisting the Employer's Representative in implementing and maintaining an appropriate regime for managing the OPRC contract.

The Consultant will represent the Client as the Project Manager under the General Conditions for an Output and Performance-based Road Contract. Accordingly, the objective of the Consultant's role is to provide timely and orderly required advice to minimize any potential risk to the Employer by verifying the achievement of all of contractual requirements under the works contract within the stipulated time and budget.

As a representative of the Employer, the Monitoring Consultant (MC) will be responsible for the administration of the above described Contract and for the verification of works and services to be performed by the Contracting Entity (CE) for the Civil Works. The above includes the continuous assessment of the CE's technical performance. The MC will be in charge of:

Part A: Fulfilling the role of Project Manager

Part B: Conformance Monitoring and Management

Part C: Network Condition Monitoring and Pavement Condition Modelling

Part D: Network Information and Data Analysis

Specifically this advice would include, but would not be limited to:

- Review of the OPRC Contractor's annual and rolling three year programme.
- Development and review of the Client's 10 year Forward Work Programme
- Review of the applied levels of service and associated performance measures, where necessary the development and implementation of modified levels of service and associated performance measures,
- Review of measures for monitoring and managing pavement asset consumption.

The Consultant will represent the Client as the Project Manager under the General Conditions for an Output and Performance-based Road Contract. Accordingly, the objective of the Consultant's role is to provide timely and orderly required advice to minimize any potential risk to the Employer by verifying the achievement of all of contractual requirements under the works contract within the stipulated time and budget.

The Consultant has carefully studied the Request for Proposals, and it is fully aware of the scope of the services. The Consultant will fulfill his duties and responsibilities as Project Manager under the General Conditions for an OPRC.

The Consultant (MC) will monitor the works and approve the materials and the workmanship of the works. This will be done in co-operation and consultation with the Employer. The MC will have no authority to relieve the Contractor of any of his duties or obligations under the Contract. Neither work entailing delays, nor any extra payment will be approved by the MC without the authority of the Employer.

The Monitoring Consultant will be responsible, inter alia for:

- Monitoring the performance of the Contractor based on the approved Work Programme;
- Overall monitoring of the road construction being done by the Contractor, based on achieving and maintaining the required and designed levels of service;
- Evaluation of the quality and residual life of road pavement, both presented, designed, constructed and maintained by the Contractor;
- Evaluation and recommendation of designs proposed by the Contractor for acceptance to Employer;
- Evaluation and monitoring of the performance of Environmental Impact Management Plan and Resettlement & Rehabilitation Plan by the Contractor;
- Managing the Quality Assurance of the roads and bridges and Monitoring the quality control of the Contractor;
- Monitoring, overall supervision and recommendation for acceptance of data for inventory updating submitted by the Contractor;
- The review of all technical documentation required for payment and recommendations for approvals of the monthly billing presented by the Contractor;
- Review and monitor the process leading to the creation and updating of the asset data base using technology acceptable to the Client.

The Monitoring Consultant on a periodic basis will be required to --

- (a) Manage the monthly cycle of audit to verify the level of conformance being achieved by the OPRC Contract(s). These audits will be used to determine the extent of monthly Performance Achievement payments to be made by the Employer & to provide regular robust report to be Employer or his representative on the contractor’s overall performance, the outputs being achieved and the impact these are having on the operation and condition of road network.

Table 1-1 : Monthly Audit

| Items | Requirement |
|--|--|
| Randomly selected audit lengths provided to the Contractor. | 27th calendar day of the month or the first working day thereafter. |
| Contractor monthly report to be received by Team Leader (T.L.). | 3rd calendar day of the month following or the first working day thereafter. |
| Team leader and/ Employer to complete review of contractor monthly performance audit results and any adjustment top the monthly aggregated performance score. | 10th calendar day of the month following of the first working day thereafter. |
| Review and certification of the contractor test results. Review of the contractors request for substantial completion and amended periodic payment report (including any RDPM survey result) provided to the Client/ Representative. | 56 days of following the receipt of Contractor Monthly Report or the first working day thereafter. |

- (b) Establish randomly selected audit sampling system to identify the required minimum sample size (percentage grading) of the road network each month that the Contractor’s Conformance Management Units (CMU) must then audit to confirm conformance with the OPRC specifications. The Monitoring Consultant will be required (on the instruction by the

Clients/Representative) to accompany the CMU at regular intervals to verify that they are operating in compliance with the Contractor’s own Contract Quality Assurance Management plan (CQAMP). The Monitoring consultant shall record the outcomes of these joint inspections and provide a detail summary of the observation and recommendation as a part of this monthly report. In the event that these inspections identify non-conformance trends that are specific concern, the Monitoring Consultant Shall make a recommendation on the need to increase the size of the audit sample and any others actions that may be necessary to bring the level of conformance back to an acceptable level.

- (c) Undertake an independent (of the CMU) audit of the same network sample to verify conformance overall performance, achievement and quality of the contractor activities and to asses overall network conditions. The Client/Representative may accompany the Monitoring Consultant on these inspections.
- (d) Develop a comprehensive conformance appraisal and monitoring summary that clearly identifies the outcomes of the both the CMU and the Monitoring consultant own independent audit inspections against the requirements of the OPRC specifications. This Monitoring report shall also incorporate a summary of current network conditions indicators where appropriate. This summary shall form a part of the Monitoring Consultant Recommendation in the payments admissible to the Contractor.
- (e) Provide the monthly progress report a summary of work completed each month of each of the different work components along with Network Performance, Inventory data base report, Road Asset Damage Report, QC Test and Damage Report, Vehicle Accident Report, Pavement Repair work report etc. and nature of any defects or constructions issues recommendation on any corrective actions.

1.3 Project Brief

According to the Contractor’s Bidding Document, the major components of the Work Contract are given in:




Figure 1-1 : Major components civil Works OPRC Contract for Packages 1 and 2

The roads under the OPRC Contract and their main intervention are given in Table 1-2.

Table 1-2 : Roads under OPRC Contract

| Road section | Road Section Name | Classification | Length (km) | Type of intervention |
|--------------|---|----------------|---------------|--|
| S1 | Sangrur - Sunam (MDR 21) | MDR | 11.3 | Rehabilitation and Resurfacing |
| S2 | Bhawanigarh - Sunam - Bhikhi - SH13 Intersection - | SH | 106.13 | Improvement Works (widening) and Resurf. |
| S3 | Barnala - Mansa: (SH13) | SH | 7.29 | Rehabilitation and Resurfacing |
| S4 | Mansa - Talwandi Sabo (up to intersection with B8): | ODR | 24.97 | Improvement Works (widening) and Resurf. |
| S5 | Dhanaula - Bhikhi: (MDR 14) | MDR | 25.34 | Rehabilitation and Resurfacing |
| B8 | Bathinda - Kotshamir - Talwandi Sabo (up to | SH | 28.65 | Rehabilitation and Resurfacing |
| | | | 203.68 | |

The principles amidst which this project using OPRC methodology has been designed are those of payments of completed and finished parts of the works (depending on the component under evaluation) if and when they meet the required levels of service, described by qualitative and quantitative parameters during the life-span of the project, i.e the 10 years period. These civil works are based on fixed payments against demonstrated performance for the implementation of works. The following table details out the work schedule to be undertaken by the Contractor over the 10 year period:

Table 1-3 : Work Schedule to be undertaken by the Contractor as per Bid over the 10 year period

| Contract Year | Improvement Works (km) | Rehabilitation Works (km) | Resurfacing Works (km) |
|-----------------------|------------------------|---------------------------|------------------------|
| 1 | 27. | 0 | 34. |
| 2 | 47. | 7.2 | 0 |
| 3 | 54. | 0 | 0 |
| 4 | 0 | 25. | 11. |
| 5 | 0 | 5.0 | 23. |
| 6 | 0 | 2.2 | 10. |
| 7 | 0 | 34. | 0 |
| 8 | 0 | 0 | 5 |
| 9 | 0 | 0 | 68. |
| 1 | 0 | 0 | 0 |
| Contract Total | 128.9 | 74.78 | 203.6 |

The initial term of the Monitoring Consultancy services will be for a period of five (5) years. As Contractor’s proposal and acceptance by client.

1.4 Completed work & key project milestones achieved on ground based upon the latest MPR and cumulative progress till date

The Government of Punjab (GoP) through Punjab Public Works Department, Building & Roads, PWD (B&R) has allotted PATEL INFRAESTRUCURE PVT. LTD. The work for Improvement, Rehabilitation and Routine Maintenance of approximately 204 Km of its state road network

comprising the Sangrur-Mansa-Bathinda network, who begin the contract on 05-Dec-2012 with expected date of completion being 04-Dec-2022. The Project details are provided in Table 1-4.

Table 1-4 : Project Details

| | |
|--------------------------------------|--|
| Project Name | Output and Performance Based Road Contract for Improvement, Rehabilitation, Resurfacing & Routine Maintenance Works of Sangrur - Mansa -Bathinda Area |
| Funded By | World Bank |
| Client | Public Works Department (B&R) Punjab |
| Contractor | Patel Infrastructure Pvt. Ltd. |
| Name of Associated Consultant | Feedback Infrastructure Pvt. Ltd. |
| Total Contract Road Length | 203.68 KM |
| Total Project Cost | INR 596.36 Crs |
| Date of Signing of Contract | 10 th Dec. 2012 |
| Expected Date of Completion | 04 th Dec. 2022 |
| Duration of Contract | 10 Years |

1.4.1 Program Work of the Contractor

Improvement and Rehabilitation Works – Year 1

According to the documents provided by the contractor, it is concluded that in the first year of operation, the contractor fulfilled as per the program chart established and approved by the client. It complied with the improvement of sector S2 w.r.t the following segments (1) from Km 2.240 to 18.300 km and (2) from Km 67.840 to Km 79.000, for a total of 27.2 km improvement works in the first year. With regard to the rehabilitation work as per the approved work program, the contractor fulfilled the rehabilitation pertaining to sector S5 (length of 25,340 km).The Table 1-5 discusses the First Year Program conformance.

Table 1-5 : First Year Program Conformance

| Sr. No. | Description of Work | Proposed Work Details | Year 1 |
|----------|---|--------------------------------|--|
| 1 | Improvement | As per Contract | (1) S2 From Km 2.240 to Km 18.300 :- 16.06 KM |
| | | | 2) S2 From Km 67.840 to Km 79.000 :- 11.16 KM |
| | | | TOTAL 27.20 KM |
| | | As per Approved Work Programme | (1) S2 From Km 2.240 to Km 18.300 :- 16.06 KM. Except 8.400 to 9.400 (where alignment is required) |
| | | | (2) S2 From Km 67.840 to Km 79.000 :- 11.16 KM. |
| | | | TOTAL 26,20 KM |
| Achieved | (1) S2 From Km 2.240 to Km 18.300 Except 8.400 to 9.400 (where alignment is required) | | |

| | | | |
|---|----------------|--------------------------------|--|
| | | | (2) S2 From Km 68.000 to Km 79.000 :- All work is completed Total 26.06 Km |
| 2 | Rehabilitation | As per Contract | 0.00 KM |
| | | As per Approved Work Programme | Dhanuala - Bhikhi Section of S5 25.340 KM |
| | | Achieved | Dhanuala - Bhikhi Section of S5 :- Work Completed TOTAL 25.340 KM – S5 |
| 3 | Resurfacing | As per Contract | 34.2 KM |
| | | As per Approved Work Programme | 0.00 KM |
| | | Achieved | - |

Improvement Works – Year 2

According to the program of works approved by the client, in the second year, improvement works amounting to 60.81km was to be completed by the Contractor. **The contractor has only addressed 24.42 km, corresponding to S4 and has not initiated activities on Sector 2 between km 32 + 000 and Km 67 + 840 having a length of 35.84 km,**

Table 1-6 : Improvement Works for Year 2

| Sr. No. | Description of Work | Proposed Work Details | Year 2 |
|----------|--|--------------------------------|---|
| 1 | Improvement | As per Contract | (1) S2 From Km 45.22 to Km 67.840 :- 22.630 KM |
| | | | (2) S4 From Km 0.000 to Km 24.970 :- 24.970 KM |
| | | | TOTAL 47.60 KM |
| | | As per Approved Work Programme | (1) S2 From Km 32.0 to Km 67.840 :- 35.84 KM-Improvement work has done. |
| | | | (2) S4 From Km 0.000 to Km 24.970 :- 24.970 KM |
| Achieved | Total 24.42 Km S4 completed 550 M Pending due to Irrigation Canal closure) Approval from Irrigation department. | | |
| 2 | Rehabilitation | As per Contract | S2: 7.29 KM |
| | | As per Approved Work Programme | S1 From Km 0.00 to Km 11.300 :- 11.300 KM |
| | | Achieved | S1 From Km 0.00 to Km 11.300 : DBM- 3 KM – pending BC due to design dispute, which is with DRB |
| 3 | Resurfacing | As per Contract | 0.00 KM |
| | | As per Approved Work Programme | B8 From Km 9.200 to Km 37.850 KM :- 28.65 KM (Bhatinda to Talwandi Sabo) |

| | | | |
|--|--|----------|---|
| | | Achieved | B8 From Km 9.200 to Km 37.850 KM :- 28.65 KM (Bhatinda to Talwandi Sabo) |
|--|--|----------|---|

Resurfacing Work – Year 2

Finally, with regards to the resurfacing work and in accordance with the program approved by the client, the contractor must finish resurfacing of the B8 Sector before of finish the second year.

Further, we discuss the itinerary details pertaining to the design Status and Technical Details of the second year program as provided to us by the Contractor.

Table 1-7 : 2nd Year Work Design Status

| Sr. No. | Section | Type of Work | KM | | Length (Km) | Geometric Design | Pavement Design | |
|---------|---------|----------------|-------|--------|-------------|------------------|---------------------------|-------------|
| | | | From | To | | Submitted on | Submitted on | Approved On |
| 1 | S2 | Improvement | 32.00 | 67.84 | 35.84 | 11.10.2013 | 18.11.2013/ 23-01-2014 | |
| 2 | S4 | Improvement | 0.00 | 24.97 | 24.97 | 11.10.2013 | 12-12-2013/ 23-01-2014 | 06-03-2014 |
| 3 | S1 | Rehabilitation | 0.00 | 11.30 | 11.30 | 29.10.2013 | 29-01-2014 | |
| 4 | B8 | Rehabilitation | 9.200 | 15.000 | 5.80 | 06.06.2014 | 06.06.2014 | |

Table 1-8: 2nd Year Work Technical Details

| Sr No | Section | Type of Work | KM | | Length (Km) | Treatment of Existing Road | Treatment for Widening Portion | Nos. of Pipe Culvert Reconstructed / Widened | Nos. of Slab Culvert Reconstructed / Widened |
|-------|---------|--------------|--------|--------|-------------|----------------------------------|--|--|--|
| | | | From | To | | | | | |
| 1 | S2 | Improvement | 32.000 | 46.000 | 14.000 | Milling, DBM 65mm, BC 50mm | Excavation, GSB 200mm, WMM 250mm, DBM 100mm, BC 50mm | | |
| 2 | S2 | Improvement | 51.000 | 67.840 | 16.840 | Milling, DBM 50mm, BC 50mm | Excavation, GSB 200mm, WMM 250mm, DBM 100mm, BC 50mm | | |

| | | | | | | | | | |
|---|----|----------------|--------|--------|--------|---|--|---|---|
| 3 | S4 | Improvement | 0.000 | 6.200 | 6.200 | Milling 25-30mm, DBM -100 mm, BC-50 mm, | Excavation, GSB 200mm, WMM 250mm, DBM 75 mm, BC 50mm | | |
| 4 | S4 | Improvement | 6.200 | 13.400 | 7.200 | Milling 25-30mm,, BC-50 mm, | Excavation, GSB 200mm, WMM 250mm, DBM 75 mm, BC 50mm | | |
| 5 | S4 | Improvement | 13.400 | 24.870 | 11.470 | Milling 25-30mm, DBM -70 mm, BC-50 mm, | Excavation, GSB 200mm, WMM 250mm, DBM 75 mm, BC 50mm | | |
| 6 | S1 | Rehabilitation | 0.000 | 7.000 | 7.000 | Milling 25-30mm, DBM -80 BC-50 mm, | - | - | - |
| 7 | S1 | Rehabilitation | 7.000 | 11.300 | 4.300 | Milling 25-30mm, DBM -65 BC-50 mm, | | | |

1.5 Summary of Project Manager & Contractor Reports as on date w.r.t conformance and reported deviations

1.5.1 Network Performance Inspection

The following non conformances were reported for across the two year period:-

Table 1-9 : Accumulated Summary of Non – Conformance in each sector

| Month | S1 | S2 | S3 | S4 | S5 | B8 | Non – Conformance |
|---------------------|----|-----|----|----|----|----|-------------------|
| March – 2013 | 2 | 12 | 0 | 10 | 6 | 4 | 34 |
| July – 2013 | 2 | 12 | 0 | 6 | 1 | 4 | 25 |
| Aug – 2013 | 2 | 11 | 1 | 2 | 3 | 5 | 24 |
| Sep – 2013 | 1 | 14 | 0 | 10 | 2 | 6 | 33 |
| Oct – 2013 | 2 | 16 | 0 | 4 | 0 | 5 | 27 |
| Nov - 2013 | 1 | 12 | 0 | 5 | 1 | 5 | 24 |
| Dec - 2013 | 2 | 13 | 0 | 4 | 2 | 5 | 26 |
| Total – 2013 | 12 | 90 | 1 | 41 | 15 | 34 | 193 |
| Jan – 2014 | 0 | 9 | 3 | 3 | 3 | 6 | 24 |
| Feb – 2014 | 1 | 9 | 0 | 2 | 2 | 6 | 20 |
| March – 2014 | 1 | 17 | 0 | 2 | 2 | 4 | 26 |
| April – 2014 | 1 | 11 | 0 | 1 | 3 | 4 | 20 |
| May – 2014 | 1 | 10 | 0 | 3 | 2 | 5 | 21 |
| June – 2014 | 1 | 7 | 0 | 0 | 0 | 1 | 9 |
| July – 2014 | 0 | 5 | 0 | 0 | 0 | 0 | 5 |
| Aug – 2014 | 0 | 3 | 0 | 0 | 0 | 3 | 6 |
| Sep – 2014 | 1 | 9 | 0 | 6 | 4 | 3 | 23 |
| Oct - 2014 | 1 | 13 | 1 | 1 | 3 | 2 | 21 |
| Total – 2014 | 7 | 93 | 4 | 18 | 19 | 34 | 175 |
| Total | 19 | 183 | 5 | 59 | 34 | 68 | 368 |

Table 1-10 : Accumulated Summary of Non – Conformance by Type

| Nomenclature | Road User Service & Comfort Performance Measures | Non – Conformance Quantities | Accumulated | Percentage | Accumulated Percentage |
|--------------------------|---|------------------------------|-------------|------------|------------------------|
| RUS&CPM 3 | Drainage Maintenance | 73 | 73 | 19.84 | 19.84 |
| RUS & CPM 1 | Pavement Maintenance | 69 | 142 | 18.75 | 38.59 |
| RUS & CPM 5 | Obstructions on the Pavement Surface and Shoulders | 63 | 205 | 17.12 | 55.71 |
| Any RUS & CPM | Repeat Non - Conformance | 57 | 262 | 15.49 | 71.20 |
| RUS & CPM2 | Incident Response & Emergency Works Response | 46 | 308 | 12.50 | 83.70 |
| RUS & CPM 14 | Marker Post Maintenance | 20 | 328 | 5.43 | 89.13 |
| RUS & CPM 9 | Raised Pavement Markers | 16 | 344 | 4.35 | 93.48 |
| RUS & CPM 7 | Vegetation Control | 11 | 355 | 2.99 | 96.47 |
| RUS & CPM 4 | Routine Maintenance of Bridges and other structures | 6 | 361 | 1.63 | 98.10 |
| RUS & CPM 10 | Pavement Marking | 5 | 366 | 1.36 | 99.46 |
| RUS & CPM 8 | Road Signs Maintenance | 2 | 368 | 0.54 | 100.00 |
| RUS & CPM 6 | Incident Response and Emergency Works Response | 0 | 368 | 0.00 | 100.00 |
| RUS & CPM 11 | Traffic Island and Roundabout | 0 | 368 | 0.00 | 100.00 |

| | | | | | |
|-------------------------|--|-----|-----|------|---------|
| | Maintenance | | | | |
| RUS & CPM 12 | Sight Rail, Hand Rail and Pedestrian Barrier Maintenance | 0 | 368 | 0.00 | 1000.00 |
| RUS & CPM 13 | | 0 | 368 | 0.00 | 100.00 |
| Total | | 368 | | | |

Maintenance Drainage (20%), Pavement Maintenance (19%), Obstructions on the Pavement Surface and Shoulders (17%) and Unsealed Shoulder Maintenance (13%) contributed to most of the non-conformances.

SUMMARY MATERIAL USAGE

The following table summarizes the material usage, from July of 2013 until the month of October 2014. It may be noted that the values obtained from MPRs do not add up to the accumulated value as reported by the contractor.

Table 1-11 : Summary Material Usage

| S.No | Month | G.S.B (MT) | Aggregate 40mm (MT) | Aggregate 20mm (MT) | Aggregate 10mm (MT) | Dust (MT) | Sand (MT) | Steel (MT) | Cement (MT) | Bitumen (MT) | Emulsion (MT) |
|--------------|-------------|------------|---------------------------|------------------------|------------------------|------------|--------------|---------------|----------------|-----------------|------------------|
| 1 | Jul – 13 | 7,580.00 | 1,593.00 | 4,740.00 | 5,410.00 | 6,635.00 | 250.00 | 3.00 | 50.00 | 166.00 | 44.00 |
| 2 | Aug-13 | 7,107.00 | 1,250.00 | 9,095.00 | 7,095.00 | 5,870.00 | 0.00 | 0.00 | 15.00 | 34.75 | 180.00 |
| 3 | Sep – 13 | 21,812.00 | 6,913.00 | 10,687.00 | 0.00 | 7,784.00 | 0.00 | 0.00 | 20.00 | 326.20 | 45.00 |
| 4 | Oct – 13 | 18,110.08 | 12,869.00 | 17,809.06 | 10,635.06 | 14,515.87 | 0.00 | 0.00 | 40.00 | 757.09 | 86.25 |
| 5 | Nov – 13 | 14,814.37 | 332.33 | 14,910.08 | 18,223.19 | 13,051.28 | 0.00 | 0.00 | 0.00 | 1079.30 | 69.00 |
| 6 | Dec – 13 | 27,856.64 | 14,726.30 | 27,784.78 | 23,233.55 | 29,414.72 | 0.00 | 0.00 | 0.00 | 1078.49 | 52.33 |
| 7 | Jan – 14 | 10,108.00 | 2,020.54 | 3,266.61 | 2,413.51 | 12,523.12 | 115.30 | 0.00 | 0.00 | 0.00 | 0.00 |
| 8 | Feb – 14 | 13,025.43 | 1,335.97 | 4,601.11 | 3,501.98 | 13,677.02 | 200.63 | 10.31 | 35.00 | 142.02 | 0.00 |
| 9 | Mar – 14 | 13,025.43 | 1,335.97 | 4,601.11 | 3,501.98 | 13,677.02 | 200.63 | 0.29 | 1.50 | 767.66 | 72.72 |
| 10 | Apr – 14 | 10,482.68 | 8,326.28 | 3,287.72 | 8,068.38 | 15,332.10 | 228.84 | 3.02 | 0.00 | 2,161.73 | 87.68 |
| 11 | May – 14 | 12,249.37 | 11,321.73 | 5,834.91 | 15,747.24 | 15,725.74 | 50.26 | 0.00 | 50.00 | 847.75 | 127.54 |
| 12 | Jun – 14 | 20,663.73 | 4,442.18 | 8,820.02 | 10,759.75 | 14,487.64 | 63.38 | 0.00 | 50.00 | 1,359.37 | 88.44 |
| 13 | Jul – | 20,128.96 | 3,836.99 | 5,408.10 | 4,896.80 | 9,201.65 | 168.14 | 0.00 | 50.00 | 812.08 | 57.85 |
| 14 | Aug – 14 | 939.42 | 1,706.08 | 3,484.41 | 1,655.92 | 5,127.53 | 0.00 | 0.00 | 55.00 | 458.04 | 58.35 |
| 15 | Sep – 14 | 0.00 | 1,435.80 | 2,222.19 | 2,231.89 | 4,116.22 | 0.00 | 0.00 | 0.00 | 120.29 | 14.96 |
| 16 | Oct-14 | 0.00 | 0.00 | 2,077.18 | 1,552.78 | 3,953.33 | 0.00 | 0.00 | 20.00 | 125.33 | 14.99 |
| Total | | 197,903.09 | 73,445.38 | 128,629.28 | 118,927.00 | 185,092.24 | 1,277.18 | 16.62 | 386.50 | 10,236.07 | 999.11 |

1.5.2 Non Conformance Report Summary as Presented by the Contractor

The following table summarizes the details pertaining to Network Performance Non- Conformance as reported by the Contractor as per MPR October 2014. The -non-conformances are reported and scored for under three heads:-

1. Total Management Performance Non-Conformance Score (MPM`S)
2. Total Road Durability Non-Conformance Score (RDPM`S)
3. Total Road User Safety & Comfort Non-Conformance Score (RUS&CPM`S)

The Contractor has awarded itself Non – Conformance score of 118 as per the details herewith:-

| S. N. | Item Description | Scores |
|--------------------------------|--|--------|
| 1. | Total Management Performance Non-Conformance Score (MPM`S) | 50 |
| 2. | Total Road Durability Non-Conformance Score (RDPM`S) | 0 |
| 3. | Total Road User Safety & Comfort Non-Conformance Score (RUS&CPM`S) | 68 |
| Total Score of Non-Conformance | | 118 |

Table 1-12 : Management Performance Measures (MPM's) – As reported by the Contractor

Date : 01-11-14

Period of Payment: 01/10/2014 to 30/10/2014

| Reference to Bidding Documents | Item Description | Performance Measure Compliance | No. of Non-Conformances Recorded A | Non-Conformance Weighting | Sub-Weighting Days/Weeks/Months of Recorded Non Conformance | Total Non-Conformance Score AxBxC |
|--------------------------------|--------------------------|--|------------------------------------|---------------------------|---|-----------------------------------|
| MPM 1 | Quality Assurance System | Non Conformance due to not organizing HSE camp for 3rd quarter (July- 14 to September-14) of 2nd year. Submission of Environmental Management Plan (EMP) Environmental Screening Report (ESR) Environmental Impact Assessment (EIA) submitted on 02.08.13 (Last date of submission of CQAMP 04.01.2014) (CQAMP submitted on 30.12.13). | 1 | 2 | Each week of delay (4) | 8 |
| MPM1 | Quality Assurance System | Non-Conformance for not submitting Revised Project related EIA as per client `s instructions in June 2014. Submission of Revised Project related EIA Vide letter no. PIPL/OPRC/431/2014 dated 07.10.2014. Submission of | 1 | 2 | Each day of delay (13) | 26 |

| | | | | | | |
|-------------|-------------------------------|--|---|---|--|---|
| | | Environmental Management Plan (EMP) Environmental Screening Report (ESR) Environmental Impact Assessment (EIA) submitted on 02.08.13 (Last date of submission of CQAMP 04.01.2014) (CQAMP submitted on 30.12.13). | | | | |
| MPM2 | Contractor`s Programs | No Non-Conformance for submission of Contractor`s Program for 2nd year. (Last date of submission is 04-11-2013.)(Contractor`s Program Submitted on 27-11-13.) | 0 | 1 | Each week of delay | 0 |
| MPM3 | Contractor`s Reports | No Non-Conformance for submission of Contractor`s Reports (Contractor`s all reports submitted on time) | 0 | 2 | Each day of non receipt after deadline | 0 |
| MPM4 | Traffic Management | No Non-Conformance for submission of Traffic Management Plan (TMP) (Submission of Initial TMP at least 3 weeks before the start of work on any site.) (TMP Submitted on 12-12-2013) | 0 | 4 | Each day of non receipt after deadline or each day of traffic Management non-conformance is recorded | 0 |
| MPM5 | Inventory Database Management | No Non-Conformance for submission of Inventory | 0 | 2 | Each week of delay | 0 |

| | | | | | | |
|----------------|------------------------------|--|---|---|---|----|
| | | Database Management (IDM) (IDM Report Submitted.) (IDM Report Submitted on 11-01-13.) | | | | |
| MPM6 | Detailed Design (A) | No Non-Conformance for Detailed Design (Detail Design submitted.) work program accepted date 29-01-2013. So submission of detailed design is on 12-02-2013 (Submission of DD within 2 weeks after acceptance of the annual program.) 1st year Design Submitted on 29- 05-2013. | 0 | 4 | Each week of delay | 0 |
| MPM6 | Construction Methodology (B) | No Non-Conformance for Construction Methodology (Construction Methodology submitted.) (Submission of CM within 2 weeks after acceptance of the annual program.) Construction Methodology Submitted 12-12-2013 | 0 | 4 | Each week of delay | |
| Any MPM | Repeated Non-Conformance | MPM 1 is Repeated for the Month of July-2014 to October-2014, Project related EIA not submitted by the contractor | 1 | 4 | Number of Months Since non-conformance first identified.(4) | 16 |

Table 1-13 : Road Durability Performance Measures (RDPM's) – Refer to Weightings in the specification

Date: 01-12-2014 Period of Payment: 01/11/2014 to 30/11/2014

| Reference to Bidding Document section VI | Item Description | Number of Non-Conformances Recorded A | Number of Non-Conformances Weighting B | Sub-Weighting Days/Weeks/Months of Recorded Non-Conformance | Total Non-Conformance Score AxBxC | Remarks |
|--|-----------------------------------|---------------------------------------|--|---|-----------------------------------|--|
| RDPM2 | Payment Roughness | 0 | 5 | | 0 | No Non-Conformance recorded during the month |
| RDPM3 | Payment Deflection | 0 | 5 | | 0 | No Non-Conformance recorded during the month |
| RDPM4 | Roadway Cut and Embankment Slopes | 0 | 5 | | 0 | No Non-Conformance recorded during the month |
| Total Road Durability Non-Conformance Score | | | | | 0 | |

Road User Safety & Comfort Non-Conformance Score (RUS&CPM'S)

The Non- conformance score as reported by the contractor under this sub head is 68

Analysis of Non Conformances as reported by the Contractor

Sample Reports for March 2013, December, 2013, April 2014 and October 2014 is provided for herewith:-

Table 1-14 : March 2013, Non Conformance Report

| Row Labels | All marker posts not painted/markings | All marker posts not painted/repared | bridge or other structure found in the reach full of debris | Culverts chocked with debris | Culverts found chocked with debris and vegetation | Edge break found on shoulder | Edge break shoulder down at certain stretches | Few sign boards required | Lot of vegetation found | marker posts require painting/repairing | Pavement marking faded require remarking | Pavement surface cracking more than 2% | shoulder found satisfactory | sign boards are missing at certain location | Grand Total |
|-----------------------|---------------------------------------|--------------------------------------|---|------------------------------|---|------------------------------|---|--------------------------|-------------------------|---|--|--|-----------------------------|---|-------------|
| B8 | 1 | | | | | | | 1 | | | | 1 | 1 | | 4 |
| S1 | | | | | | | 1 | | | | | 1 | | | 2 |
| S2 | | | | 1 | | | 4 | | | | 1 | 6 | | | 12 |
| S4 | | 1 | | | 1 | 1 | 2 | | 1 | | | 3 | | 1 | 10 |
| S5 | | | 2 | 2 | | | | | | 2 | | | | | 6 |
| Grand Total | 1 | 1 | 2 | 3 | 1 | 1 | 7 | 1 | 1 | 2 | 1 | 11 | 1 | 1 | 34 |
| % Distribution | 3% | 3% | 6% | 9% | 3% | 3% | 21% | 3% | 3% | 6% | 3% | 32% | 3% | 3% | 100% |

Table 1-15: December 2013, Non Conformance Report

| Row Labels | cracks in pavement surface | culverts chocked with debris | Debris under bridge | low shoulder compared with sealed surface | Obstruction found on pavement | pot holes in pavement surface | Repeated Non-Conformance of RUS & CPM 1 from Nov-13 to Dec-13 (2 Months) | Repeated Non-Conformance of RUS & CPM 14 from Dec-12 to Dec-13 (13 Months) | Repeated Non-Conformance of RUS & CPM 2 from Aug-13 to Dec-13 (5 Months) | Repeated Non-Conformance of RUS & CPM 9 from Oct-13 to Dec-13 (3 Months) | RPM required | Shoulder Found Non-conforming | water bound on shoulder surface | Grand Total |
|--------------------|----------------------------|------------------------------|---------------------|---|-------------------------------|-------------------------------|--|--|--|--|--------------|-------------------------------|---------------------------------|-------------|
| B8 | | | | 1 | | | 1 | 1 | | 1 | 1 | | | 5 |
| S1 | | 1 | 1 | | | | | | | | | | | 2 |
| S2 | 3 | 1 | 1 | 3 | 1 | 1 | | | 2 | | | | 1 | 13 |
| S4 | | 2 | | | 1 | | | | | | | 1 | | 4 |
| S5 | | | | | | | | | | | | 2 | | 2 |
| Grand Total | 3 | 4 | 2 | 4 | 2 | 1 | 1 | 1 | 2 | 1 | 1 | 3 | 1 | 26 |
| | 12% | 15% | 8% | 15% | 8% | 4% | 4% | 4% | 8% | 4% | 4% | 12% | 4% | 100% |

Table 1-16 : April 2014, Non Conformance Report

| Row Labels | Cracks in pavement surface | Culverts chocked with debris | Obstruction found on pavement | Obstruction found on shoulder on LHS | obstruction found on pavement | Repeated Non-Conformance of RUS & CPM 9 from Dec-14 to April-14 (5 Months) | Repeated Non-Conformance of RUS & CPM 9 from Oct-13 to Jan-14 (13 Months) | Repeated Non-Conformance of RUS & CPM 9 from Oct-14 to April-14 (7 Months) | rpm required | Grand Total |
|--------------------|----------------------------|------------------------------|-------------------------------|--------------------------------------|-------------------------------|--|---|--|--------------|-------------|
| B8 | | | | | | | 1 | 1 | 2 | 4 |
| S1 | | | | 1 | | | | | | 1 |
| S2 | 1 | 5 | 3 | | 1 | 1 | | | | 11 |
| S4 | | 1 | | | | | | | | 1 |
| S5 | | 2 | 1 | | | | | | | 3 |
| Grand Total | 1 | 8 | 4 | 1 | 1 | 1 | 1 | 1 | 2 | 20 |
| | 5% | 40% | 20% | 5% | 5% | 5% | 5% | 5% | 10% | 100% |

Table 1-17 : October 2014, Non Conformance Report

| Row Labels | Cracks in pavement surface | Culverts chocked with debris | Low shoulder compared with sealed surface | Obstruction found on pavement | Obstruction found on shoulder on LHS | Raised Pavement Markers (RPM)- RPM is missing | Repeated Non-Conformance of RUS & CPM 9 from July-14 to Oct-14 (4 Months) | RPM required | Vegetation found on shoulder | Grand Total |
|--------------------|----------------------------|------------------------------|---|-------------------------------|--------------------------------------|---|---|--------------|------------------------------|-------------|
| B8 | | 1 | | 1 | | | | | | 2 |
| S1 | | | | | 1 | | | | | 1 |
| S2 | 1 | 4 | 1 | 4 | | 1 | 1 | 1 | | 13 |
| S3 | | | | 1 | | | | | | 1 |
| S4 | | | | 1 | | | | | | 1 |
| S5 | | | | 1 | | | | | 2 | 3 |
| Grand Total | 1 | 5 | 1 | 8 | 1 | 1 | 1 | 1 | 2 | 21 |
| | 5% | 24% | 5% | 38% | 5% | 5% | 5% | 5% | 10% | 1 |

Tabulated Non-conformances as reported by the Contractor for the entire length of 2 years is provided for in the Appendix

Further to the various non-conformances as reported by the Contractor, the MC undertook detailed inspection for each road section vide Visual Surveys on the OPRC network. Such exercises shall be undertaken periodically and reported for as part of the envisaged Monthly Reports.

It may be concluded that across all sectors, the MC has noted various defects pertaining to pavement surface types, such as presence of cracks, segregation, patching on pavements that impact riding quality, asphalt deficiency on specific sites, rutting and lateral bulging.

The Non Conformance Report for each section is expected to detail out the site specific issue along with the relevant visuals and suggest the corrective measure to be undertaken. We present herewith some of the preliminary findings

1.5.3 Inferences based upon site visits undertaken during the Inception month Improvement, Rehabilitation and Resurfacing Works

The initial visits to the various sectors revealed presence of cracks, segregation, patching on pavements, asphalt deficiency on specific sites, rutting, and lateral bulging, implying DEFECTS.



Figure 1-2 : Sector S2 - Raveling km 16+940



Figure 1-3 : Sector S2 – Rutting – k79



Figure 1-4 : Sector S4 – Patching km 14+000



Figure 1-5 : Sector S2 – Cracking – km 7+300

NETWORK PERFORMANCE

The initial site visits also revealed shortcomings w.r.t routine maintenance:

SHOULDERS MAINTENANCE: On many sites of the network, the scale between of the non-paved shoulders with respect to pavement level is greater than 5 cm (threshold as per the contract). In some places, one can see water accumulation exactly between the edge of the pavement and non-paved shoulders that generate a high risk of water infiltration that directly affects the pavement structure weakening prematurely. This is due to the fact that the routine maintenance is very poor and the shoulder does not have sufficient slope to pave out the drain water. It is also observed that across sectors accumulation of waste placed on shoulders has led to water flow getting obstructed. These deficiencies are observed at rampant in the S5 sector.

VEGETATION CONTROL: On many sectors of the network, vegetation and the trees obstruct both of the visibility of the road and that of the road signages, which must be in line with the specifications of the contract.



Figure 1-6 : S5 - Water and Marking

Figure 1-7: S5 – Cut Vegetation – Km 10 +500

DEFICIENT SIGNS. It must be agreed that the installation and compliance of signal installations should be in accordance according to the IRC 93 – 1985 and IRC 67 – 2001.

DRAINAGE MAINTENANCE Large number of cross drains and others drains are wholly or partially obstructed, resulting in stagnation of the water and subsequent infiltration which in turn may damage to the pavement structure.



Figure 1-8 : Sector S2- Culvert clogged - K 71+800



Figure 1-9 : Sector S2- Culvert clogged - K 77+350

MARKER POST MAINTENANCE With regard to routine maintenance, it is also observed in the different sectors that make up the network that the maintenance of the markings during maintenance and culvert markings is not upto the desired standards. They are further devoid of chainage details .Also, the MC observed that some of the posts that are destroyed warrant replacement.

The MC opines that the aforesaid shortcomings are on account of inadequate onsite manning of the project by the Contractor. As per international experiences, for the present kind of network, it is recommended that groups of 8 and 10 persons be deployed for taking care of routine maintenance per 40 or 50 kilometers of road length. The actual deployment may be adjusted according to yields, local conditions and type of sector.

MARKINGS It may be mentioned that in accordance with clause 15.13.2 of the contract, the Contractor must at its own cost ensure proper markings as and when required and as per with the provisions of the standard IRC 35 -1997.Non conformances were reported in this respect as well,



Figure 1-10 : Sector S3 - Marking lost



Figure 1-11 : Sector S4 – Without Signs of warning in curve

Further, it is observed that in different sectors, the demarcation lines are very thin; even some sections are without center and side line demarcation. The most relevant example is the S5 Sector which is devoid of side lines and wherein the center line practically erased. The sector S2 also house faded markings for much of the stretch.

It may be noted that the demarcation lines are very important and contribute significantly to the safety of road users. Deficiencies in the Routine Maintenance are reported in detail in individual reports for corrective action.

After making the initial visits to the network regarding to Network Performance, in general, it may be concluded that all sectors bear significant shortcomings with regards to routine maintenance, which then amount to DEFECTS. This will impact payment to be meted out to the contractor.

CONTRACTOR PERFORMANCE EVALUATION

In the following paragraphs, we provide for a summarized discussion on the evaluation of contractor performance in wake of the contract specifications. The performance evaluation is discussed in three parts as mentioned below:

DOCUMENTATION: Refers to compliance in the delivery of different documents according to the provisions of Part 2A of the contract entitled "Specification of works and Network Performance" in Item 14. At this point and post review of the documentation as provided by both the client and the contractor, it may be concluded that the minimum documents as required for the purpose of evaluation are mostly in place.

ROAD USER SERVICE AND COMFORT PERFORMANCE MEASURES: As per the contract specifications, this assessment relates to the quantification of all damages, deficiencies in the road and at different elements of the road infrastructure (assets), according to the summary assessment presented in the previous section. With respect to these measures, it is reported that according to the contract, the contractor shall be granted a reasonable time to correct any Defects found. In case of failure to rectify the slated defects the procedure laid down in Paragraph 18 of the specifications shall be applied to assess the quantum of fee cut

ROAD DURABILITY PERFORMANCE MEASURES: Refers to the measures discussed in Paragraph 16 - Part 2A of the specifications. It comprises the measurements made by the

contractor to protect the pavement and the active surface of the pavement. The following discuss the condition as encountered with each type of measure:

MINIMUM ANNUAL ASSET PRESERVATION QUANTITIES: Basically this measure pertains to the implementation of the annual program of the contractor who is currently approved for three years. In this sense and according to a previous chapter, in which the annual program was analyzed of the contractor, the contractor is close to completing the second year of activities, so if the contractor does not comply with the program of work established for improvement, rehabilitation and resurfacing, it may be incurring Liquidated Damage accordance with clause 39 of the contract.

PAVEMENT ROUGHNESS The roughness is a measure of comfort of road users and in accordance with the provisions of paragraphs 8 and 16 of Part 2A of the contract specifications, the liability of the measure is the employer, who must measure semiannually the values corresponding to parameter which is the IRI (International Roughness Index).

Regarding the above and based upon the site visits undertaken, we have noticed that some sectors of the network might exceed the threshold and Level of Service required in the specifications of the contract.







It is also important say that the client has in its possession ROMDAS, used for the measurement of the aforesaid parameter with great precision. Therefore, the said equipment should be calibrated and checked for.








Finally, we need to state that the contractor has carried out a review of the IRI of the sectors that have been the subject of works of improvement, rehabilitation and / or resurfacing except S4 Sector. It may be observed that the individual values on an average range between 1 and 1.5 m/km, that initially is bellow of the thresholds established in the contract, but that are different from our subjective evaluation. Therefore it is necessary to verify the results at the earliest.

In accordance with the Clause 8.2.2 of the specifications of the contract, it may be concluded that the contractor shall ensure that the roughness of the paved surface conforms to the criteria throughout the duration of the contract.

DETAILED INSPECTION

In order to know the initial state of the road network, the Monitoring Consultant undertook a detailed inspection in which it is found some defects that is enclosed in the following tables, including the technical recommendation.

| Location | Performance Measure Code (MPM/RUS&CP M/RDMP) | Description and Photograph Record | | MC Observation/s | Planned Corrective Action |
|-------------------------------|--|--|---|---|--|
| S1 Km 0.200 to 0.500 (LHS) | RUS&CPM-1 | High Severity Cracking Up to 3mm to 10 mm width |  | The cracks would develop further and result in a pothole | Need to remove block cracking and undertake maintenance work |
| S1 Km 0.200 to 0.500 (LHS) | RUS&CPM-1 | Identified high severity cracking Up to 10mm to 20 mm width |  | The cracks would develop further and result in a pothole | Need to remove block cracking and undertake maintenance work |
| S1 Km 0.200 to 0.500 (LHS) | RUS&CPM-1 | Multiple cracks identified Up to 10mm to 20 mm width |  | The cracks would develop further and result in a pothole | Need to remove block cracking and undertake maintenance work |
| S1 Km 2.300 (LHS) | RUS&CPM-7 | Defect Vegetation |  | Remove Vegetation for clear visibility of sign board | Remove Vegetation |
| S1 Km 2.800 (LHS) | RUS&CPM-1 | Local Deformations |  | The pavement on this sector has many deformations and undulations that directly affect the safety of the road users. | Immediate requirement of maintenance |
| S1 Km 3+050 (LHS) | RUS&CPM-1 | Local Deformations |  | The pavement on this sector has many deformations and undulations that directly affect the safety of the road users.. | Immediate requirement of maintenance |

| | | | | | |
|------------------------------|-----------|----------------------|---|--|---|
| S1 Km 3.260 (LHS) | RUS&CPM-7 | Defect Vegetation |  | Obstructive Vegetation creating hindrance towards clear visibility of sign board | Requirement of devegetation and cutting the tree branches etc. |
| S1 Km 4.205 (RHS) | RUS&CPM-7 | Defect Vegetation |  | Obstructive Vegetation creating hindrance towards clear visibility of sign board | Requirement of devegetation and cutting the tree branches etc. |
| S1 Km 5.250 (RHS) | RUS&CPM-7 | Defect Vegetation |  | Obstructive Vegetation creating hindrance towards clear visibility of sign board | Requirement of devegetation and cutting the tree branches etc. |
| S1 Km 5.470 (LHS) | RUS&CPM-1 | Potholes |  | Required to fill potholes so as to avoid humps | Fill potholes with emulsion bated bitumen mix |
| S1 Km 8.100 (LHS) | RUS&CPM-7 | Defect Vegetation |  | Obstructive Vegetation disabling clear visibility – agreement | Requirement of devegetation and cutting the tree branches etc. |
| S1 Km 8.500 (LHS) | RUS&CPM-7 | Defect Vegetation |  | Obstructive Vegetation disabling clear visibility – agreement | Requirement of de-vegetation and cutting the tree branches etc. |
| S1 Km 9.504 (LHS) | RUS&CPM-7 | Defect Vegetation |  | Obstructive Vegetation disabling clear visibility – agreement | Requirement of de-vegetation and cutting the tree branches etc. |















| | | | | | |
|-------------------------------|------------|-----------------------------|---|---|---|
| S1 Km 9.780 (LHS) | RUS&CPM-8 | Defect Information Board |  | Lacks proper road signage | Install Information Board (School 200m Ahead) |
| S1 Km 11.200 (RHS) | RUS&CPM-14 | Marker Post Maintenance |  | Absence of hazard board | Install warning/road sign board & provide culvert sign board. |
| S1 Km11+250 (RHS) | RUS&CPM-7 | Defect Vegetation |  | Obstructive Vegetation creating hindrance towards clear visibility of sign board | Requirement of de-vegetation and cutting the tree branches etc. |






Table 1-18: Inspection and Defects Report of S1






| Network Performance Inspection Form | | FORM RM03 | | | |
|--|---|---|--|--|--|
| Inspector's Name: Inderjeet Saini and Varinder Singh | | | | | |
| Date of Inspection: | | | | | |
| Road Inspected: S2 (Bhawanigarh, Sunam, Mansa upto Kotshamir) Km 2+200 to Km 106+130 | | | | | |
| Location | Performance Measure Code (MPM/RUS&CPM/RDMP) | Description and Photograph Record | | MC Observation/s | Planned Corrective Action |
| S2 Km 3+000 (LHS) | RUS&CPM-2 | Disposal Material |  | Disposal Material on Earthen Shoulder | Remove Disposal Material from earthen shoulder |
| S2 Km 3+400 (LHS) | RUS&CPM-7 | Defect Vegetation |  | Remove Vegetation for clear visibility | Remove Vegetation |
| S2 Km 3+900 (LHS) | RUS&CPM-7 | Defect Vegetation |  | Remove Vegetation for clear visibility of sign board | Remove Vegetation |
| S2 Km 10+300 (LHS) | RUS&CPM-2 | Pavement Edge Drops and unsealed shoulder |  | Use subgrade soil on earthen shoulder compact it properly & make it equal to pavement outer edge | Use subgrade soil |






| | | | | | |
|-----------------------------------|----------------|---|--|--|--|
| S2 Km 10+250 (LHS) | RUS&CPM-2 | Pavement Edge Drops and unsealed shoulder |  | Use subgrade soil on earthen shoulder compact it properly & make it equal to pavement outer edge | Use subgrade soil |
| S2 Km 10+320 (LHS) | RUS&CPM-2 | Pavement Edge Drops and unsealed shoulder |  | Use subgrade soil on earthen shoulder compact it properly & make it equal to pavement outer edge | Use subgrade soil |
| S2 Km 4+300 (LHS) | RUS&CPM-8 & 14 | Hazard Board missing & No culvert remark |  | Install Hazard Board & mention culvert remark | Install Hazard Board & mention culvert remark |
| S2 Km 4+700 (LHS) | RUS&CPM-8 & 14 | Hazard Board missing & No culvert remark |  | Install Hazard Board & mention culvert remark | Install Hazard Board & mention culvert remark |
| S2 Km 5+000 (LHS) | RUS&CPM-8 & 14 | Hazard Board missing & No culvert remark |  | Install Hazard Board & mention culvert remark | Install Hazard Board & mention culvert remark |
| S2 Km 6+300 (LHS) | RUS&CPM-8 | Damaged Hazard Board |  | Rectify Hazard Board | Rectify Hazard Board |






| | | | | | |
|----------------------------------|-----------|---|--|--|----------------------|
| S2 Km 7+700 (LHS) | RUS&CPM-8 | Hazard Board missing |  | Install Hazard Board | Install Hazard Board |
| S2 Km 7+300 (LHS) | RUS&CPM-1 | Lack of fine material |  | Required Fog spray | Required Fog spray |
| S2 Km 7+300 (LHS) | RUS&CPM-2 | Pavement Edge Drops and unsealed shoulder |  | Remove unsuitable soil & use subgrade soil as per IS 2720 (part-8) | Use subgrade soil |
| S2 Km 7+700 (LHS) | RUS&CPM-8 | Hazard Board missing |  | Install Hazard Board | Install Hazard Board |
| S2 Km 7+700 (LHS) | RUS&CPM-1 | Lack of fine material |  | Required Fog spray | Required Fog spray |






| | | | | | |
|---|-------------------------------|---|--|--|--|
| <p>S2 Km 7+700 (LHS)</p> | <p>RUS&CPM-8</p> | <p>Hazard Board missing</p> |  | <p>Install Hazard Board</p> | <p>Install Hazard Board</p> |
| <p>S2 Km 7+300 (RHS)</p> | <p>RUS&CPM-1</p> | <p>Small Cracks</p> |  | <p>The cracks soon will become in pothole, increasing the danger to road users</p> | <p>Required Fog spray</p> |
| <p>S2 Km 7+300 (RHS)</p> | <p>RUS&CPM-1</p> | <p>Small Cracks</p> |  | <p>The cracks soon will become in pothole, increasing the danger to road users</p> | <p>Required Fog spray</p> |
| <p>S2 Km 7+400 (LHS)</p> | <p>RUS&CPM-1</p> | <p>Surface Texture is very Ruff</p> |  | <p>Required Fog Spray</p> | <p>Required Fog spray</p> |
| <p>S2 Km 9+000 (RHS)</p> | <p>RUS&CPM-8 & 14</p> | <p>Hazard Board missing & No culvert remark</p> |  | <p>Install Hazard Board & mention culvert remark</p> | <p>Install Hazard Board & mention culvert remark</p> |






| | | | | | |
|--|-------------------------------|---|--|--|--|
| <p>S2 Km 10+300 (LHS)</p> | <p>RUS&CPM-2</p> | <p>Pavement Edge Drops and unsealed shoulder</p> |  | <p>Use subgrade soil on earthen+ shoulder compact it properly & make it equal to pavement outer edge</p> | <p>Use subgrade soil</p> |
| <p>S2 Km 14+500 (LHS)</p> | <p>RUS&CPM-8 & 14</p> | <p>Hazard Board missing & No culvert remark</p> |  | <p>Install Hazard Board & mention culvert remark</p> | <p>Install Hazard Board & mention culvert remark</p> |
| <p>S2 Km 14+500 (RHS)</p> | <p>RUS&CPM-8</p> | <p>Hazard Board missing</p> |  | <p>Install Hazard Board</p> | <p>Install Hazard Board</p> |
| <p>S2 Km 16+000 (LHS)</p> | <p>RUS&CPM-2</p> | <p>Pavement Edge Drops and unsealed shoulder</p> |  | <p>Use subgrade soil on earthen shoulder compact it properly & make it equal to pavement outer edge</p> | <p>Required subgrade soil</p> |
| <p>S2 Km 16+000 (LHS)</p> | <p>RUS&CPM-7</p> | <p>Defect Vegetation</p> |  | <p>Remove Vegetation for clear visibility</p> | <p>Remove Vegetation</p> |






| | | | | | |
|--|-----------------------|-----------------------------|--|--|--|
| <p>S2 Km 16+940 (LHS)</p> | <p>RUS&CPM-1</p> | <p>Ravelling</p> |  | <p>Required Fog spray</p> | <p>Required Fog spray</p> |
| <p>S2 Km 17+300 (RHS)</p> | <p>RUS&CPM-8</p> | <p>Hazard Board missing</p> |  | <p>Install Hazard Board</p> | <p>Install Hazard Board</p> |
| <p>S2 Km 18+500 (LHS)</p> | <p>RUS&CPM-8</p> | <p>Damaged Sign Board</p> |  | <p>Rectify Sign Board</p> | <p>Repaired Sign Board</p> |
| <p>S2 Km 18+600</p> | <p>RUS&CPM-14</p> | <p>Delineators</p> |  | <p>Install reflective Delineators for indicate Median Kerb</p> | <p>Required Delineators to avoid accidents</p> |
| <p>S2 Km 18+620</p> | <p>RUS&CPM-8</p> | <p>Dusty Sign Board</p> |  | <p>Required Clean Sign Board</p> | <p>Required cleaning for Visibility during night</p> |






| | | | | | |
|--|-------------------------------|---|--|---|--|
| <p>S2 Km 18+700 (LHS)</p> | <p>RUS&CPM-8 & 14</p> | <p>Hazard Board missing & No culvert remark</p> |  | <p>Install Hazard Board & mention culvert remark</p> | <p>Install Hazard Board & mention culvert remark</p> |
| <p>S2 Km 18+700 (RHS)</p> | <p>RUS&CPM-7</p> | <p>Defect Vegetation</p> |  | <p>Remove Vegetation for clear visibility of sign board</p> | <p>Remove Vegetation</p> |
| <p>S2 Km 19+300 (RHS)</p> | <p>RUS&CPM-7</p> | <p>Defect Vegetation</p> |  | <p>Remove Vegetation for clear visibility of sign board</p> | <p>Remove Vegetation</p> |
| <p>S2 Km 19+300 (LHS)</p> | <p>RUS&CPM-14</p> | <p>No culvert remark</p> |  | <p>Mention culvert remark</p> | <p>Mention culvert remark</p> |
| <p>S2 Km 25+000</p> | <p>RUS&CPM-1</p> | <p>Damaged Median</p> |  | <p>Repair Median</p> | <p>Repair Median</p> |






| | | | | | |
|--|-----------------------|-----------------------------------|--|--|--|
| <p>S2 Km 26+300</p> | <p>RUS&CPM-1</p> | <p>No cleaning</p> |  | <p>Required Cleaning on R.O.B</p> | <p>Cleaning Required</p> |
| <p>S2 Km 28+000</p> | <p>RUS&CPM-14</p> | <p>Delineators</p> |  | <p>Install reflective Delineators for indicate Median Kerb</p> | <p>Required Delineators to avoid accidents</p> |
| <p>S2 Km 56+400 (LHS)</p> | <p>RUS&CPM-1</p> | <p>Faid Pavement Edge marking</p> |  | <p>Required Pavement marking</p> | <p>Required Pavement marking</p> |
| <p>S2 Km 56+400 (RHS)</p> | <p>RUS&CPM-1</p> | <p>Faid Pavement Edge marking</p> |  | <p>Required Pavement marking</p> | <p>Required Pavement marking</p> |
| <p>S2 Km 72+000 (LHS)</p> | <p>RUS&CPM-7</p> | <p>Defect Vegetation</p> |  | <p>Remove Vegetation for clear visibility</p> | <p>Remove Vegetation</p> |

| | | | | | |
|--|-------------------------------|---|--|--|--|
| <p>S2 Km 71+600 (LHS)</p> | <p>RUS&CPM-7</p> | <p>Defect Vegetation</p> |  | <p>Remove Vegetation for clear visibility</p> | <p>Remove Vegetation</p> |
| <p>S2 Km 71+000 (RHS)</p> | <p>RUS&CPM-8 & 14</p> | <p>Hazard Board missing & No culvert remark</p> |  | <p>Install Hazard Board & mention culvert remark</p> | <p>Install Hazard Board & mention culvert remark</p> |
| <p>S2 Km 71+800 (RHS)</p> | <p>RUS&CPM-8 & 14</p> | <p>Hazard Board missing & No culvert remark</p> |  | <p>Install Hazard Board & mention culvert remark</p> | <p>Install Hazard Board & mention culvert remark</p> |
| <p>S2 Km 71+800 (RHS)</p> | <p>RUS&CPM-7</p> | <p>Defect Culvert clogged</p> |  | <p>Remove Vegetation and required cleaning</p> | <p>Remove Vegetation required cleaning</p> |
| <p>S2 Km 71+600 (LHS)</p> | <p>RUS&CPM-8</p> | <p>Damaged Hazard Board</p> |  | <p>Rectify Hazard Board</p> | <p>Rectify Hazard Board</p> |

| | | | | | |
|--|-------------------------------|---|--|---|--|
| <p>S2 Km 72+500 (LHS)</p> | <p>RUS&CPM-7</p> | <p>Defect Vegetation</p> |  | <p>Remove Vegetation for clear visibility of sign board</p> | <p>Remove vegetation</p> |
| <p>S2 Km 72+800 (LHS)</p> | <p>RUS&CPM-14</p> | <p>No culvert remark</p> |  | <p>Mention culvert remark</p> | <p>Mention culvert remark</p> |
| <p>S2 Km 74+200 (LHS)</p> | <p>RUS&CPM-14</p> | <p>No culvert remark</p> |  | <p>Mention culvert remark</p> | <p>Mention culvert remark</p> |
| <p>S2 Km 74+400 (LHS)</p> | <p>RUS&CPM-14</p> | <p>No culvert remark</p> |  | <p>Mention culvert remark</p> | <p>Mention culvert remark</p> |
| <p>S2 Km 75+300 (BHS)</p> | <p>RUS&CPM-8 & 14</p> | <p>Hazard Board missing & No culvert remark</p> |  | <p>Install Hazard Board & mention culvert remark</p> | <p>Install Hazard Board & mention culvert remark</p> |

| | | | | | |
|--|-----------------------|--|--|---|-------------------------------|
| <p>S2 Km 73+200</p> | <p>RUS&CPM-7</p> | <p>Defect Vegetation</p> |  | <p>Remove Vegetation for clear visibility</p> | <p>Remove vegetation</p> |
| <p>S2 Km 73+200 (LHS)</p> | <p>RUS&CPM-2</p> | <p>Pavement Edge Drops and unsealed shoulder</p> |  | <p>Remove unsuitable soil & use subgrade soil as per IS 2720 (part-8)</p> | <p>Use subgrade soil</p> |
| <p>S2 Km 74+000 (LHS)</p> | <p>RUS&CPM-14</p> | <p>No culvert remark</p> |  | <p>Mention culvert remark</p> | <p>Mention culvert remark</p> |
| <p>S2 Km 75+300 (RHS)</p> | <p>RUS&CPM-8</p> | <p>Damaged Hazard Board</p> |  | <p>Rectify Hazard Board</p> | <p>Rectify Hazard Board</p> |
| <p>S2 Km 75+000</p> | <p>RUS&CPM-7</p> | <p>Defect Vegetation</p> |  | <p>Remove Vegetation for clear visibility of sign board</p> | <p>Remove vegetation</p> |

| | | | | | |
|--|-------------------------------|---|--|--|--|
| <p>S2 Km 75+600 (LHS)</p> | <p>RUS&CPM-14</p> | <p>No culvert remark</p> |  | <p>Mention culvert remark</p> | <p>Mention culvert remark</p> |
| <p>S2 Km 76+000 (LHS)</p> | <p>RUS&CPM-8 & 14</p> | <p>Hazard Board missing & No culvert remark</p> |  | <p>Install Hazard Board & mention culvert remark</p> | <p>Install Hazard Board & mention culvert remark</p> |
| <p>S2 Km 74+400 (LHS)</p> | <p>RUS&CPM-1</p> | <p>Small Cracks</p> |  | <p>The cracks soon will become in pothole, increasing the danger to road users</p> | <p>Required Fog spray</p> |
| <p>S2 Km 71+000 (LHS)</p> | <p>Not Mentioned</p> | <p>Damaged abutment wall</p> |  | <p>Maintained Abutment wall</p> | <p>Required Maintenance</p> |
| <p>S2 Km 71+000 (LHS)</p> | <p>RUS&CPM-8</p> | <p>Damaged Hazard Board</p> |  | <p>Rectify Hazard Board</p> | <p>Rectify Hazard Board</p> |

| | | | | | |
|--|-----------------------|------------------------------|--|---|-------------------------------|
| <p>S2 Km 76+700 (LHS)</p> | <p>RUS&CPM-14</p> | <p>No culvert remark</p> |  | <p>Mention culvert remark</p> | <p>Mention culvert remark</p> |
| <p>S2 Km 77+700 (LHS)</p> | <p>RUS&CPM-14</p> | <p>No culvert remark</p> |  | <p>Mention culvert remark</p> | <p>Mention culvert remark</p> |
| <p>S2 Km 78+200 (LHS)</p> | <p>RUS&CPM-14</p> | <p>No culvert remark</p> |  | <p>Mention culvert remark</p> | <p>Mention culvert remark</p> |
| <p>S2 Km 77+400 (LHS)</p> | <p>RUS&CPM-7</p> | <p>Defect Vegetation</p> |  | <p>Remove Vegetation for clear visibility</p> | <p>Remove vegetation</p> |
| <p>S2 Km 72+000 (LHS)</p> | <p>RUS&CPM-7</p> | <p>Defect Vegetation</p> |  | <p>Remove Vegetation for clear visibility</p> | <p>Remove vegetation</p> |

| | | | | | |
|--|-----------------------|--|--|---|--|
| <p>S2 Km 77+352 (RHS)</p> | <p>RUS&CPM-14</p> | <p>No culvert remark</p> |  | <p>Mention culvert remark</p> | <p>Mention culvert remark</p> |
| <p>S2 Km 77+352 (LHS)</p> | <p>RUS&CPM-3</p> | <p>Water Pond on earthen Shoulder</p> |  | <p>Remove Water from Pavement Edge</p> | <p>Remove water</p> |
| <p>S2 Km 77+352 (LHS)</p> | <p>RUS&CPM-3</p> | <p>Water Pond on earthen Shoulder and- Culvert clogged</p> |  | <p>Remove Water from Pavement Edge and cleaning culvert</p> | <p>Remove water and cleaning culvert</p> |
| <p>S2 Km 78+000 (LHS)</p> | <p>RUS&CPM-7</p> | <p>Defect Vegetation</p> |  | <p>Remove Vegetation for clear visibility</p> | <p>Remove vegetation</p> |
| <p>S2 Km 78+500 (LHS)</p> | <p>RUS&CPM-7</p> | <p>Defect Vegetation</p> |  | <p>Remove Vegetation for clear visibility of sign board</p> | <p>Remove vegetation</p> |

| | | | | | |
|--|-----------------------|--|--|--|---|
| <p>S2 Km 78+950 (RHS)</p> | <p>RUS&CPM-14</p> | <p>No culvert remark</p> |  | <p>Mention culvert remark</p> | <p>Mention culvert remark</p> |
| <p>S2 Km 79+050 (RHS)</p> | <p>RUS&CPM-1</p> | <p>Deflection Found on New Surface</p> |  | <p>Rectify the deflection area</p> | <p>marking</p> |
| <p>S2 Km 79+000 (RHS)</p> | <p>RUS&CPM-1</p> | <p>Deflection Found on New Surface</p> |  | <p>Rectify the deflection area</p> | <p>Rectify the deflection area to avoid accidents</p> |
| <p>S2 Km 79+000 (RHS)</p> | <p>RUS&CPM-1</p> | <p>Defect Pavement Marking</p> |  | <p>Required New Pavement marking</p> | <p>Required New Pavement marking</p> |
| <p>S2 Km 78+000 (LHS)</p> | <p>RUS&CPM-8</p> | <p>Damaged Sign Board</p> |  | <p>Install New Sign Board</p> | <p>Required new sign board</p> |













| | | | | | |
|--|-----------------------|----------------------------------|--|--|--|
| <p>S2 Km 68+000</p> | <p>RUS&CPM-14</p> | <p>Delineators</p> |  | <p>Install reflective Delineators for indicate Median Kerb</p> | <p>Required Delineators to avoid accidents</p> |
| <p>S2 Km 68+000</p> | <p>RUS&CPM-8</p> | <p>Damaged Sign Board</p> |  | <p>Rectify Sign Board</p> | <p>Rectify Sign Board</p> |
| <p>S2 Km 68+000 (RHS)</p> | <p>RUS&CPM-11</p> | <p>Dust and Debris on island</p> |  | <p>Required to clean Island</p> | <p>Required cleaning</p> |









Table 1-19: Inspection and Defects Report of S2

| Network Performance Inspection Form | | FORM RM03 | | |
|---|--|--|--|--|
| Inspector's Name: Inderjeet Saini and Varinder Singh | | | | |
| Date of Inspection: | | | | |
| Road Inspected: S3 (Barnala-Mansa) Km 119+640 to Km 126+930 | | | | |
| Location | Performance Measure Code (MPM/RUS&C PM/RDMP) | Description and Photograph Record | MC Observation/s | Planned Corrective Action |
| S3 KM 1+00 LHS | RUS&CPM-7 | Vegetation Problem  | Sign board not visible | Removal of Vegetation or Requirement of DE vegetation and cutting the tree branches etc. |
| S3 KM 4+00 - Median | RUS&CPM-1 | Damaged Median  | Damaged median can cause accident | Maintenance of damaged Median |
| S3 KM 4+00 - Median | RUS&CPM-14 | Defect  | There is no Cat eye, delineator & Chevron marking | Adopt the road safety norms as per IRC-67 |
| S3 KM 7+00 LHS | RUS&CPM-14 | Defect  | Damaged Hazard board and culvert signage not present | Install road safety warning and information sign including the culvert sign board. |

| | | | | | |
|--|-----------------------|---------------|--|--|---|
| <p>S3 KM 7+00 LHS</p> | <p>RUS&CPM-14</p> | <p>Defect</p> |  | <p>Hazard board not inserted properly and no culvert marking</p> | <p>Install road safety warning and information sign including the culvert sign board.</p> |
| <p>S3 KM 6+00 centre/BS</p> | <p>RUS&CPM-10</p> | <p>Defect</p> |  | <p>Poor maintenance of road marking</p> | <p>Maintain centre and edge thermoplastic marking</p> |

Table 1-20: Inspection and Defects Report of S3







| Network Performance Inspection Form | | | | FORM RM03 | |
|---|---|---------------------------------------|--|--|---|
| Inspector's Name: Inderjeet Saini and Varinder Singh | | | | | |
| Date of Inspection | | | | | |
| Road Inspected: S4 (Ram Diteywala to Ramtirath Jaga) km 0+000 to Km 24+970 | | | | | |
| Location | Performance Measure Code (MPM/RUS&CPM/RDMP) | Description and Photograph Record | | MC Observation/s | Planned Corrective Action/work done |
| S-4 KM 1+700 to2+315 LHS | RUS&CPM-10 | Thermoplastic pavement marking Centre |  | Pavement Centre line marking (Thermoplastic) | Action taken |
| S-4 KM 6+200 to 8+200LHS | RUS&CPM-10 | Thermoplastic marking Edge |  | Thermoplastic Edge marking | Action taken |
| S-4 KM 6+000 LHS | RUS&CPM-10 | Vegetation Problem (Curve) |  | Sign board not visible on curve portion | Removal of wild vegetation and cutting of tree branches |
| S-4 KM 6+000 LHS | RUS&CPM-10 | R P M (curve) |  | R P M Required on curve portion | Action not taken |
| S-4 KM 6+200 to8+050 R/s | New pavement Resurfacing | Edge marking |  | Thermoplastic pavement Edge marking | Action taken |

| | | | | | |
|----------------------------------|------------|---|--|--|---|
| S-4 KM 7+00 B/s | RUS&CPM-1 | Surface texture rough |  | Surface texture rough | Maintenance with fog Seal/MSS |
| S-4 KM 12+000 | RUS&CPM-10 | No Thermoplastic marking |  | There is no Center & pavement Edge marking B/S | Maintenance of pavement Thermoplastic marking |
| S-4 KM 13+500 LHS | RUS&CPM-1 | Patch poorly constructed (roughness) |  | patch work(5x5) | Maintain standard as per technical requirement. |
| S-4 KM 13+500 LHS – KM 14+000 | RUS&CPM-10 | No Thermoplastic marking |  | There is no Center & pavement Edge marking B/S | Maintain centre and pavement edge thermoplastic marking |
| S-4 KM 14+00LHS | RUS&CPM-1 | Patch poorly constructed (roughness) |  | patch work(5x15) | Maintain standard as per technical requirement. |
| S-4 KM 21+000(Center) | RUS&CPM-10 | Thermoplastic centre marking |  | Thermoplastic center marking | Action taken |
| S-4 KM 21+415R/s | RUS&CPM-3 | Plaster work not completed and Sector and Culvert clogged |  | Plaster work to be completed and culvert to be cleaned | Action taken |
| S-4 KM 21+415R/s | RUS&CPM-14 | No hazard board |  | Install Hazard board for safety | Maintenance of road signs |

| | | | | | |
|--------------------------------------|------------|-------------------------------|--|----------------------------|--------------|
| KM22+500 to23+400 R/s | RUS&CPM-10 | Thermoplastic Edge marking |  | Thermoplastic Edge marking | Action taken |
|--------------------------------------|------------|-------------------------------|--|----------------------------|--------------|

Table 1-21 : Inspection and Defects Report for S4





| Network Performance Inspection Form | | FORM RM03 | | |
|--|---|---|--|--|
| Inspector's Name: Inderjeet Saini | | | | |
| Date of Inspection | | | | |
| Road Inspected: S5 (Dhanoaula to Bhikhi) Km 0+000 to Km 25+940 | | | | |
| Location | Performance Measure Code (MPM/RUS&CPM/RDMP) | Description and Photograph Record | MC Observation/s | Planned Corrective Action |
| S5 Km 7+000 – 8+000 (LHS) | RUS&CPM-2 | Pavement Edge Drops and unsealed shoulder  | Use subgrade soil on earthen shoulder. Compact it properly & make it equal to pavement outer edge(3 sites) | Protection of pavement edges by brick on edge or locally available stones. |
| S5 Km 10+000 (RHS) | RUS&CPM-2 | Pavement Edge Drops and unsealed shoulder  | Use subgrade soil on earthen shoulder. Compact it properly & make it equal to pavement outer edge | Protection of pavement edges by brick on edge or locally available stones. |
| S5 Km 10+000 (RHS) | RUS&CPM-2 | Defect Vegetation  | Remove Vegetation for clear visibility of sign board | Protection of pavement edges by brick on edge or locally available stones. |
| S5 Km 10+500 | RUS&CPM-7 | Defect Vegetation  | Remove Vegetation for clear visibility of sign board | removal of vegetation |

| | | | | | |
|--------------------|----------------|---|--|---|--|
| S5 Km 10+500 | RUS&CPM-3 | Water pond - poor maintenance of the earthen shoulder |  | Possible drainage of the water pavement structure | Permanente maintenance of the pavement-shoulder. |
| S5 Km 14+650 (LHS) | RUS&CPM-2 | Pavement Edge Drops and unsealed shoulder |  | Use subgrade soil on earthen shoulder. Compact it properly & make it equal to pavement outer edge | Protection of pavement edges by brick on edge or stones etc. |
| S5 Km 14+650 (LHS) | RUS&CPM-8 & 14 | Hazard Board missing & No culvert remark |  | Install Hazard Board & mention culvert remark | culvert sign board |
| S5 Km 14+650 (RHS) | RUS&CPM-8 & 14 | Hazard Board missing & No culvert remark |  | Install Hazard Board & mention culvert remark | culvert sign board |
| S5 Km 20+000 | RUS&CPM-2 | Defect Vegetation |  | Remove Vegetation for clear visibility of sign board | Removal of vegetation. |
| S5 Km 22+000 (LHS) | RUS&CPM-2 | Pavement Edge Drops and unsealed shoulder |  | Use subgrade soil on earthen shoulder. Compact it properly & make it equal to pavement outer edge | Protection of pavement edges by brick on edge or stones on edge etc. |







| | | | | | |
|---------------------------------------|----------------|---|--|---|--|
| S5 Km 22+00 – 23+00 (LHS) | RUS&CPM-2 | Pavement Edge Drops and unsealed shoulder |  | Use subgrade soil on earthen shoulder. Compact it properly & make it equal to pavement outer edge | Protection of pavement edges by brick on edge or stones on edge etc. |
| S5 Km 23+00- 24+00 (LHS) | RUS&CPM-2 | Pavement Edge Drops and unsealed shoulder |  | Use subgrade soil on earthen shoulder. Compact it properly & make it equal to pavement outer edge | Protection of pavement edges by brick on edge or stones on edge etc. |
| S5 Km 24+000 | RUS&CPM-8 | Hectometre Sign Damaged |  | Install Hectometre Board Properly | Maintain as per requirement of technical specifications |
| S5 Km 24+500 | RUS&CPM-2 | Disposal Material or Debris |  | Remove Disposal Material | Environment Impact Assessment |
| S5 Km 25+000 (RHS) | RUS&CPM-3 | Water flow along pavement edge |  | Water flow damage the pavement edge so maintain it | Maintenance of Drainage system on the Pavement. |
| S5 Km 25+100 (RHS) | RUS&CPM-8 & 14 | Hazard Board missing & No culvert remark |  | Install Hazard Board & mention culvert remark | No culvert remark/Hazard board |

| | | | | | |
|-----------------------------|------------|-----------------------|--|---------------------------|---|
| S5 Km 25+100 (RHS) | RUS&CPM-08 | Disturbed road signs |  | Maintain sign board | Maintain sign board for road user service |
| S5 Km 25+200 | RUS&CPM-14 | parapet wall damage |  | Maintain parapet wall | Maintain parapet wall for road user service |
| S5 Km 25+200 | RUS&CPM-1 | Fade Pavement marking |  | Required Pavement marking | Born out pavement marking |

Table 1-22: Inspection and Defects Report of S5


| Network Performance Inspection Form | | | | FORM RM03 | |
|---|---|--|---|---|--|
| Inspector's Name: Inderjeet Saini and varinder singh | | | | | |
| Date of Inspection: 26-11-2014 | | | | | |
| Road Inspected: B8 (Bathinda, Kotshamir, Talwandi sabo road up to Ramtirath jaga) Km 9+200 to Km 37+850 | | | | | |
| Location | Performance Measure Code (MPM/RUS&CPM/RDMP) | Description and Photograph Record | MC Observation/s | Planned Corrective Action | |
| B8 Km 9+400 (LHS) | RUS&CPM-7 | Vegetation  | Remove Vegetation for clear visibility of sign board | Remove Vegetation for clear visibility of sign board | |
| B8 Km 9+400 | RUS&CPM-14 | Delineators  | Install reflective Delineators for indicate Median Kerb | Install reflective Delineators for indicate Median Kerb | |
| B8 Km 10+000 (LHS) | RUS&CPM-11 | No Cleaning  | Require Cleaning | Require Cleaning | |
| B8 Km 10+000 (RHS) | RUS&CPM-11 | No Cleaning  | Require Cleaning | Require Cleaning | |

| | | | | | |
|--------------------------|----------------|--|---|--|--|
| B8 Km 11+000 (LHS) | RUS&CPM-14 | No Culvert Remark |  | Required Culvert marking | Required Culvert marking |
| B8 Km 12+930 (LHS) | RUS&CPM-8 & 14 | Hazard Board & Culvert remark Missing |  | Required hazard board & Culvert marking | Required hazard board & Culvert marking |
| B8 Km 11+000 (LHS) | RUS&CPM-8 | Hazard Board Missing |  | Require Hazard Board | Require Hazard Board |
| B8 Km 14+330 (LHS) | RUS&CPM-8 & 14 | Hazard Board & Culvert remark Missing |  | Required hazard board & Culvert marking | Required hazard board & Culvert marking |
| B8 Km 14+530 (LHS) | RUS&CPM-7 | Vegetation |  | Remove Vegetation for clear visibility of sign board | Remove Vegetation for clear visibility of sign board |
| B8 Km 10+950 (LHS) | RUS&CPM-8 & 14 | Hazard Board not clean & No culvert remark |  | Clean Hazard Board & Mention Culvert remark | Clean Hazard Board & Mention Culvert remark |
| B8 Km 10+190 (LHS) | RUS&CPM-8 & 14 | Hazard Board & Culvert remark Missing |  | Required hazard board & Culvert marking | Required hazard board & Culvert marking |

| | | | | | |
|--------------------------|----------------|--|---|--|--|
| B8 Km 10+260 (LHS) | RUS&CPM-8 & 14 | Hazard Board Damaged & No culvert remark |  | Rectify Hazard Board & Mention Culvert remark | Rectify Hazard Board & Mention Culvert remark |
| B8 Km 10+260 (RHS) | RUS&CPM-8 & 14 | Hazard Board Damaged & No culvert remark |  | Rectify Hazard Board & Mention Culvert remark | Rectify Hazard Board & Mention Culvert remark |
| B8 Km 11+500 (LHS) | RUS&CPM-2 | Pavement Edge Drops and unsealed shoulder |  | Use subgrade soil on earthen shoulder compact it properly & make it equal to pavement outer edge | Use subgrade soil on earthen shoulder compact it properly & make it equal to pavement outer edge |
| B8 Km 11+900 (LHS) | RUS&CPM-2 | Pavement Edge Drops and unsealed shoulder |  | Use subgrade soil on earthen shoulder compact it properly & make it equal to pavement outer edge | Use subgrade soil on earthen shoulder compact it properly & make it equal to pavement outer edge |
| B8 Km 11+940 | RUS&CPM-8 | Sign Board Damaged |  | Required to install properly Sign board | Required to install properly Sign board |
| B8 Km 11+030 (LHS) | RUS&CPM-8 & 14 | Hazard Board not clean & No culvert remark |  | Clean Hazard Board & Mention Culvert remark | Clean Hazard Board & Mention Culvert remark |

| | | | | | |
|--------------------------|----------------|--|---|--|--|
| B8 Km 11+190 | RUS&CPM-8 & 14 | Hazard Board missing & No culvert remark |  | Required hazard board & Culvert marking | Required hazard board & Culvert marking |
| B8 Km 11+900 (LHS) | RUS&CPM-7 | Vegetation |  | Remove Vegetation for clear visibility of sign board | Remove Vegetation for clear visibility of sign board |
| B8 Km 11+950 (LHS) | RUS&CPM-1 | Lack of fine material |  | Required Fog spray | Required Fog spray |
| B8 Km 11+960 (LHS) | RUS&CPM-8 & 14 | Hazard Board missing & No culvert remark |  | Required hazard board & Culvert marking | Required hazard board & Culvert marking |
| B8 Km 12+000 (LHS) | RUS&CPM-14 | No culvert remark |  | Required Culvert marking | Required Culvert marking |
| B8 Km 14+400 (LHS) | RUS&CPM-14 | No culvert remark |  | Required Culvert marking | Required Culvert marking |
| B8 Km 13+010 (LHS) | RUS&CPM-8 & 14 | Hazard Board missing & No culvert remark |  | Required hazard board & Culvert marking | Required hazard board & Culvert marking |

| | | | | | |
|--------------------------|----------------|---|---|--|--|
| B8 Km 13+010 (LHS) | RUS&CPM-4 | No plaster on Head wall |  | Required plaster on headwall | Required plaster on headwall |
| B8 Km 13+010 (LHS) | RUS&CPM-1 | Lack of fine material |  | Required Fog spray | Required Fog spray |
| B8 Km 14+885 (LHS) | RUS&CPM-7 | Vegetation |  | Remove Vegetation for clear visibility of sign board | Remove Vegetation for clear visibility of sign board |
| B8 Km 14+600 (LHS) | RUS&CPM-1 | Pavement inner edge is not sealed with Kerb |  | Required to seal pavement inner edge | Required to seal pavement inner edge |
| B8 Km 14+885 | RUS&CPM-11 | Dust and Debris on island |  | Required to clean Island | Required to clean Island |
| B8 Km 16+200 (LHS) | RUS&CPM-8 & 14 | Hazard Board missing & No culvert remark |  | Required hazard board & Culvert marking | Required hazard board & Culvert marking |
| B8 Km 16+814 (LHS) | RUS&CPM-14 | No culvert remark |  | Required Culvert marking | Required Culvert marking |

| | | | | | |
|--------------------------|-----------|---|---|--|--|
| B8 Km 19+800 (LHS) | RUS&CPM-1 | Faid Pavement Edge marking |  | Required Pavement marking | Required Pavement marking |
| B8 Km 19+800 (RHS) | RUS&CPM-1 | Faid Pavement Edge marking |  | Required Pavement marking | Required Pavement marking |
| B8 Km 23+150 (LHS) | RUS&CPM-1 | Level not maintain according to TCS |  | Required to follow the typical cross section | Required to follow the typical cross section |
| B8 Km 23+200 (LHS) | RUS&CPM-1 | No tray test on Binder |  | No tray test on Binder | Required to do tray test on binder |
| B8 Km 23+200 (LHS) | RUS&CPM-1 | No Tack coat spray properly on full width |  | Spray tack coat Properly on required surface | Spray tack coat Properly on required surface |
| B8 Km 23+020 (LHS) | RUS&CPM-1 | Cat Eye did not remove before laying |  | Remove cat eyes form existing surface | Remove cat eyes form existing surface |
| B8 Km 25+400 (LHS) | RUS&CPM-1 | No Core cutting after Laying |  | Required core cutting after laying Bitumen | Required core cutting after laying Bitumen |

| | | | | | |
|--------------------------|-----------|---|---|--|--|
| B8 Km 25+000 (LHS) | RUS&CPM-2 | Pavement Edge Drops and unsealed shoulder |  | Use subgrade soil on earthen shoulder compact it properly & make it equal to pavement outer edge | Use subgrade soil on earthen shoulder compact it properly & make it equal to pavement outer edge |
| B8 Km 24+500 (LHS) | RUS&CPM-2 | Pavement Edge Drops and unsealed shoulder |  | Use subgrade soil on earthen shoulder compact it properly & make it equal to pavement outer edge | Use subgrade soil on earthen shoulder compact it properly & make it equal to pavement outer edge |
| B8 Km 27+380 (LHS) | RUS&CPM-2 | Pavement Edge Drops and unsealed shoulder |  | Use subgrade soil on earthen shoulder compact it properly & make it equal to pavement outer edge | Use subgrade soil on earthen shoulder compact it properly & make it equal to pavement outer edge |
| B8 Km 35+390 (LHS) | RUS&CPM-2 | Unsuitable soil using on Earthen Shoulder |  | Remove unsuitable soil & use subgrade soil as per IS 2720 (part-8) | Remove unsuitable soil & use subgrade soil as per IS 2720 (part-8) |
| B8 Km 35+425 (LHS) | RUS&CPM-2 | Unsuitable soil using on Earthen Shoulder |  | Remove unsuitable soil & use subgrade soil as per IS 2720 (part-8) | Remove unsuitable soil & use subgrade soil as per IS 2720 (part-8) |

| | | | | | |
|--|-----------|---|---|--|--|
| B8 Km 35+460 Km 35+7000 (LHS) | RUS&CPM-2 | Unsuitable soil using on Earthen Shoulder |  | Remove unsuitable soil & use subgrade soil as per IS 2720 (part-8) | Remove unsuitable soil & use subgrade soil as per IS 2720 (part-8) |
|--|-----------|---|---|--|--|

Table 1-23A : Inspection and Defects Report of B8

The Defects Report for B8 is given in the Appendix.

1.6 Inventory Database Report

The Contractor has been maintaining and reporting the following databases:-

| S.N | Type of Database | Database Coverage |
|-----|--|--|
| 1 | Road Inventory Data Sheet | Terrain (Plain/Rolling Hilly), Land use (Built up/Agrt./Forest/Industrial/Barren), Name of Village/Town, Carriageway, Shoulder, Embankment Ht/ Depth of Cutting, Submergence (cm), Location (km), Road No. (km), Type of Road, Carriageway Width (m), Cross Road Leads Towards, Road Intersection Type & Detail), Curves, Retaining Structure, Location of Water Bodies(Lakes & Reservoirs etc.), Row, Tree Detail, Utilities, Road Side Arboriculture, General Drainage Condition, remarks, Sign Boards, Hectometer Stone, Safety Pillar, Condition Safety Pillar & Hectometer, Delineators and studs, Street light, Structure Condition Remarks. |
| 2 | Inventory and Condition for Major Bridge | Existing(Chainage), Name of Bridge, Super structure, Sub Structure, Foundation, Type of Bearing, Type of Expansion Joint, Type of Wearing Coat, Length (m)*, Number of Spans, Length of Span (m), Thickness of pier (m), Thickness of Slab (m), Average vertical clearance**(m), Width of carriageway between kerbs (m), overall width (m), Whether Water Way adequate / Inadequate, Remarks. |
| 3 | Inventory and Condition for Minor Bridge | Existing(Chainage), Name of Bridge, Super structure, Sub Structure, Foundation, Type of Bearing, Type of Expansion Joint, Type of Wearing Coat, Length (m)*, Number of Spans, Length of Span (m), Thickness of pier (m), Thickness of Slab (m), Average vertical clearance**(m), Width of carriageway between kerbs (m), overall width (m), Whether Water Way adequate / Inadequate, Remarks. |
| 4 | Inventory and Condition for ROB | Mark Chainage, Name of Bridge, Super structure, Sub Structure, Foundation, Type of Bearing, Type of Expansion Joint, Type of Wearing Coat, Length (m)*, Number of Spans, Length of Span (m), Thickness of pier (m), Thickness of Slab (m), Average vertical clearance**(m), Width of carriageway between kerbs (m), overall width (m), Whether Water Way adequate / Inadequate (yes/no), Remarks. |
| 5 | Inventory of Structures | Existing(Chainage), Name of Bridge, Super structure, Sub Structure, Foundation, Type of Bearing, Type of Expansion Joint, Type of Wearing Coat, Length (m)*, Number of Spans, Length of Span (m), Thickness of pier (m), Thickness of Slab (m), Average vertical clearance**(m), Width of carriageway between kerbs (m), overall width (m), Whether Water Way adequate / Inadequate, Remarks. |
| 6 | Inventory and Condition for Pipe Culvert | Existing Chainage (km), Culvert No., Type of Structures (Pipe / Slab / Box / Arch), Thickness of slab (m)/ crown of Arch, No. of span, Width of culvert / Pipe diam, Piper Width (m), Total Width (m), Carriage way width (m), Slab / Pipe / Box / Arch, Substructure, Head wall, Wing wall, Return wall, Height above Bed level (m), Parapet / Handrail, Observation |
| 7 | Inventory and Condition for Slab Culvert | Existing Chainage (km), Culvert No., Type of Structures (Pipe / Slab / Box / Arch), Thickness of slab (m)/ crown of Arch, No. of span, Width of culvert / Pipe diam, Piper Width (m), Total Width (m), Carriage way width (m), Slab / Pipe / Box / Arch, Substructure, Head wall, Wing wall, Return wall, Height above Bed level (m), Parapet / Handrail, Observation |

| | | |
|----------|---|---|
| 8 | Pavement Condition Data Sheet for OPRC Section of S-1 | Pavement type, Composition, Condition (Fair/poor/Failed), Speed (Km/Hr), Quality (G/F/P/VP), Cracking (%), Releveling (%), Potholing (No. and % 200 m)** , Rut (None/Moderate/Severe), Patching (No & % 200 m)** , Pavement Edge Drop (cm), Embankment Condition (Good/Fair/Poor), Road Side Drain (NE/PF/F)****, Remarks |
|----------|---|---|

Role of Database & Network Inventory Consultant

The Monitoring Consultant is expected to address the following:-

- 1 Processing and updating of the database
- 2 Reviewing the existing network database architecture
- 3 Provide recommendations on improvement in quantity and quality of existing database
4. Render recommendation on asset management system for implementation
5. Integrate capabilities of undertaking time series analysis
- 6 Integrating the GIS/GPS information within database
7. Providing technical assistance and quality control to validate consistency of databases

Purpose of Database

The basic purposes any of database of any long term project are

- 1 Fact finding and representing it in quantitative and spatial forms
- 2 Evaluating the quantum of work carried out
- 3 Evaluating the coverage of work
- 4 Evaluating the work on time series basis
- 5 Answering simple and multiple query
- 6 Record purposes

Methodology

In order to carry out above objectives the following methodology is suggested

Reviewing the type of reports used and generated

- Time series reports
- Base line reports
- Analysis reports (including spatial, statistical forms)

Reviewing the different type of data bases created and its purposes used

- Spatial databases
- Quantitative databases
- Video/photos database
- Linking of these databases (standalone or jointly)

Study the components of above existing databases maintained

- Reports generated from those databases and data file.
- Data structure of each data files in that database
- Data name, type, units, range of its values etc.
- Primary key of each data file in that database
- Entity relation diagram / data flow diagram

Study and review the data recording, data storage and media along with procedures.

- Any specific formats (like recommended formats of IRC or any other bodies)
- Data redundancy and data security features and related algorithm

Study and review the data collection/ capturing methods used for each data file

- Frequency of data collection
- Mechanical verse manual data collection method or intelligent data collection method

Reviewing the type of software and hardware used for above discussed databases.

The Monitoring Consultant has so far reviewed the following two reports:-

- 1 The inventory report
- 2 The inventory database management report

MC's Observations on the Inventory Report

The inventory report provides following data reports

1. Structure inventory report
2. Inventory and condition for pipe/slab culverts
3. Pavement condition data sheet
4. Road inventory data sheet

The Monitoring Consultant would like to clarify whether these submitted reports are inventory reports or Inventory and Condition Survey Report.

The following observations are made with respect to the reports reviewed:

A. Structure Inventory Report

1. Structure ID is not given
2. Geo-referencing of structure missing
3. Example: Page 29 in section S2 details– is this data sheet or report? (If it is data collection sheet (as given as in structure Inventory report) then the number of data collection items are missing like traffic data, design velocity, design discharge, flood level etc. If it is report then why these items are not populated from different data files.
4. Refer: page 30 in detailed condition survey report point 1.1 (1.2) - is it name of bridge or no. of bridge or name of river or type of crossing. What is the exact data item in these? Because type or crossing and bridge name may lead to different data set.
5. Refer: page 31 in 4.0 and in 8.0 there are multiple data entries. If it is report or it is data collection sheet the multiple data entry should not be there further out of multiple remarks which is on priority is not there.
6. Refer: Page 31 in detailed condition report survey report what are the scales to measure like Wearing condition as Fair or expansion joints as poor?
7. Photos Id are not provided
8. Date of data collection is missing which makes the time series analysis difficult

The naming system should be consistent across all the reports. (E.g. In the inventory database management stretches are referred to as S2 while in inventory report everywhere it is mentioned as S2-SH-12A)

B. Inventory and condition for pipe culverts, slab culverts

1. Geo-referencing missing
2. Observations should be made more specific (E.g. half structure is buried, overall condition is fair)
Refer Existing chainage 11+150 of S1 section (MDR-21)
3. The data names are different like existing chainage or marked chainage, Culvert no. or bridge name.
Refer: Chainage 10+125 of S1 (MDR-21).
4. The name should be given as inventory and condition for culverts as one name (not as separate pipe culvert, slab culvert) for data collection sheet or file or report
5. Refer: mark chainage 44.640 (or it is 44 +640?) or 54+760 in S2 (SH-12A) in slab culvert the data is different as compared to other data fields.
6. Refer: mark chainage 2+680 in S2 section (SH-12A) what is HP in type of structure?
7. There should be different files for inventory and condition for culverts and inventory and condition for bridges and inventory and condition for ROB etc. in order to have better clarity.

C. Pavement condition data/survey sheet

1. The geo-referencing from start point, middle point and at end point should be provided.
2. How to measure the embankment condition as good or fair or bad (Refer: S1,MDR-21 dated 5/1/13)
3. The data sheets are different (Refer: S1,MDR-21 dated 5/1/13 and of S2,SH-12A Dated 4/1/13 and B-8, SH-17 dated 4/1/13) so cannot be analysed as one file.

D. Road inventory data sheet

1. No use of geo referencing seen in this data sheet
2. The data sheets are different (Refer: S1, MDR-21 and of S2,SH-12A) so cannot be analysed as one file

1.6.1 Inventory database management

This report provides following details

1. New construction, widening of pipe and slab culvert details
2. Road assets (sign boards details)
3. Road assets (km stone, hectometre & boundary pillar details)
4. Road assets (road marking)
5. Details of new installed cat eyes

The clarifications related to these reports are as follows

(1) *New construction, widening of pipe and slab culvert details*

1. Geo referencing is absent
2. Is new construction is same as replacing Ref S5 page 002.
3. Units should be related to data name and not with data itself. Ref S5 page 002.

(2) *Road assets (sign boards details)*

1. Geo referencing missing
2. Inconsistency in data format sheet refer, page 004 and 005 and 006 and 010
3. Multiple entries in remarks (is repaired and re-installed are mutually exclusive or both)

(3) *Road assets (km stone, hectometre & boundary pillar details)*

1. Geo referencing missing

(4) *Road assets (road marking)*

No comments

(5) *Details of new installed cat eyes*

No comments

Way Forward

The dataset mentioned in the above sections should be collected regularly and submitted to the Monitoring Consultant

1.7 Road Asset Damage& Pavement Repair Report

One of the essential tasks for the MC entail review of measures for monitoring and managing pavement asset consumption, on-going refinement of existing pavement condition modelling including the presentation of advice on the establishment of long term pavement condition calibration sites. The Monitoring Consultant shall prepare and submit a network condition report within 4-weeks following the completion of each of the six monthly roughness surveys and network pavement deflection surveys and the post construction pavement deflection surveys. Post construction surveys will be in addition to the Contractor's construction confirmation quality surveys and will undertake by equipment and manpower provided under the OPRC contract. **The report shall summarize at the minimum the following information:**

- Network Average Surface Texture Depth (where measured) and exceptions from average target texture depths.
- Network Maximum and Average Roughness values for each road category and for sections of new pavement construction.
- Network Average Pavement Deflections for each loading category and post construction pavement deflections.
- Where appropriate a summary of the output from the latest annual run of the Pavement Deterioration Model indicating the impact the current network condition, and completed Resurfacing, Pavement Rehabilitation and Improvement works has had on condition trends and future financial forecasts.

This aforesaid shall contribute to a **Road Asset Damage & Pavement Repair Report** that would provide a summary discussion on the achievement by the Contractor in completing the required quantities of asset preservation works and improvement works and the quality that has been achieved. This information combined with the results of the above surveys shall be used by the Monitoring Consultant to provide comprehensive recommendations to the Client on the extent of any pavement asset consumption that be occurring and nay actions required to address the risk, including any increase or reduction in the annual preservation quantities specified within the OPRC document.

As per the October MPR submitted by the Contractor, the non –conformances identified and addressed by the Contractor w.r.t to Asset Damages and Pavement repair works were checked onsite by the MC. The report based upon sample checks was found to be satisfactory. The inspection report is appended herewith:-

Table 1-24 : Inspection Report w.r.t Asset Damages and Pavement Repair

| S.No | Section No | Chainage | Date | Side | Damage Detail | Damage Caused By | Action Taken |
|------|------------|----------|------------|------|------------------------------|------------------|-------------------|
| 1 | S-1 | 7+175 | 19-10-2014 | LHS | Shoulder Toe Wall Damage | Unknown Vehicle | Repair OK |
| 2 | S-2 | 30+640 | 18-10-2014 | LHS | Culvert parapet wall damage | Unknown Vehicle | Repair OK |
| 3 | S-2 | 69+200 | 21-10-2014 | RHS | Parapet wall damage | Unknown Vehicle | Chainage Mismatch |
| 4 | S-2 | 18+200 | 30-10-2014 | B/S | Median Kerb Damage | Unknown Vehicle | Repair OK |
| 5 | B-8 | 20+200 | 20-10-2014 | LHS | Hectometer stone felled down | Unknown Vehicle | Repair OK |

Table 1-25 : Pavement Repair Summary – Sample Inspection Based upon October MPR

| S.No | Section No | Date | Chainage | | Total Length (Mtr) | Description of Work | Side | Remarks |
|------|------------|--------------|----------|--------|--------------------|------------------------------|------|----------------------|
| | | | From | To | | | | |
| 1 | B- 8 | 16 – 10-2014 | 20+300 | 20+350 | 50 | Milling of Existing Pavement | B/S | Resurfacing Complete |
| 2 | B – 8 | 16-10-2014 | 20+600 | 20+650 | 50 | Milling of Existing Pavement | R/S | Resurfacing Complete |
| 3 | B – 8 | 16-10-2014 | 21+420 | 21+440 | 20 | Milling of Existing Pavement | L/S | Resurfacing Complete |

| | | | | | | | | |
|----|-------|------------|--------|--------|-------|------------------------------|--------|----------------------|
| 4 | B – 8 | 16-10-2014 | 21+800 | 22+200 | 400 | Milling of Existing Pavement | L/S | Resurfacing Complete |
| 5 | B- 08 | 09-10-2014 | 21+400 | 34+620 | 1770 | | R/S | Work accomplished |
| 6 | S-2 | 30-10-2014 | 32+850 | 34+250 | 1400 | | R/S | Work accomplished |
| 7 | S-2 | 30-10-2014 | 56+500 | 57+000 | 500 | | R/S | Work unaccomplished |
| 8 | S-2 | 28-10-2014 | 56+500 | 58+300 | 1800 | | L/S | Work accomplished |
| 9 | S-2 | 26-10-2014 | 57+730 | 59+230 | 1500 | | R/S | Work accomplished |
| 10 | S-2 | 21-10-2014 | 57+970 | 62+230 | 2500 | | R/S | Work accomplished |
| 11 | S-2 | 20-10-2014 | 57+970 | 62+230 | 2500 | | L/S | Work accomplished |
| 12 | S-4 | 28-10-2014 | 6+200 | 8+200 | 2.000 | | L/S | Work accomplished |
| 13 | S-4 | 28-10-2014 | 9+600 | 10+800 | 1200 | | R/S | Work accomplished |
| 14 | S-4 | 29-10-2014 | 15+100 | 15+600 | 500 | | Center | Work accomplished |
| 15 | S-4 | 31-10-2014 | 21+415 | 22+615 | 1200 | | R/S | Work accomplished |

1.8 Road Accident Report

This particular section details out the number of accidents recorded on the OPRC network as per the Contractor’s version. The accident statistics updated till November 2014 is presented herewith:

| S.No | Road Name | November Month | | | Upto Previous Month | | | Cumulative | | |
|--------------------------------------|-----------|----------------|----------------|--------------|---------------------|----------------|--------------|------------|----------------|--------------|
| | | Fatal | Serious Injury | Minor Injury | Fatal | Serious Injury | Minor Injury | Fatal | Serious Injury | Minor Injury |
| Bhawanigarh – Kotshamir (S-2) | | | | | | | | | | |
| 1 | S1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 2 | S2 | 0 | 0 | 2 | 16 | 28 | 21 | 16 | 28 | 23 |
| 3 | S3 | 0 | 0 | 0 | 1 | 2 | 2 | 1 | 2 | 2 |
| 4 | S4 | 0 | 0 | 0 | 2 | 0 | 0 | 2 | 0 | 0 |
| 5 | S5 | 0 | 0 | 0 | 3 | 2 | 2 | 3 | 2 | 2 |
| 6 | B8 | 0 | 0 | 0 | 2 | 4 | 3 | 2 | 4 | 3 |
| Total | | 0 | 0 | 2 | 24 | 36 | 28 | 24 | 36 | 30 |

As per the details provided to the MC, the OPRC network was witness to 24 fatal mishaps, 36 serious injuries and 28 minor injuries. These are cumulative counts since project inception and as reported till November 2014. **The pertinent reasons that explained the various reported incidents were:-**

- Over speeding
- ‘The minimum distance rule’ while overtaking was not adhered to

- Drunken driving
- Overlooked installed road signage's and road safety furniture like speed breakers, partition and kerb fittings etc.
- Inability of the driver to maintain the 'minimum sight distance' while braking
- Overloading
- Obstructive advertisement hoardings

The site details pertaining to each of the aforesaid reported incidents are presented herewith:-

It may be noted that there are 129 incidents for which descriptions are collated in the following table as against the otherwise reported 89 incidents from the previous table.

Table 1-26 : Vehicle Accident Report

| Vehicle Accident Report-Part(B) | | | | | | | | | | | | | | | | |
|---------------------------------|---------|--------------|--------------|------------|---------|----------------|-----------|-----------|----------|------------|--------------|------------------|-------|---------------|------------|-------------|
| ACCIDENT REPORTING FORM | | | | | | | | | | | | | | | | |
| S.No. | SECTION | LOCATION | INJURY | DATE | TIME | CONDITION | | | | | | Road Features | | | | |
| | | | | | | Speed Limit | Road Type | Curvature | Surface | Light | No. Of Lanes | Paint Marking | Paint | Road Features | Junction | Weather |
| 1 | S2 | 57+240 | None | 17-03-2013 | 3.30pm | 60 | 2 way | - | Sealed | Bright Sun | 2 | - | Yes | Motorway | Driveway | Fine |
| 2 | S2 | 57+480 | Grievously | 22-03-2013 | 4.25pm | 60 | 2 way | - | Sealed | Bright Sun | 2 | - | Yes | Motorway | Driveway | Mist. |
| 3 | S2 | 37+800 | Minor | 22-03-2013 | 3.15pm | 60 | 2 way | - | Dry | Bright Sun | 2 | - | Yes | Motorway | Driveway | Fine |
| 4 | S2 | 26+100 | None | 22-03-2013 | 2.30pm | 60 | 2 way | - | Dry | Bright Sun | 2 | - | 74101 | Flat | Driveway | Fine |
| 5 | S2 | 6+100 | None | 22-03-2013 | 1.09pm | 60 | 2 way | - | Dry | Bright Sun | 2 | - | Yes | Flat | Driveway | Fine |
| 6 | S2 | 68+140 | Minor | 26-03-2013 | 11.45am | 60 | 2 way | - | Dry | Overcast | 2 | - | Yes | Flat | Driveway | Strong wind |
| 7 | S2 | 75+320 | Fatal | 31-03-2013 | 11.00am | 60 | 2 way | - | Sealed | Bright Sun | 2 | - | Yes | Bridge | Driveway | Fine |
| 8 | S2 | 29+180 | Minor | 26-06-2013 | 2.57pm | 30 | 2 way | Straight | Sealed | Bright Sun | 1 | Center Line | - | Flat | Driveway | Fine |
| 9 | S2 | 53+600 | Minor | 06-07-2013 | 6.30pm | 85 | 2 way | Moderate | Sealed | Dark | 2 | Center Line | - | Bridge | Driveway | Fine |
| 10 | S2 | 36+000(LHS) | Slightly | 07-07-2013 | 4.30pm | 85 | 2 way | Moderate | Sealed | Sun | 2 | Center Line | - | Flat | Cross | Fine |
| 11 | S2 | 75+630(LHS) | Worst Injury | 17-07-2013 | 4.30pm | No Speed Limit | 2 way | Easy | Sealed | Dark | 2 | Center Line | - | Flat | Y | Fine |
| 12 | S4 | 12+320(LHS) | Worst Injury | 06/072013 | 4.30pm | 100 | 2 way | Straight | Sealed | Sun | 2 | Center Line | - | Flat | Tee | Fine |
| 13 | S1 | 2+020 | Minor | 06-08-2013 | 9.30am | 65 | 2 way | Moderate | Sealed | Sun | 2 | Passing line | - | Flat | Driveway | Fine |
| 14 | S2 | 45+200 (RHS) | Minor | 08-08-2013 | 10.30am | 60 | 2 way | Easy | Dry | Bright Sun | 2 | Pedestrian | - | Motorway | Cross | Fine |
| 15 | S2 | 56+020 | Worst Injury | 30-08-2013 | 8.30am | 50 | 2 way | Moderate | Dry | Sun | 2 | Raised & Passing | - | Flat | Driveway | Fine |
| 16 | S2 | 61+020 (LHS) | Minor | 16-08-2013 | 3.30pm | 45 | 2 way | Easy | Wet | Dark | 2 | Painted Island | - | Flat | Driveway | Light rain |
| 17 | S2 | 63+620 (LHS) | Worst Injury | 17-08-2013 | 1.00am | 60 | 2 way | Easy | Wet | Dark | 2 | Center Line | - | Flat | Driveway | Light rain |
| 18 | S2 | 69+400 | Worst Injury | 06-08-2013 | 11.30am | 100 | 2 way | Straight | Dry | Bright Sun | 2 | Pedestrian | - | Flat | Cross | Fine |
| 19 | S2 | 68+820 (RHS) | Worst Injury | 06-08-2013 | | | 2 way | Easy | Unsealed | Bright Sun | 2 | Center Line | - | Flat | | Light rain |
| 20 | S2 | 77+640 (LHS) | Worst Injury | 19-08-2013 | 4.30am | 80 | 2 way | Easy | Sealed | Twilight | 2 | Center Line | - | Motorway | Driveway | Fine |
| 21 | S2 | 75+460 (LHS) | Worst Injury | 19-08-2013 | 2.30pm | 70 | 2 way | Easy | Sealed | Bright Sun | 2 | Center Line | - | Flat | Cross | Fine |
| 22 | S2 | 73+800 (RHS) | Minor | 14-08-2013 | 4.30pm | 20 | 2 way | Easy | Unsealed | Bright Sun | 2 | Center Line | - | Flat | Driveway | Fine |
| 23 | S2 | 96+010 (RHS) | Minor | 26-08-2013 | 6.00pm | 35 | 2 way | Moderate | Dry | Twilight | 2 | Passing line | - | Flat | Driveway | Fine |
| 24 | S5 | 14+360 | Worst | 05-08-2013 | 11.00am | 65 | 2 way | Straight | Dry | Dark | 2 | Painted | - | Motorway | Roundabout | Fine |

| | | | | | | | | | | | | | | | | |
|----|----|---------------|--------|------------|---------|----|-------|------|-----|------------|---|-------------|---|----------|----------|------|
| | | (RHS) | Injury | | | | | | | | | | | | | |
| 25 | S1 | 8+880 (LHS) | Minor | 09-09-2013 | 10.30pm | 45 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 26 | S2 | 64+800 | Fatal | 12-09-2013 | 10.30pm | 55 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 27 | S2 | 74+350 (LHS) | Fatal | 14-09-2013 | 1.30pm | 60 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Flat | Driveway | Fine |
| 28 | S2 | 62+300 | Minor | 09-09-2013 | 2.30pm | 65 | 2 way | Easy | Wet | Bright Sun | 2 | Center Line | - | Flat | Driveway | Fine |
| 29 | S2 | 73+540 (RHS) | Minor | 08-09-2013 | 11.30am | 65 | 2 way | Easy | Wet | Bright Sun | 2 | Center Line | - | Flat | Driveway | Fine |
| 30 | S2 | 75+100 (LHS) | Minor | 06-09-2013 | 12.30pm | 65 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 31 | S3 | 121+400 | Minor | 28-09-2013 | 8.30am | 60 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Flat | Driveway | Fine |
| 32 | S4 | 8+650 (RHS) | Fatal | 02-09-2013 | 4.00pm | 50 | 2 way | Easy | Wet | Bright Sun | 2 | Center Line | - | Flat | Driveway | Fine |
| 33 | S5 | 17+320 (RHS) | Minor | 22-09-2013 | 12.30pm | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Flat | Driveway | Fine |
| 34 | B8 | 21+300 (LHS) | Fatal | 16-09-2013 | 10.30am | 65 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 35 | S2 | 35+220 (RHS) | Minor | 15-10-2013 | 4.30pm | 55 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Flat | Driveway | Fine |
| 36 | S2 | 51+720 (RHS) | Minor | 09-10-2013 | 5.00am | 60 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 37 | S2 | 53+300 (BHS) | Minor | 11-10-2013 | 8.30am | 60 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Flat | Driveway | Fine |
| 38 | S2 | 53+300 (LHS) | Minor | 12-10-2013 | 5.00pm | 40 | 2 way | Easy | Dry | Unknown | 2 | Center Line | - | Motorway | Driveway | Fine |
| 39 | S2 | 63+100 (RHS) | Minor | 20-10-2013 | 6.30pm | 65 | 2 way | Easy | Dry | Twilight | 2 | Center Line | - | Flat | Driveway | Fine |
| 40 | S2 | 78+800 (LHS) | Minor | 18-10-2013 | 12.30pm | 65 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 41 | S2 | 83+000 (RHS) | Fatal | 18-10-2013 | 4.00pm | 60 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Flat | Driveway | Fine |
| 42 | S2 | 101+900 (LHS) | Minor | 08-10-2013 | 1.00pm | 60 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 43 | S2 | 103+350 (LHS) | Minor | 01-10-2013 | 2.00pm | 65 | 2 way | Easy | Dry | Unknown | 2 | Center Line | - | Motorway | Driveway | Fine |
| 44 | S5 | 18+200 (LHS) | Fatal | 08-10-2013 | 6.30pm | 50 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Flat | Driveway | Fine |
| 45 | B8 | 29+930 (LHS) | Minor | 07-10-2013 | 10.00pm | 65 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 46 | S2 | 37+200 (RHS) | Minor | 20-11-2013 | 10.00am | 60 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Flat | Driveway | Fine |
| 47 | S2 | 79+800 | Minor | 11-11-2013 | 5.00am | 50 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 48 | S2 | 56+300 | Minor | 24-11-2013 | 4.00pm | 60 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 49 | S2 | 15+400 (LHS) | Minor | 12-11-2013 | 11.00am | 60 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 50 | S2 | 31+400 | Minor | 07-11-2013 | 7.00pm | 55 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 51 | S2 | 62+300 | Minor | 25-11-2013 | 8.00pm | 60 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Flat | Driveway | Fine |
| 52 | S2 | 58+100 | Minor | 17-12-2013 | 9.00am | 60 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 53 | S2 | 97+800 | Minor | 21-12-2013 | 3.00pm | 60 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |

| | | | | | | | | | | | | | | | | |
|----|----|---------|--------------|------------|---------|----|-------|----------|-----|------------|---|-------------|---|----------|----------|-------------|
| 54 | S2 | 9+440 | Minor | 22-12-2013 | 8.00pm | 60 | 2 way | Easy | Dry | Bright Sun | 2 | Island | - | Motorway | Driveway | Fine |
| 55 | S2 | 33+700 | Minor | 23-12-2013 | 4.30pm | 60 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 56 | S2 | 48+200 | Minor | 27-12-2013 | 4.00pm | 50 | 2 way | Easy | Dry | Overcast | 2 | Center Line | - | Motorway | Driveway | Fine |
| 57 | S2 | 12+000 | Minor | 29-12-2013 | 9.30am | 60 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 58 | S2 | 39+200 | Minor | 31-12-2013 | 4.00pm | 60 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 59 | S2 | 62+000 | Fatal | 31-12-2014 | 9.00pm | 55 | 2 way | Easy | Dry | Twilight | 2 | Center Line | - | Motorway | Driveway | Fine |
| 60 | S2 | 5+500 | Minor | 10-01-2014 | 5.00am | 50 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 61 | S2 | 12+500 | Minor | 11-01-2014 | 5.00pm | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 62 | S2 | 34+400 | Minor | 07-01-2014 | 2.30pm | 60 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 63 | S2 | 38+400 | Minor | 27-01-2014 | 6.00pm | 60 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 64 | S2 | 40+900 | Minor | 25-01-2014 | 5.00pm | 55 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 65 | S2 | 45+320 | Minor | 11-01-2014 | 5.00am | 55 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 66 | S2 | 52+260 | Minor | 11-01-2014 | 9.30am | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 67 | S2 | 64+000 | Worst Injury | 20-01-2014 | 9.00pm | 50 | 2 way | Easy | Wet | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 68 | S2 | 66+450 | Minor | 15-01-2014 | 9.00am | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Cross | Fine |
| 69 | S2 | 73+200 | Minor | 15-01-2014 | 9.00am | 50 | 2 way | Easy | Dry | Overcast | 2 | Center Line | - | Motorway | Driveway | Fine |
| 70 | S2 | 89+600 | Minor | 16-01-2014 | 5.00am | 50 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 71 | S2 | 105+200 | Minor | 03-01-2014 | 11.30am | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 72 | S2 | 13+100 | Minor | 03-02-2014 | 7.00am | 60 | 2 way | Easy | Dry | Twilight | 2 | Center Line | - | Motorway | Driveway | Fine |
| 73 | S2 | 103+640 | Minor | 04-02-2014 | 9.30am | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 74 | S2 | 52+820 | Minor | 07-02-2014 | 6.00am | 55 | 2 way | Easy | Dry | Twilight | 2 | Center Line | - | Motorway | Driveway | Fine |
| 75 | S2 | 61+900 | Minor | 08-02-2014 | 4.40am | 55 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 76 | S2 | 52+800 | Minor | 10-02-2014 | 6.00pm | 60 | 2 way | Easy | Dry | Twilight | 2 | Center Line | - | Motorway | Driveway | Fine |
| 77 | S2 | 73+700 | Minor | 21-02-2014 | 5.00am | 60 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 78 | S2 | 64+450 | Minor | 21-02-2014 | 4.30pm | 50 | 2 way | Easy | Dry | Twilight | 2 | Center Line | - | Motorway | Driveway | Fine |
| 79 | S3 | 123+300 | Minor | 10-02-2014 | 7.30pm | 60 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 80 | S2 | 15+300 | Minor | 25-03-2014 | 11.00am | 40 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 81 | S2 | 57+600 | Minor | 08-03-2014 | 10.00am | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 82 | S3 | 23+300 | Minor | 03-03-2014 | 11.30am | 45 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 83 | B8 | 32+400 | Minor | 16-03-2014 | 3.40am | 45 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 84 | S2 | 17+000 | Minor | 08-04-2014 | 8.30pm | 45 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 85 | S2 | 47+000 | Minor | 14-04-2014 | 10.00am | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 86 | S2 | 55+700 | Minor | 18-04-2014 | 8.30am | 45 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 87 | S2 | 54+000 | Minor | 18-04-2014 | 9.30am | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Bridge | Driveway | Fine |
| 88 | S2 | 36+500 | Minor | 19-04-2014 | 10.00am | 40 | 2 way | Moderate | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 89 | S2 | 16+000 | Minor | 21-04-2014 | 2.40pm | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Nil | - | Motorway | Driveway | Fine |
| 90 | S2 | 60+800 | Minor | 21-04-2014 | 2.40pm | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 91 | S2 | 15+600 | Minor | 05-05-2014 | 4.10pm | 50 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 92 | S2 | 30+100 | Minor | 06-05-2014 | 4.00am | 40 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 93 | S2 | 73+460 | Worst Injury | 12-05-2014 | 11.00pm | 60 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Bridge | Driveway | Fine |
| 94 | S2 | 58+600 | Minor | 13-05-2014 | 3.00pm | 45 | 2 way | Easy | Wet | Bright Sun | 2 | Center Line | - | Flat | Driveway | Strong wind |
| 95 | S2 | 64+800 | Minor | 18-05-2014 | 9.00am | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 96 | S2 | 100+500 | Worst Injury | 19-05-2014 | 4.00am | 55 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | Driveway | Fine |
| 97 | S2 | 37+800 | Minor | 20-05-2014 | 3.00pm | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 98 | S2 | 67+700 | Minor | 25-05-2014 | 11.00am | 45 | 2 way | Moderate | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |

| | | | | | | | | | | | | | | | | |
|-----|----|---------|-----------------|------------|---------|----|-------|----------|-----|------------|---|-------------|---|----------|----------|------------|
| 99 | S2 | 5+600 | Minor | 29-05-2014 | 12.10pm | 45 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 100 | S5 | 12+440 | Minor | 18-05-2014 | 10.00am | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 101 | S2 | 92+300 | Minor | 07-06-2014 | 10.30am | 45 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 102 | S2 | 54+100 | Minor | 06-06-2014 | 2.30pm | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 103 | S2 | 29+000 | Minor | 29-06-2014 | 9.45am | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 104 | S4 | 1+350 | Minor | 06-06-2014 | 6.00am | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | Driveway | Fine |
| 105 | S2 | 32+980 | Grievously | 16-07-2014 | 8.45am | 50 | 2 way | Easy | Dry | Twilight | 2 | Center Line | - | Motorway | - | Fine |
| 106 | S2 | 25+300 | Minor | 20-07-2014 | 2.30pm | 45 | 1 way | Easy | Dry | Sunny | 4 | Center Line | - | Motorway | Cross | Fine |
| 107 | S2 | 61+300 | Minor | 24-07-2014 | 4.00pm | 50 | 2 way | Easy | Wet | Twilight | 2 | Center Line | - | Motorway | - | Light rain |
| 108 | S4 | 23+100 | Fatal | 05-07-2014 | 5.30pm | 45 | 2 way | Easy | Wet | Twilight | 2 | Center Line | - | Motorway | - | Light rain |
| 109 | S4 | 6+800 | Grievously | 08-07-2014 | 3.00am | 50 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | - | Fine |
| 110 | S2 | 43+100 | Minor | 09-08-2014 | 9.30am | 45 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | - | Fine |
| 111 | S2 | 52+400 | Minor | 10-08-2014 | 4.00am | 40 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | - | Fine |
| 112 | S2 | 5+010 | Minor | 10-08-2014 | 10.30am | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Flat | - | Fine |
| 113 | S2 | 21+850 | Fatal | 10-08-2014 | 4.10am | 50 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Flat | - | Fine |
| 114 | S2 | 64+500 | Fatal | 11-08-2014 | 12.45pm | 45 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Flat | - | Fine |
| 115 | S2 | 99+550 | Major | 13-08-2014 | 6.00pm | 45 | 2 way | Easy | Dry | Twilight | 2 | Center Line | - | Flat | - | Fine |
| 116 | S2 | 40+550 | Fatal | 16-08-2014 | 5.30pm | 40 | 2 way | Easy | Dry | Twilight | 2 | Center Line | - | Flat | - | Fine |
| 117 | S3 | 124+800 | Minor | 15-08-2014 | 9.30am | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | - | Fine |
| 118 | S2 | 78+810 | Minor | 01-09-2014 | 10.50pm | 60 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Motorway | - | Heavy rain |
| 119 | S2 | 35+010 | Minor | 03-09-2014 | 11.00pm | 40 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Flat | - | Fine |
| 120 | S2 | 54+202 | Major | 15-09-2014 | 2.30am | 70 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Flat | - | Fine |
| 121 | S2 | 89+900 | NIL | 24-09-2014 | 1.30am | 50 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Flat | - | Fine |
| 122 | S2 | 79+200 | Fatal and Major | 20-09-2014 | 2.00am | 50 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Flat | - | Fine |
| 123 | S2 | 61+980 | Minor | 04-10-2014 | 3.30am | 60 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Flat | - | Fine |
| 124 | S2 | 58+650 | - | 14-10-2014 | 2.30pm | 50 | 2 way | Moderate | Dry | Bright Sun | 2 | Center Line | - | Flat | - | Fine |
| 125 | S2 | 49+100 | - | 17-10-2014 | 5.30am | 45 | 2 way | Easy | Dry | Twilight | 2 | Center Line | - | Flat | - | Fine |
| 126 | S2 | 60+350 | - | 19-10-2014 | 3.30am | 60 | 2 way | Easy | Dry | Dark | 2 | Center Line | - | Flat | - | Fine |
| 127 | S2 | 23+370 | - | 27-10-2014 | 10.30am | 50 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Motorway | - | Fine |
| 128 | S2 | 59+260 | - | 27-10-2014 | 4.30am | 60 | 2 way | Easy | Dry | Twilight | 2 | Center Line | - | Flat | - | Fine |
| 129 | S2 | 105+350 | - | 31-10-2014 | 9.30am | 40 | 2 way | Easy | Dry | Bright Sun | 2 | Center Line | - | Flat | - | Fine |

1.8.1 Scope of work for the MC

The scope of work for the MC pertaining to the Road Safety module is as follows:-

The Monitoring Consultant shall make recommendations to the Employer's Representative for the acceptance of the following detailed design outputs to be provided by the Contractor from Road Safety standpoint so as to cover:-

- All pavement rehabilitation designs
- All surfacing designs
- All final upgradation and other improvement designs identified and submitted for approval including all associated safety improvements
- Other Safety Improvement needs as identified by the Contractor and submitted to the Client for acceptance

Further, the scope entails that the Contractor upgrades and maintains the road markings, signage and shoulders on the network to consistent standards across the network, has a focus on safety – both users and his own work force – in everything he undertakes. Finally the MC has to ensure adherence to Indian Road Congress (IRC) traffic and geometric standards or similar approved standards from a safety standpoint.

The Monitoring Consultant shall carry out annual review of all of the Management Performance Measures (MPM's) Road User Comfort and Safety Performance Measures (RUC & SPM's) and Road Durability Performance Measures (RDPM's specified in the OPRC document.

1.9 MC Inspection pertaining to Road Signage Inadequacies

The MPR of October stated the various road signage inadequacies as reported and rectified by the contractor. The MC on its behest at random undertook an independent inspection on S2 and S4 and reported compliance by the Contractor as per the following table:-

Table 1-27 : Sample Inspection Report on Road Signage Improvement Work Undertaken – As per October 2014 MPR

| S.No | Road Name | Location | | Sign Type | Side | Length / Mtr | Nos. | Date Removed | Date Installed | Remarks |
|------|-----------|----------|--------|--|-----------|--------------|------|--------------|----------------|---|
| | | From | To | | | | | | | |
| 1 | S-2 | 20+800 | | Hectometer Stone Reinstallation | L/S | | 1 | | 25-10-2014 | Ok |
| 2 | S-2 | 22+000 | 24+000 | Hectometer Stone Cleaning | L/S | | 12 | | 11-10-2014 | Not / Ok |
| 3 | S-2 | 37+000 | 40+000 | Hectometer Stone Cleaning | L/S | | 7 | | 17-10-2014 | Ok |
| 4 | S-2 | 66+000 | | K.M Stone Installation | L/S | | 1 | | 13-10-2014 | Ok |
| 5 | S-2 | 82+600 | | Hectometer Stone Installation | L/S | | 1 | | 07-10-2014 | Ok |
| 6 | S-4 | 1+700 | 2+315 | Thermoplastic Road Marking (Centre Line) | Center | 92 | | | 18-10-2014 | Ok |
| 7 | S-4 | 6+200 | 8+050 | Thermoplastic Road Marking (Edge Line) | R/S | 1850 | | | 20-10-2014 | Ok |
| 8 | S-4 | 13+350 | 15+100 | Thermoplastic Road Marking (Centre Line) | Center | 234 | | | | Patch Work – 9X5(13+500 L/S) Patch Work(14+000L/S 5X5) |
| 9 | S-4 | 15+000 | 15+200 | Thermoplastic Road Marking (Edge Line) | Edge Line | 200 | | 28-10-2014 | Patch Work | Ok |
| 10 | S-4 | 17+900 | 20+800 | Thermoplastic Road Marking (Centre Line) | Center | 400 | | 29-10-2014 | | OK |
| 11 | S-4 | | | | | | | 28-10-2014 | | |
| 12 | S-4 | 22+500 | 23+400 | Thermoplastic Road Marking (Edge Line) | R/S | 900 | | 14-10-2014 | | Ok |

Section wise defects w.r.t to Road Safety and Signages as observed by the MC during its recent inspection has been reported for in the detailed inspection reports.

1.10 Environmental & Social Management Framework (ESMF)

The OPRC contract intends to achieve the following goals and objectives in a sustained manner throughout its duration vide:

- Adhering to regulatory compliance with respect to environment, health, safety and social aspects;
- Formulating and implementing a robust Environmental Management Systems in line with the recommended Environmental & Social (F&S) Management Framework as is practical within the scope of the contract;
- Positively contributing to the environmental conservation of resources and sustainable development principles;
- Mitigating and managing adverse impacts arising out of contract interventions and activities;
- Delivering sustained Environmental and Social performance by adopting continual improvement principles and global best practices as part of the contract Environmental Management Systems within the scope of the contract; and
- Improving the road safety of the assigned network by adopting Indian Road Congress (IRC) traffic and geometric standards or similar approved standards.

1.10.1 Role delineation – Monitoring Consultant and Contractor for Implementing the ESMF

The Environment & Social Management Framework (ESMF) comprises of following nine (9) elements and the responsibility for implementing the ESMF element delineated as follows:-

Contractor

Step 1: Environmental and Social Baseline Data Collection and Mapping

Step 2: Study OPRC intervention proposals for each link to identify and scope out E&S issues

Step 3: Assess Applicable Policy and Regulatory Framework

Step 4: Environmental and Social Assessment (ESA)

Step 6: Formulate Environmental Management Plan

Step 7: Implement EMP

Step 8: Self-Assess Environmental Performance

Monitoring Consultant on behalf of Client

Step 5: Stakeholder Consultation Process

Step 9: E&S Performance Assessment by Employer

1.10.2 Specific Role of the Monitoring Consultant on Behalf of the Client

- As part of this process element, the Monitoring Consultant will routinely assess Environmental & Social Performance vis-à-vis Performance Indicators defined under the contact and indicate ESMF

action responsibilities for execution, monitoring/ cross checks and approvals which include the Contractor, Monitoring Consultant, Client and others

- MC has to Evaluate and monitor the performance of Environmental Impact Management Plan and Resettlement & Rehabilitation Plan by the Contractor on a perpetual basis;
- The Monitoring Consultant will ensure proper implementation of environment impact mitigation measures relevant to the Contract proposed by the Contractor;
- The Monitoring Consultant shall undertake random reviews (at a frequency not exceeding 12 months) of Contractor's Environmental Management Plan, including any annual updates, to ensure that these plans are attuned to the contract's deliverables and report deviations, if any;
- **Assist the client with Environmental and Social Compliance Report vide a periodic submission.**

1.10.3 ESMF Report as Submitted by the Contractor for the month of October,2014

The MC team post mobilisation in the month of October 2014, was handed over the various ESMF reports prepared by the Contractor till date. **The present section discusses some of the preliminary observations and non- compliances based upon their recent submission:-**

- I. Refer section 10.1 Executive Summary – **Monitoring report** – Sample analysis of air, water and noise level have not been provided for;
- II. Refer section 10.2 **statutory clearances – Camp 1: KhialaKhrud Camp**
Permission for withdrawal of ground water for construction- it is unclear as to when it will be obtained from Central Ground Water Board (they were applied for during the last year)
- III. **Camp 2:**The report is silent about the status of permission for withdrawal of Ground water construction
- IV. **Other clearances (Refer Page no.133) Table 1:** Sand Mining and Quarry for aggregator – **MC query** -Has there any agreement been entered into with the owner of existing quarry site?
- V. **Canal water permission** –shall expire this month; haste application for renewal submitted?**MC query**
- VI. **Table 2. Forest clearances , Stretch S2- MC query** – What is the current status of tree cutting permission from the Forest Dept of Sangrur (18.300 km – 45.700 km), Mansa (45.700 km – 67.800 km and 79.000- 82.000 km) and Bathinda (82.000-107.770 km)?
- VII. **Table 8 – Details of Environmental Enhancement works –MC query-** Mentions only about the pond in S5, what about the other works?
- VIII. Refer Page 150- Summary sheet of Environments reports – SI No.11 – The report does not mention about the number of trees cut and number of trees earmarked for cutting.

1.10.4 Specific Approach to be adopted by the Monitoring Consultant on Behalf of the Client

(1) Sub Module A

The MC shall collate and review submissions and reports meted out as part of Package 1 and articulate the gaps that exist given the requirements of Guidelines of World Bank and MOEF such as:

- Environmental policy, Acts including legal and administrative framework of the
- State Government and Government of India,
- Environmental Guidelines for Rail/Road/Highway Project (MoEF, 1989)
- OP/BP/GP 4.01 Environmental Assessment
- OP/BP/GP 4.02 Environmental Action Plan
- OP/BP/GB 4.04 Natural Habitats
- OP/BP 4.12 Involuntary Resettlement
- OD 4.20 Indigenous People
- OPN 4.03 Cultural Property
- BP 17.50 Disclosure of Operational Information
- Environmental Assessment Sourcebook Update (World Bank)
- Roads and Environment: A handbook (World Bank Technical Paper No. 376)
- Requirements of the World Bank
- Consultation with environmental authorities including SPCB/CPCB/MoEF,

(2) Sub Module B

The review of Environmental and social reports shall include analysis, verification and consideration of recommendation of various reports prepared **by the contractor** in terms of identification of potential impacts and mitigating the identified negative impacts. The accuracy and verification of data will be carried out by conducting reconnaissance survey, public consultation, and discussion with stakeholders and experts;

(3) Sub Module C

The consultant will review whether major environmental issues in respect of pre-construction, construction and operation of the project have been assessed. Each parameter of the environment will be assessed according to its relative importance and its impact. The matrix method will be used for evaluation and assessment of the associated impacts. The applicability and suitability of the mitigation measures will also be reviewed and all the suggestions will be forwarded to the contractor through client for necessary modification;

(4) Sub Module D

The Monitoring Consultant will also propose to the client to organize meetings with various experts from the Contractor's side, so that they understand the various ESMF compliances

(5) Sub Module E

The EMP will be designed suggesting relevant mitigation and monitoring measures for construction and operation phase. Suitable measures will be suggested to mitigate the adverse impact on flora & fauna, land, drainage, soil and to provide road safety. Compensatory measures shall be suggested for unavoidable activities required for the project like tree felling, acquisition of land etc. If adverse social impacts are identified, mitigating measures will be included in Joint ESMP (Environmental and Social Management Plan)

(6) Sub Module F

The capability of project implementation authority particularly at local and regional level will be reviewed to ensure that the proposed management and monitoring plan of the ESMP would be properly implemented. The sectorial arrangement, management procedures and training, staffing budget and financial support will be assessed. Institutional strengthening and monitoring framework will be suggested as required.

(7) Sub Module G

Undertake Social Assessment as part of EMP

The Social Impact Assessment study as a part of Environmental Assessment and EMP will be carried out by collection of primary and secondary data of social attributes from relevant sources. The SIA will assess and determine the magnitude and sensitivity of direct and indirect socio-economic impacts likely to be occurred on the community due to implementation of the project, facilitate integration of social considerations in the project design and recommend cost effective mitigation measures. This study will be conducted in conformance to the applicable guidelines/policies and relevant statutory requirements of concerned department, Govt. of Punjab and the Funding Agency; i.e World Bank.

QC Tests and Reporting

The Contractor as part of the MPR is supposed to undertake and report quality test results based upon Request of Inspection and Request for Survey at their instance. Such inspections and the results thereof were so far being ratified by the Client (Monitoring Consultant from now on). **The following table summarizes the QC tasks undertaken and reported by the Contractor pertaining to the month of October, 2014**

The MC has suggested to the contractor that they would intimate them at least 48 hrs prior of such Request for Inspection or Request for Survey work being undertaken onsite. This would ensure MC's availability for the slated inspections.

Table 1-28 : QC tasks undertaken & reported by the Contractor pertaining to the month of October, 2014

| S.N. | Location | Material | Type of Test | Date | Result |
|------|----------------------------------|-----------|---|---------|-----------------|
| 1 | 35+900 to 36+600 R/S- Top, B8 | BC(Gr-1) | Core Density Test | 1/10/14 | 99% |
| 2 | 35+900 to 36+600 R/S- Top, B8 | BC(Gr-1) | Aggregate Impact Value(IS-2386-part-1) | 1/10/14 | 15.8% |
| 3 | 35+900 to 36+600 R/S- Top, B8 | BC(Gr-1) | Flakiness Index and Elongation Index(IS- 2386 part-1) | 1/10/14 | 27.74% |
| 4 | 35+900 to 36+600 R/S- Top, B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 1/10/14 | 5.05% |
| 5 | 35+900 to 36+600 R/S- Top, B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 1/10/14 | 5.1% |
| 6 | 35+900 to 36+600 R/S- Top, B8 | BC(Gr-2) | Sieve Analysis for Dry Mix Aggregate | 1/10/14 | NA |
| 7 | 35+900 to 36+600 R/S- Top, B8 | BC(Gr-1) | Bituminous concrete by Marshall Method | 1/10/14 | 5.05% |
| 8 | 35+900 to 36+600 R/S- Top, B8 | Tack coat | Rate of spread of tack coat(Tray test) | 1/10/14 | 2.8 kg/10m2 |
| 9 | 35+740 to 36+470 L/S- Top, B8 | BC(Gr-1) | Core Density Test(ASTM-D-2726) | 2/10/14 | 99.5% |
| 10 | 35+740 to 36+470 L/S- Top, B8 | BC(Gr-1) | Aggregate Impact Value(IS-2386-part 1) | 2/10/14 | 15.95% |
| 11 | 35+740 to 36+470 L/S- Top, B8 | BC(Gr-1) | Flakiness Index and Elongation Index(IS- 2386 part-1) | 2/10/14 | 27.22% |
| 12 | 35+740 to 36+470 L/S- Top, B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 2/10/14 | 5.09% |
| 13 | 35+740 to 36+470 L/S- Top, B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 2/10/14 | 5.11% |
| 14 | 35+740 to 36+470 L/S- Top, B8 | BC(Gr-1) | Sieve Analysis for Dry Mix Aggregate | 2/10/14 | NA |
| 15 | 35+740 to 36+470 L/S- Top, B8 | BC(Gr-1) | Bituminous concrete by Marshall Method | 2/10/14 | 5.1% |
| 16 | 35+740 to 36+470 L/S- Top, B8 | Tack coat | Rate of spread of tack coat(Tray test) | 2/10/14 | 2.33 kg/10m2 |
| 17 | 35+360 to 35+900 L/S- Top, B8 | BC(Gr-1) | Core Density Test(ASTM-D-2726) | 3/10/14 | 99.85% |
| 18 | 35+360 to 35+900 L/S- Top, B8 | BC(Gr-1) | Aggregate Impact Value(IS-2386-part 1) | 3/10/14 | 15.51% |
| 19 | 35+360 to 35+900 L/S- Top, B8 | BC(Gr-1) | Flakiness Index and Elongation Index(IS- 2386 part-1) | 3/10/14 | 27.83% |
| 20 | 35+360 to 35+900 L/S- Top, B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 3/10/14 | 5.07% |

| | | | | | |
|----|----------------------------------|-----------|---|---------|-----------------|
| 21 | 35+360 to 35+900 L/S- Top, B8 | BC(Gr-2) | Sieve Analysis for Dry Mix Aggregate | 3/10/14 | NA |
| 22 | 35+360 to 35+900 L/S- Top, B8 | BC(Gr-2) | Sieve Analysis for Dry Mix Aggregate | 3/10/14 | NA |
| 23 | 35+360 to 35+900 L/S- Top, B8 | BC(Gr-1) | Bituminous concrete by Marshall Method | 3/10/14 | 5.04% |
| 24 | 35+360 to 35+900 L/S- Top, B8 | Tack coat | Rate of spread of tack coat(Tray test) | 3/10/14 | 2.25 kg/10m2 |
| 25 | 34+850 to 35+740 L/S- Top, B8 | BC(Gr-1) | Core Density Test(ASTM-D-2726) | 4/10/14 | 99.79% |
| 26 | 34+850 to 35+740 L/S- Top, B8 | BC(Gr-1) | Aggregate Impact Value(IS-2386-part 1) | 4/10/14 | 15.73% |
| 27 | 34+850 to 35+740 L/S- Top, B8 | BC(Gr-1) | Flakiness Index and Elongation Index(IS- 2386 part-1) | 4/10/14 | 28.16% |
| 28 | 34+850 to 35+740 L/S- Top, B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 4/10/14 | 5.08% |
| 29 | 34+850 to 35+740 L/S- Top, B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 4/10/14 | 5.05% |
| 30 | 34+850 to 35+740 L/S- Top, B8 | BC(Gr-2) | Sieve Analysis for Dry Mix Aggregate | 4/10/14 | NA |
| 31 | 34+850 to 35+740 L/S- Top, B8 | BC(Gr-2) | Sieve Analysis for Dry Mix Aggregate | 4/10/14 | NA |
| 32 | 34+850 to 35+740 L/S- Top, B8 | BC(Gr-1) | Bituminous concrete by Marshall Method | 4/10/14 | 5.06% |
| 33 | 34+850 to 35+740 L/S- Top, B8 | Tack coat | Rate of spread of tack coat(Tray test) | 4/10/14 | 2.33 kg/10m2 |
| 34 | 34+620 to 35+360 L/S- Top, B8 | BC(Gr-1) | Core Density Test(ASTM-D-2726) | 8/10/14 | 99.5% |
| 35 | 34+620 to 35+360 L/S- Top, B8 | BC(Gr-1) | Aggregate Impact Value(IS-2386-part 1) | 8/10/14 | 16.57% |
| 36 | 34+620 to 35+360 L/S- Top, B8 | BC(Gr-1) | Flakiness Index and Elongation Index(IS- 2386 part-1) | 8/10/14 | 28.27% |
| 37 | 34+620 to 35+360 L/S- Top, B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 8/10/14 | 5.12% |
| 38 | 34+620 to 35+360 L/S- Top, B8 | BC(Gr-2) | Sieve Analysis for Dry Mix Aggregate | 8/10/14 | NA |
| 39 | 34+620 to 35+360 L/S- Top, B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 8/10/14 | 5.18% |
| 40 | 34+620 to 35+360 L/S- Top, B8 | BC(Gr-2) | Sieve Analysis for Dry Mix Aggregate | 8/10/14 | NA |
| 41 | 34+620 to 35+360 L/S- Top, B8 | BC(Gr-1) | Bituminous concrete by Marshall Method | 8/10/14 | 5.3% |
| 42 | 34+620 to 35+360 L/S- Top, B8 | Tack coat | Rate of spread of tack coat(Tray test) | 8/10/14 | 2.41 kg/10m2 |

| | | | | | |
|----|----------------------------------|----------|---|----------|------------------------|
| 43 | 32+110 to 34+620 R/S- Top, B8 | BC(Gr-1) | Core Density Test(ASTM-D-2726) | 9/10/14 | 98.7% |
| 44 | 32+110 to 34+620 R/S- Top, B8 | BC(Gr-1) | Bituminous concrete by Marshall Method | 9/10/14 | 5.08% |
| 45 | 32+110 to 34+620 R/S- Top, B8 | BC(Gr-1) | Bituminous concrete by Marshall Method | 9/10/14 | 5.07% |
| 44 | 32+110 to 34+620 R/S- Top, B8 | BC(Gr-1) | Aggregate Impact Value(IS-2386-part 1) | 9/10/14 | 15.77% |
| 45 | 32+110 to 34+620 R/S- Top, B8 | BC(Gr-1) | Flakiness Index and Elongation Index(IS- 2386 part-1) | 9/10/14 | 28% |
| 46 | 32+110 to 34+620 R/S- Top, B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 9/10/14 | 5.11% |
| 47 | 32+110 to 34+620 R/S- Top, B8 | BC(Gr-1) | Aggregate Impact Value(IS-2386-part 1) | 9/10/14 | 15.49% |
| 47 | 32+110 to 34+620 R/S- Top, B8 | BC(Gr-1) | Aggregate Impact Value(IS-2386-part 1) | 9/10/14 | 16.59% |
| 48 | 32+110 to 34+620 R/S- Top, B8 | BC(Gr-1) | Flakiness Index and Elongation Index(IS- 2386 part-1) | 9/10/14 | 27.59% |
| 49 | 32+110 to 34+620 R/S- Top, B8 | BC(Gr-1) | Flakiness Index and Elongation Index(IS- 2386 part-1) | 9/10/14 | 26.75% |
| 50 | 32+110 to 34+620 R/S- Top, B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 9/10/14 | 5.05% |
| 51 | 32+110 to 34+620 R/S- Top, B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 9/10/14 | 5.1% |
| 52 | 32+110 to 34+620 R/S- Top, B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 9/10/14 | 5.05% |
| 53 | 32+110 to 34+620 R/S- Top, B8 | BC(Gr-1) | Sieve Analysis for Dry Mix Aggregate | 9/10/14 | NA |
| 54 | 32+110 to 34+620 R/S- Top, B8 | BC(Gr-1) | Sieve Analysis for Dry Mix Aggregate | 9/10/14 | NA |
| 55 | 32+110 to 34+620 R/S- Top, B8 | BC(Gr-1) | Rate of spread of tack coat(Tray test) | 9/10/14 | 2.45 kg/m ² |
| 56 | 32+400to34+850 LS –Top,B8 | BC(Gr-1) | Core Density Test(ASTM-D-2726) | 10/10/14 | 99.76 |
| 57 | 32+400to34+850 LS –Top,B8 | BC(Gr-1) | Bituminous concrete by Marshall Method | 10/10/14 | 5.15% |
| 58 | 32+400to34+850 LS –Top,B8 | BC(Gr-1) | Bituminous concrete by Marshall Method | 10/10/14 | 5.13% |
| 59 | 32+400to34+850 LS –Top,B8 | BC(Gr-1) | Bituminous concrete by Marshall Method | 10/10/14 | 5.15% |
| 60 | 32+400to34+850 LS –Top,B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 10/10/14 | 5.15% |

| | | | | | |
|-----------|-------------------------------|----------|---|------------|------------------------|
| 61 | 32+400to34+850 LS –Top,B8 | BC(Gr-1) | Aggregate Impact Value(IS-2386-part 1) | 10/10/14 | 15.56% |
| 62 | 32+400to34+850 LS –Top,B8 | BC(Gr-1) | Aggregate Impact Value(IS-2386-part 1) | 10/10/14 | 15.55% |
| 63 | 32+400to34+850 LS –Top,B8 | BC(Gr-1) | Flakiness Index and Elongation Index(IS- 2386 part-1) | 10/10/14 | 27.58 |
| 64 | 32+400to34+850 LS –Top,B8 | BC(Gr-1) | Flakiness Index and Elongation Index(IS- 2386 part-1) | 10/10/14 | 28 |
| 65 | 32+400to34+850 LS –Top,B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 10/10/14 | 5.13% |
| 66 | 32+400to34+820 LS –Top,B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 10/10/14 | 5.14% |
| 67 | 32+400to34+820 LS –Top,B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 10/10/14 | 5.15% |
| 68 | 32+400to34+820 LS –Top,B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 10/10/14 | 5.16% |
| 69 | 32+400to34+850 LS –Top,B8 | BC(Gr-1) | Sieve Analysis for Dry Mix Aggregate | 10/10/14 | NA |
| 70 | 32+400to34+850 LS –Top,B8 | BC(Gr-1) | Sieve Analysis for Dry Mix Aggregate | 10/10/14 | NA |
| 71 | 32+400to34+850 LS –Top,B8 | BC(Gr-1) | Rate of spread of tack coat(Tray test) | 10/10/14 | 2.29 kg/m ² |
| 72 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Core Density Test(ASTM-D-2726) | 11/10/2014 | 99.7% |
| 73 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Bituminous concrete by Marshall Method | 11/10/2014 | 5.08 |
| 74 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Bituminous concrete by Marshall Method | 11/10/2014 | 5.11 |
| 75 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Bituminous concrete by Marshall Method | 11/10/2014 | 5.16 |
| 76 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Aggregate Impact Value(IS-2386-part 1) | 11/10/14 | 15.41% |
| 77 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Flakiness Index and Elongation Index(IS- 2386 part-1) | 11/10/14 | 27.76% |
| 78 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 11/10/14 | 5.16% |
| 77 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Aggregate Impact Value(IS-2386-part 1) | 11/10/14 | 16.32% |
| 78 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Aggregate Impact Value(IS-2386-part 1) | 11/10/14 | 16.59% |

| | | | | | |
|----|-------------------------------|----------|---|------------|------------------------|
| 77 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Flakiness Index and Elongation Index(IS- 2386 part-1) | 11/10/14 | 27.83% |
| 78 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Flakiness Index and Elongation Index(IS- 2386 part-1) | 11/10/14 | 26.59% |
| 79 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 11/10/14 | 5.07% |
| 80 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 11/10/14 | 5.1% |
| 81 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 11/10/14 | 5.15% |
| 81 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 11/10/14 | 5.07% |
| 82 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Sieve Analysis for Dry Mix Aggregate | 11/10/14 | NA |
| 83 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Sieve Analysis for Dry Mix Aggregate | 11/10/14 | NA |
| 84 | 29+580 to32+110 RS- Top,B8 | BC(Gr-1) | Rate of spread of tack coat(Tray test) | 11/10/14 | 2.84 kg/m ² |
| 85 | 29+850to32+400 LS- Top,B8 | BC(Gr-1) | Core Density Test(ASTM-D-2726) | 12/10/2014 | 99.1% |
| 86 | 29+850to32+400 LS- Top,B8 | BC(Gr-1) | Bituminous concrete by Marshall Method | 12/10/2014 | 5.14 |
| 87 | 29+850to32+400 LS- Top,B8 | BC(Gr-1) | Bituminous concrete by Marshall Method | 12/10/2014 | 5.12 |
| 88 | 29+850to32+400 LS- Top,B8 | BC(Gr-1) | Bituminous concrete by Marshall Method | 12/10/2014 | 5.2 |
| 89 | 29+850to32+400 LS- Top,B8 | BC(Gr-1) | Aggregate Impact Value(IS-2386-part 1) | 12/10/14 | 16.72% |
| 90 | 29+850to32+400 LS- Top,B8 | BC(Gr-1) | Aggregate Impact Value(IS-2386-part 1) | 12/10/14 | 16.51% |
| 91 | 29+850to32+400 LS- Top,B8 | BC(Gr-1) | Flakiness Index and Elongation Index(IS- 2386 part-1) | 12/10/14 | 27.42% |
| 92 | 29+850to32+400 LS- Top,B8 | BC(Gr-1) | Flakiness Index and Elongation Index(IS- 2386 part-1) | 12/10/14 | 26.89% |
| 93 | 29+850to32+400 LS- Top,B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 12/10/14 | 5.15% |
| 94 | 29+850to32+400 LS- Top,B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 12/10/14 | 5.16% |
| 95 | 29+850to32+400 LS- Top,B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 12/10/14 | 5.13% |
| 96 | 29+850to32+400 LS- Top,B8 | BC(Gr-1) | Bitumen Extraction & Graduation | 12/10/14 | 5.2% |

| | | | | | |
|----|------------------------------|----------|---|----------|------------------------|
| 97 | 29+850to32+400 LS- Top,B8 | BC(Gr-1) | Sieve Analysis for Dry Mix Aggregate | 12/10/14 | NA |
| 98 | 29+850to32+400 LS- Top,B8 | BC(Gr-1) | Sieve Analysis for Dry Mix Aggregate | 12/10/14 | NA |
| 99 | 29+850to32+400 LS- Top,B8 | BC(Gr-1) | Rate of spread of tack coat(Tray test) | 12/10/14 | 2.84 kg/m ² |

The Contractors' QC Report as per MPR October 2014 is given in Appendix.

1.11 Summary of claims, disputes and open issues

So far the Monitoring Consultant has been briefed with regards to two different claims of which one is still open. While the first claim by the Contractor pertained to the payment of price escalation as per the Contract Provisions, the second one, which has been referred to the Dispute Resolution Bard (DRB), concerns the conflict that arose between the Contractor and the Client (PRBDB) in interpretation of contractual provisions w.r.t the pavement design requirements.

Claim1

The Core issue pertained to payment of Price Escalation to the Contractor as per contractual provisions, as contained in clause 48.1 of GCC and as further detailed in PCC of the contractor.

The DRB meted out the following recommendations:-

- a. The recommendation of the DRB in the light of discussions and findings brought out in Para 4 above, by majority of its members (Mr. R.P. Indoria and Mr. H.P. Jamdar) are given below.
- b. The DRB has concluded that the claimant is entitled to receive price adjustment payment on the basis of the formula under clause 48.1 of Particular Condition (PV).
- c. The DRB therefore recommends as under:
 - (1) Price adjustment amount recovered from IPC-1 by the Respondent should be released to the Claimant;
 - (2) Price Adjustment payment based on the agreed formula provided under clause 48.1 of PC should be paid to the Claimant for the entire duration of the Contract;
 - (3) Respondent should pay the claimant the outstanding amount on account of price adjustment payment along with interest specified in clause 50.1 GC of the Contract, for the period of delay;

The MC was appointed only in October 2014 and was informed of the DRB's decision w.r.t Claim1. The MC has not pursued the slated claim or wish to respond any further.

Claim2

The Monitoring pursued the Claim document in question and reviewed the related correspondences in wake of the Agreement as entered between the client and Patel Infrastructure Pvt. Limited.

The following facts need to be taken cognizance of in this regard:-

Considerations

1. Clause 5.5 discusses the series of pavement construction profile for each loading group that are to provide bidder with a basis for their lump sum price for the minimum acceptable design solution for the rehabilitated pavements within the contract area as per conventional pavement design. However, it further specifies that the contractor must still make his own assessment of the pavement design requirements based upon their intended approach to pavement construction, the range in material properties and any other applicable site specific conditions when determining their detailed design on each section. Further, it states that the bidders shall ensure that where asphaltic cement overlay treatment is proposed over any existing bituminous surfacing that is already cracked that the thickness of this new surfacing layer shall be greater than 175mm to mitigate the risk of reflective cracking covered under Clause 5.5

2. The contractor has adopted the non - conventional technology based upon Falling Weight Deflectometer (FWD) methodology as per clause 5.8.1 wherein it is mentioned that all designs and material specifications shall conform to the requirements of relevant IRC specification and the MORT&H specification for Roads and Bridges Works (Latest Edition), unless otherwise agreed with the Employer/ Project Manager.

Pursuant to the aforesaid clause, the contractor vide its letter No. PIPL/OPRC/114/2013 dated 18-05-2013 that detailed the suggested unconventional profile and design was finally approved by the employer and Contractor was allowed to by carry out the milling of the affected cracked layer up to the depth of 25mm to avoid the reflective cracking and the same was approved by the employer subject to the Clause 8.3 of section VI specifications of contract works and the same was adopted in rehabilitation of the affected existing sections as per Clauses 5.4, 5.6, 5.7.1, 5.8.1, 5.9 and 5.12 of section VI of specifications and contract works Clause 8.4.2 of General condition (GC) and Clause 8.4.1 of Particular condition (PC).

Statement of Dispute

1. The Contractor is bound to execute the work as per conventional minimum acceptable design solution for their lump sum price for the rehabilitated pavement within the contract area under Clause 5.5;

2. The Contractor although entitled to execute the work as per its own non - conventional pavement design as long as the said design meets the minimum design criteria mentioned in Clause 5.5 and Clause 5.8 of the contract;
3. The Contractor's work is standstill because the contractor is not adopting the methodology of minimum design solution as per requirements under Clause 5.5 and Clause 5.8 for not using the method of overlaying asphaltic cement over the existing bituminous surface;
4. The Employer claims that the Contractor's contention is completely unjust and is not in accordance with the contract and is, therefore, liable to be rejected;
5. The Employer is not permitting the contractor to proceed with the work unless the contractor agrees to execute the work as per minimum design solution provided under Clause 5.5.

The MC has pursued the available details of Claim2 and made it available during the meetings of the DRB (as observers). The MC has independently communicated its opinion to PRBDB on the aforesaid slated claim.

Chapter 2 Data and Reports at MC's Disposal and Listing of Data Gaps

The Monitoring Consultant has pursued various documents since inception in October 2014. The following table discuss the availability of data including missing data files as on date:-

Table 2-1: Files Received till Date

| Output & Performance Based Road Contract (OPRC) (Asset Management Contract) For Improvement, Rehabilitation, Resurfacing & Routine Maintenance Works Of Road Of Sangrur - Mansa - Bathinda Contract Area | | | |
|---|---|--|-----------------------|
| FILES DETAILS-RECEIVED FROM PWD -SANGRUR | | | |
| S.No. | File Name | MC Remarks/ Comment | Receiving Date |
| 1 | Proposal For NOC From Wildlife Divison | Soft copy required | 16-10-2014 |
| 2 | Regulatory Clearances Matrix | Soft copy required | 16-10-2014 |
| 3 | Inventory Data Base Management | Soft copy required | 16-10-2014 |
| 4 | Contract Quality Assurance Management Plan | Soft copy required | 16-10-2014 |
| 5 | Interim Payment Certificate - June & July | Soft copy required | 16-10-2014 |
| 6 | Traffic Survey Report - June 2013 | Soft copy required | 16-10-2014 |
| 7 | Traffic Survey Report - June 2014 | Soft copy required | 16-10-2014 |
| 8 | Traffic Survey Data Collection Sheet Bhatinda to Talwandi | Soft copy required | 16-10-2014 |
| 9 | Inventory Report | Scanned copy in CD Available- Excel/MS Word/ PDF missing | 16-10-2014 |
| 10 | Pavement Design Report- B8 April 2014 | Scanned copy in CD Available- Excel/MS Word/ PDF missing | 16-10-2014 |
| 11 | Pavement Design Report- S2 May 2014 | Scanned copy in CD Available- Excel/MS Word/ PDF missing | 16-10-2014 |
| 12 | Pavement Design Report- S5 May 2014 | Scanned copy in CD Available- Excel/MS Word/ PDF missing | 16-10-2014 |
| 13 | Pavement Design Report- S1 | Hard Copy Missing | |
| 14 | Monthly Progress Report Mar- 2013 | Scanned copy in CD Available- Excel/MS Word/ PDF version missing | 30-10-2014 |
| 15 | Monthly Progress Report June- 2013 | | 30-10-2014 |
| 16 | Monthly Progress Report July- 2013 | | 30-10-2014 |
| 17 | Monthly Progress Report Aug- 2013 | | 30-10-2014 |
| 18 | Monthly Progress Report Sep- 2013 | | 30-10-2014 |
| 19 | Monthly Progress Report Oct- 2013 | | 30-10-2014 |
| 20 | Monthly Progress Report Nov- 2013 | | 30-10-2014 |
| 21 | Monthly Progress Report Dec- 2013 | | 30-10-2014 |
| 22 | Monthly Progress Report Jan- 2014 | | 30-10-2014 |
| 23 | Monthly Progress Report Feb- 2014 | | 30-10-2014 |

| | | | |
|-----------|---|-------------------|------------|
| 24 | Monthly Progress Report Mar-2014 | | 30-10-2014 |
| 25 | Monthly Progress Report Apr- 2014 | | 30-10-2014 |
| 26 | Monthly Progress Report May- 2014 | | 30-10-2014 |
| 27 | Monthly Progress Report June- 2014 | | 30-10-2014 |
| 28 | Monthly Progress Report July- 2014 | | 16-10-2014 |
| 29 | Monthly Progress Report Aug- 2014 | | 16-10-2014 |
| 30 | Monthly Progress Report Sep- 2014 | | 21-10-2014 |
| 31 | Monthly Progress Report Oct-2014 | | 20-11-2014 |
| 32 | Monthly Progress Report Oct-2014 (XEROX) | | 20-11-2014 |
| 33 | Monthly Progress Report Oct-2014 (COPY) | | 20-11-2014 |
| 34 | As Built Drawing Of Bhwanigarh-Sunam-Kotshmir(s2) Road From KM 68+000 TO 79+000 | Soft copy missing | 30-10-2014 |
| 35 | As Built Drawing Of Bhwanigarh-Sunam-Kotshmir(s2) Road From KM 73+050 TO 79+000 | Soft copy missing | 30-10-2014 |
| 36 | As Built Drawing Of Bhwanigarh-Sunam-Kotshmir(s2) Road From KM 9+400 TO 18+150 | Soft copy missing | 30-10-2014 |
| 37 | As Built Drawing Of Bhwanigarh-Sunam-Kotshmir(s2) Road From KM 2+240 TO 8+4000 & 9+400 TO 18+150 | Soft copy missing | 30-10-2014 |
| 38 | Environmental Management Plan Sangrur-Sunam(S1) Road | | 14-11-2014 |
| 39 | Environmental Management Plan Sangrur-Sunam(S1) Road | AVAILABLE | 14-11-2014 |
| 40 | Environmental Management Plan Barnala-Mansa(S3) Road | | 14-11-2014 |
| 41 | Environmental Management Plan Barnala-Mansa(S3) Road | AVAILABLE | 14-11-2014 |
| 42 | Environmental Management Plan Dhanaula-Bhikhi(S5) Road | | 14-11-2014 |
| 43 | Environmental Management Plan Dhanaula-Bhikhi(S5) Road | AVAILABLE | 14-11-2014 |
| 44 | Environmental Management Plan Bathinda-Talwandi Sabo(B8) | | 14-11-2014 |
| 45 | Environmental Management Plan Bathinda-Talwandi Sabo(B8) | AVAILABLE | 14-11-2014 |
| 46 | Environmental Impact Assessment Report S2:Bhawanigarh-Sunam-Bhikhi-SH13 Intersection-Kotshamir(SH 12 A) July 2013 | Soft copy missing | 30-10-2014 |

| | | | |
|-----------|---|---|------------|
| 47 | Environmental Impact Assessment Report S4: Mansa-Talwandi Sabo (up to intersection with B8:ODR9) July 2013 | Soft copy missing | 30-10-2014 |
| 48 | ROAD & WORKPLACE SAETY, HIV-AIDS AWARENESS, ENVIRONMENT & SANITATION | Soft copy missing | 30-10-2014 |
| 49 | Claim No.1 -- Dispute Package No PSRSP/WB/OPRC/1/ICB | Soft copy missing | 30-10-2014 |
| 50 | Road Section No.S2 (SH-12 : Bhwanigarh-Sunam-Kotsahmir) Highway Drawings (Oct-2013) From KM 32+000 TO 61+800 | Soft copy missing | 30-10-2014 |
| 51 | Road Section No.S2 (SH-12 : Bhwanigarh-Sunam-Kotsahmir) Highway Drawings (Oct-2013) From KM 32+000 TO 61+800 | AVAILABLE | 30-10-2014 |
| 52 | Road Section No.S2 (SH-12 : Bhwanigarh-Sunam-Kotsahmir) Highway Drawings (May-2013) From KM 2+270 TO 22+240 & 61+790 TO 82+150 | Soft copy require | 30-10-2014 |
| 53 | Road Section No.S2 (SH-12 : Bhwanigarh-Sunam-Kotsahmir) Highway Drawings (Oct-2013) From KM 61+880 TO 68+060 | Soft copy require | 30-10-2014 |
| 54 | Road Section No.S4 (OPR9 : Mansa-Talwandi Sabo Intersection B8) Highway Drawings (Sep- 2013) From KM 0+000 TO 24+970 | Soft copy require | 30-10-2014 |
| 55 | Road Section No.S4 (OPR9 : Mansa-Talwandi Sabo Intersection B8) Highway Drawings (Sep- 2013) From KM 0+000 TO 24+970 | Extra copy | 30-10-2014 |
| 56 | Road Section No.S4 (OPR9 : Mansa-Talwandi Sabo Intersection B8) Highway Drawings (Sep- 2013) From KM 0+000 TO 24+970 | Soft copy missing | 30-10-2014 |
| 57 | Road Section No.S1 (MDR-21 30/11/2014: Sangrur-Sunam) Highway Drawings (Oct-2013) From KM 0+000 TO 11+300 | Soft copy missing | 30-10-2014 |
| 58 | Road Section No.S1 (MDR-21 30/11/2014: Sangrur-Sunam) Highway Drawings (July-2013) From KM 0+000 TO 11+300 Strip Plan | Soft copy missing | 30-10-2014 |
| 59 | Typical Cross Sections in Auto Cad Format | Scanned copy in CD-Excel/MS Word/ PDF missing | 20-11-2014 |
| 60 | Project Layout Plan in Auto Cad Format | | 20-11-2014 |

| | | | |
|-----------|-----------------------------|--|------------|
| 61 | Coordinates in Excel Format | | 20-11-2014 |
| 62 | Topography Survey Data | | 20-11-2014 |

Table 2-2: Other Documents Available

| Sl. No. | FILE NAME | | |
|----------|---------------------------------------|-----------------|--|
| 1 | Claim No.2 -- Minimum Design Solution | ORIGINAL | |
| 2 | Claim No.2 -- Minimum Design Solution | XEROX AVAILABLE | |
| 3 | Selection Of Consultant | XEROX AVAILABLE | |
| 4 | OPRC Contract Report - Part 1 (PSRP) | XEROX AVAILABLE | |
| 5 | OPRC Contract Report - Part 1 (PSRP) | AVAILABLE | |

Further, the MC has communicated to the Contractor and need to pass on the following set of information without any further delay:-

1. Conformance Management System
2. Conformance Monitoring System
3. All works program and modifications and justification
4. Report of the IRI of the sectors done
5. Report of the Falling Weight Deflectometer
6. Conformance of the control unit
7. Design of pavements of the sectors: S5 soft copy, B8 soft copy, S1 hard copy, S3 and S4 soft copy and hard copy
8. Criteria for installation of the signs
9. Environmental Management Plan – Soft copy of all sector
10. Report of pavements
11. S2 From Km 2+000 to 22+000 Topography (CAD File)
12. S2 From Km 19+000 to 109+000 Center Line Coordinates
13. S3 Center Line Coordinate & Typical Cross Section
14. S4 Topography Data with Excel and CAD File
15. S5 Center Line Coordinates & Topography Data
16. B8 Center Line Coordinates Bathinda to Kotshamir& Typical Cross Section
17. Detail of all Sections F.R.L, O.G.L Existing road (Excel Format)
18. All Detail Of Structure (Slab Culvert, Pipe Culvert with Diameter & Widening Width in Excel Format)
19. R.D Remarks Should be on Inside Parapet wall (Structure) or Chainage Pillar
20. List by Borrow Area (Subgrade Soil) with approved documents.
21. Coordinates Detail of all Bridges (Bridge, Minor Bridge & Major Bridge, R.O.B)
22. Bar bending Schedule (B.B.S) of all pipe culvert & Slab Culvert.
23. R.F.I for Daily summary report (Request for inspection).

Chapter 3 Project Staffing, Role Delineation and Module Specific Proposed Approach

This chapter presents the description of the organization and staffing in accordance with the Terms of Reference and the methodology proposed to ensure the quality of the consultancy services and within the specified time.

During the services the MC's key professional staff team will spend much of their time on this assignment in field with necessary technical and engineering support from the head office of the firm.

The organization presented reflects the commitment of the firm to achieve optimal results in assisting the Punjab Public Works Department, Building & Roads, PWD (B&R). The organization setup proposed below reflects the expectations of the Client, the knowledge of the situation and desired outcomes and the time frame for the delivery of outputs.

In accordance with the requirements of the Client, the work will be organized to reflect the various inter-relations between the various bodies, which are involved in the project:

- The Client – Punjab Public Works Department, Building & Roads, PWD (B&R).
- Other agencies or Government institutions.
- Financing Agency – International Development Association (IDA).
- Team Leader of the Consultant.
- The Consultant Professional Team.
- Other support staff.

In Figure 3-1, the organization of the project is presented in detail. At the top, appears the Client, which will supply the Consultant with all available documents relevant to the project. Also, the Client will make introductions to facilitate liaison with other Ministries/Departments to enable the Consultant to have access to all relevant documentation related with the assignment.

Next in the figure, the Team Leader of the Consultancy Project appears; he will be in charge of the whole assignment and coordinate the other team members. The Team Leader will be the responsible of guarantee that the Consultant staff contribute actively to the learning process of Government staff and the personnel of local contractors and consultants which may be involved in the execution of the project.

Beneath the Team Leader, other key MC's professionals appear. The Principal Auditor and the OPRC Specialist will support the Team Leader in several tasks, and mainly on monitoring CE's level of performance and providing technical assistance. The Pavement Engineer/Management Specialist will be principally responsible for the review of pavement designs. The Data Analyst will be responsible for evaluation and recommendation of a database management system and support the Client during its implementation. The Environmentalist/Sociologist will be responsible for ensure the proper implementation of the environmental and social measures. The expert professional staff will be always coordinated and guided by the Team Leader

ORGANIZATIONAL CHART




Figure 3-1 : Project Organization Chart

The Quality Assurance Specialist for each package will be principally responsible for monitoring the implementation of CQAMP and verification of QC/QA. The Environmentalist/Sociologist will be responsible for ensure the proper implementation of the environmental and social measures in both packages. The Bridge Engineer will be responsible for the review of the structures designs and the corresponding construction monitoring/supervision. The Hydraulics and Drainage Specialist will be responsible for the hydraulics and drainage design review and supervision/monitoring. The Soils/Materials Engineer will be responsible for the QC/QA during laboratory tests. Finally, the Contract Specialist will be responsible of claims (extension of time, variations, fluctuations, etc) advising the Client properly. The expert professional staff will be always coordinated and guided by the Team Leader.

The key professionals will be supported by Financial Specialist responsible of financial modelling, the assistant materials engineer who will provide assistance to the Soils/Materials Engineer, Safety Officer, and Expert in Data processing and Assistant/CAD Operator as required and they will also have the support of other professionals of the companies, which are specialize in several areas. The Consultant will maintain close liaison with a Project Counterpart to be designated by RD.

Team Composition and Task Assignments

The objective is to provide as many experienced professionals as required to complete the work within the time specified in the TOR without compromising the standard of quality of service offered or the project deliverables produced. The team proposed by the Consultant is multi-disciplinary with a long experience in their area of expertise.

For the services, Table 3-1 presents the Team Composition and Task Assignments for key staff, in which the tasks assigned to the professional staff, are presented.

Table 3-1: Team Composition and Task Assignments for key staff

| EVALUATED KEY STAFF | |
|---|--|
| Position Assigned | Task Assigned |
| Team Leader/ Project Manager | <p>Team Leader and overall responsible of project management. In charge of coordination of professional and support staff, and for the verification of the fulfilment of the Consultant’s contractual obligations. Other main tasks assigned:</p> <ul style="list-style-type: none"> • Assist the contractor in the relocation/protection/diversions of utility services and removal of encroachments • Verification and agreement to the Work Plan • Monitoring of preliminary works/services • Approval of CE’s levels of performance during Rehabilitation and Maintenance for recommendation to the Client • Provide technical assistance • Physical and financial progress control • Work Plan Control • Review and check periodic payments reports and implementation verification reports • Preparation of Reports • Quality Control of the works • Environmental and Social Control • Assistance during Maintenance stage • Evaluation and recommendation of a database management system and support the Client during its implementation • Assistance during the collection and revision of the basic line data of the Project • Training |
| Highway Engineer | <ul style="list-style-type: none"> • Coordination and review of survey of existing utility services and encroachments • Review of Topographical control of preliminary works and during the rehabilitation and Maintenance. Preparation of related reports. • Physical progress control • Inspection, review, and/or measure levels of service • In coordination with Team leader, in charge of Periodic Inspection to meet the level of service • Inspection of implementation of Quality Assurance Manual, Traffic Management Plan, and Work Plan in field. • Review of compliance with the design specifications in field. • Preparation of reports • Assistance in the relocation/protection/diversions of utility services and removal of encroachments • Monitoring CE’s levels of performance during Rehabilitation and Maintenance stages • Technical assistance and training in field. ▪ Inspection of Quality Control in field |

| | |
|--|---|
| | <ul style="list-style-type: none"> ▪ Review and check periodic payments reports and implementation verification reports ▪ Review and approve a detailed inventory and reconcile tem with the As-built drawings ▪ Evaluation and recommendation of a database management system and support the Client during its implementation. |
| Pavement Engineer/ Management Specialist | <ul style="list-style-type: none"> • Review CE’s Quality Assurance Manual, Traffic Management Plan, and Work Plan. • Review and issue recommendations on CE’s pavement designs • Preparation of reports • Monitoring CE’s levels of performance related with the pavement during Rehabilitation and Maintenance Stages • Technical assistance and quality control • Review and check periodic payments reports and implementation verification reports • Training • Evaluation and recommendation of a database management system and support the Client during its implementation from the pavement point of view • Assistance during the collection and revision of the basic line data of the Project |
| Environmental Specialist | <ul style="list-style-type: none"> • Lead the consultancy in environmental, resettlement and socio-economic tasks. Preparation of related reports. • Assistance with the review of the CE’s Quality Assurance Manual, and the Health & Safety Management Plan • Ensure proper implementation of the environmental mitigation measures • Ensure proper implementation of the policies related with resettlement matters |
| Quality Assurance (QA) Engineer | <ul style="list-style-type: none"> • Review of CE’s Contract Quality Assurance Management Plan (CQAMP), Health and Safety Management Plan, Emergency procedures and incident response plan and its implementation • Quality assurance testing necessary to verify that quality control standards are being achieved • Inspection and measurement all level of service achieved • Notify the CE in case of any detection and inspect after the time allowed for repairs or tolerance permitted for each criterion during Maintenance Stage. • After notification and re-inspection will confirm if the LOS has been met, or if non-compliance payment reductions have to be applied according to the methodology established for this purpose • Quality Control reports on the works completed during the month clearly indicating any non-conformance |
| Bridge Design Engineer/ Structural Engineer | <ul style="list-style-type: none"> • Review and issue recommendations on the structures designs • Assistance with the review of CE’s Quality Assurance Manual and Work Plan • Structures monitoring during the rehabilitation and maintenance stages. • Technical assistance and preparation of reports • Ensure complete compatibility with contractor’s structures working |

| | |
|---|--|
| | drawings |
| Hydraulics and Drainage Specialist | <ul style="list-style-type: none"> • Assistance with the review of the CE’s Quality Assurance Manual, and the hydraulic studies and drainage designs • Preparation of related reports • Inspection, review, and/or measure levels of service related with hydraulic structures • Works and materials control • Technical assistance during rehabilitation/improvement and routine maintenance works. • Ensure complete compatibility with contractor’s drainage structures working drawings |
| Soils/ Materials Engineer | <ul style="list-style-type: none"> • Assistance with the review of the CE’s Quality Assurance Manual and designs. • Monitor preliminary works • Inspection, review, and/or measure levels of service • Review compliance of service level criteria • Technical assistance on materials testing during the rehabilitation works and preparation of Reports as well as assistance during maintenance stage • In charge of the quality control, including materials information checking, control and approve method statements and material sources |
| Contract Engineer | <ul style="list-style-type: none"> • Recommending approvals for the CE’s insurances; • Clarifying any queries on the Contract Data; • Responding to requests for contract changes as made by either the CE or the Client; • Assessing quotations provided by the CE for carrying out variations and instructing variations after approval by the Client; • Assist the Client in resolving any claim or dispute as the result of the civil works contract and to make recommendations thereon, including possible recourse to the Disputes Resolution Board (DRB). |

| | Task Assigned | Team Leader | Principal Auditor | OPRC Spec. | Pavement Spec. | Data Analyst | Environmentalist |
|----|---|-------------|-------------------|------------|----------------|--------------|------------------|
| 1 | Assist the contractor in the relocation/protection/diversions of utility services and removal of encroachments | ✓ | ✓ | | | | |
| 2 | Verification and agreement of the Work Plan | ✓ | | ✓ | | | |
| 3 | Monitoring of preliminary works / services | ✓ | ✓ | | | | |
| 4 | Monitoring CE's levels of performance during Rehabilitation and Maintenance for recommendation to the Client | ✓ | ✓ | ✓ | ✓ | | |
| 5 | Review and issue recommendations on CE's designs | | ✓ | ✓ | ✓ | | |
| 6 | Provide technical assistance | ✓ | ✓ | ✓ | ✓ | ✓ | |
| 7 | Physical and financial progress control | ✓ | ✓ | | | | |
| 8 | Review and check periodic payments reports and implementation verification reports | ✓ | ✓ | | | | |
| 9 | Preparation of Reports | ✓ | ✓ | ✓ | ✓ | | |
| 10 | Inspection of implementation of Quality Assurance Manual, Traffic Management Plan, and Work Plan in field. Quality Control of the works | ✓ | ✓ | ✓ | ✓ | | |
| 11 | Environmental, resettlement and socio – economic tasks. Preparation of related reports. Ensure proper implementation of environmental, resettlement mitigation measures | | | | | | ✓ |
| 12 | Assistance during the Defects Liability Period | ✓ | ✓ | | | | |
| 13 | Evaluation and recommendation of a database management system and support the Client during its implementation | ✓ | ✓ | ✓ | | ✓ | |
| 14 | Assistance during the collection and revision of the basic line data of the Project | ✓ | | ✓ | ✓ | ✓ | |
| 15 | Ensure complete compatibility contractor's working drawings | | ✓ | ✓ | | ✓ | |
| 16 | Periodic Inspection to meet the level of service | | ✓ | ✓ | | | |
| 17 | Training | ✓ | ✓ | | ✓ | | |

Chapter 4 Proposed work plan and MC' Deliverables

This chapter presents the description of the work plan in accordance with the Terms of Reference and the methodology proposed to ensure the successful development of the project. Experienced professional staff will be assigned to develop the project. The Consultant will develop the tasks included in the Work Schedule according to the above presented methodologies.

The proposed Work Plan will accomplish the objectives of the consultancy and tasks as described in detail in the previous sections.

The services of the MC shall entail due-diligence towards the following set of activities:-

- Rehabilitation Works
- Improvement Works
- Network Performance Measures
- Resurfacing Works
- Emergency Works

.Next are summarised the main tasks to be carried out during the Consultancy Services

4.1 Fulfilling the Role of Project Manager (Part A)

The following tasks have been considered

- Mobilization and Design Period
- Review de CE's Work Program
- Meetings
- Review and approve a detailed inventory and the as-built drawings
- Develop with CE contingency plans
- Assistance in the relocation/protection/diversions of utility services and removal of encroachments
- Preparation and submission of the Inception Report
- Preparation and submission of the Design Review Report
- Review Periodic Payment Reports (quarterly)
- General Supervision
- Quality Control
- Topographical Control
- Environmental and Social Control

4.2 Conformance Monitoring and Management (Part B)

This task will cover the following activities:

- Audit of the Contractor's Contract Quality Assurance Management Plan (CQAMP)
 - Review the CQAMP
 - Review the Health & Safety Management Plan

- Review the Traffic Management Plan
- Review the Environmental and Social Management Plan
- Audit of the Contractor's Performance
 - Monthly Audit
 - Independent Audit
 - Monthly Progress Report
 - Traffic Management
- Inspections
 - Commencement of Contract Inspections
 - Monthly Inspections
 - Combined Inspections
 - Inspections at the End of the Contract
 - Emergency Works Inspections
- Reporting
 - Monthly Report
 - Combined Drive over daytime and night-time Report
 - Hand-Over Report
 - Network Condition Report
 - End of Contract Handover report
- Contractors Performance Monitoring and Surveillance
 - Review for Contractor's Performance, Inspections and Tests
 - Payment Certificate
 - Price Adjustment
- Review and Recommendation of Contractor's Designs
 - Modification
 - Records
- Environmental & Social Management Framework
- Monitoring Service levels

4.3 Network Condition Monitoring and Pavement Condition Monitoring (Part C)

This task will cover the following activities:

- Development and Review of the Network's 10 year forward work programme (FWP)
 - Development of the Network's 10 year FWP
 - Review of the Network's 10 year FWP
- Review of the Network Condition Service Levels and Performance Measures specified in the OPRC Document
- Assistance in Managing the annual programme of Data Collection of Pavement Durability Measures

4.4 Network Information and Data Analysis (Part D)

This task will cover the following activities:

- Desk-top Review of the Client's Existing Database
- Periodic Review of Currently available Data
- Support the Client during the implementation of the DMS

4.5 Additional Client Support by way of training of Client's staff

The MC will contribute actively to the learning process of Government staff and the personnel of Contracting Entities in the use of database system, document management system and all parameters included in the OPRC Project in Punjab.