

### Physical Progress of PMGSY - II Project (ending 31.03.2018)

Sr. No.	Distt.	Package No.	Name of Road	Length (Km)	Upgradation Cost (lacs)	Length Completed (Km)	%age of work	Expenditure (Rs. lacs)
1	Amritsar	PB01-123 MB	Jandiala Verowal Road (Ekal Gadda) to Tangra to Tarsikka via jabbowal	16.38	958.78	15.18	90%	663.17
2		PB01-124 MB	Attari-Chogawan Road (Beharwal) to Manj Bachiwind Road via Shahura, kiralgargh and Gagarmal	10.20	692.60	8.49	75%	394.11
3		PB01-125 MB	Asr. - Fatehgarh Churian to Asr. Ajnala Raod via Birbalpura, Loharka Kalan, Bua Nagali upto Rajasansi	11.20	766.71	10.00	65%	435.17
4		PB01-126 MB	Amritsar - Attari (Khassa Bazaar) to Varpal via Chak Mukand, Mulla Behram, Kotli Mian Khan, Sangna and Chaba	16.81	1133.27	16.81	Completed	653.80
5		PB01-128	Gujjapir to Bhalapind via Dhariwal, Teri-Rajjian-Kotla	8.29	618.62	7.00	83%	245.44
6		PB01-130	Amritsar Ajnala Road to Loharka Jagdev Kalan Road	9.95	686.62	6.00	59%	244.10
7		PB01-133	Amritsar Majitha Fatehgarh Churrian road to Kotla Gujran via Viram	6.36	321.29		65%	106.05
8		PB01-134	Amritsar Sohian Fatehgarh Churrian Road (Mehdipur) to Amritsar Majitha Fatehgarh Churrian Road (Bhalowali)	5.12	327.49	4.85	80%	149.45
9		PB01-136	Amritsar Majitha Fatehgarh Churrian Road to Jajjiani via Budha Theh Ramana chak	5.62	397.46	2.50	72%	208.33
10		PB01-137	Beas Amritsar (Muchal) to Batala Beas road (Gaggarbhana) via Dhulka, Kaleke, Sudhar, Wadala Kalan	19.45	1203.68	19.40	82%	468.46

Sr. No.	Distt.	Package No.	Name of Road	Length (Km)	Upgradation Cost (lacs)	Length Completed (Km)	%age of work	Expenditure (Rs. lacs)
11	Amritsar	PB01-138	Beas Amritsar (Rayya) Cheema Bath Bulle Nangal Kot Mehtab to Pheruman	9.45	651.37	9.45	Completed	406.64
12		PB01-139	Kaler Bala to Arjan Manga to Amritsar Mehta Road	7.24	235.47	7.24	Completed	161.47
<b>Total</b>				<b>126.07</b>	<b>7993.36</b>	<b>106.92</b>		<b>4136.19</b>
13	Tarn Taran	PB01-140	Patti Khem Karan road to Valtoha Dasuwal Maneke Jand	5.00	303.78		30%	
14		PB01-141	Gajjal to Kotli Wasawa Singh Sran to Assal Uttar	7.45	454.06	2.00	28%	
15		PB01-143	Cheema Kot Budha Road to Harike Khalra Road	12.09	656.68	4.00	48%	193.46
16		PB22-01 MB	Manan to Dhand to Sarai Amanat Khan Road Via Kasel	8.07	545.52	7.70	82%	262.10
17		PB22/03 MB	Harike Khalra Road to Mari Megha to Mari Udoke to Choong	10.95	713.16	4.70	63%	195.19
<b>Total</b>				<b>43.56</b>	<b>2673.20</b>	<b>18.40</b>		<b>650.75</b>
18	Bathinda	PB02-018	Bathinda Barnala road to Ghareli, Gharella, Balloh, Chowke Pirkot, Bhaini Chuhar, Kuttival Khurd to Ghummn Khurd to BSBK road	30.10	1755.42	30.10	Completed	1132.04
19		PB02-019	Chowke to Dhade to Balianwali	14.50	886.72	14.50	Completed	621.09
20		PB02-020	Ballianwali to Nandgarh Kotra to Harkishanpura	6.50	389.28	6.50	Completed	246.63
21		PB02-021 (Bridge)	Bhunder to Ballianwali road		150.07		Completed	80.20

Sr. No.	Distt.	Package No.	Name of Road	Length (Km)	Upgradation Cost (lacs)	Length Completed (Km)	%age of work	Expenditure (Rs. lacs)
22	Bathinda	PB02-022	Ballianwali to Mandi Khurd to Ramnagar to Rampura Maur Road	8.90	522.77	8.85	90%	267.10
23		PB02-023	Maur Talwandi Road to Rajgarh Kubbe to kotli and Rajgarh kube to Behniwal upto MC limit via Kamalu Swaitch	12.10	724.20	12.10	Completed	470.80
24		PB02-024	Bhikhi Kot Shamir road to Raikhana upto Kot Fatta Bhucho road	6.60	395.03	6.60	Completed	236.16
25		PB02-025 (Bridge)	Reconstruction of High Level Bridge over Lassara Drain RD 352588 Crossing Link Road BSBK road to Raikhanna upto Kot Fatta Bhucho Road		150.07		Completed	89.09
<b>Total</b>				<b>78.70</b>	<b>4973.56</b>	<b>78.65</b>		<b>3143.11</b>
26	Faridkot	PB03-024 MB	Kotkapura - Shri Mukatsar Sahib Road wander Jattana to Dhimanwali upto Machai Mal Singh	7.23	412.50	4.80	70%	288.14
27		PB03-025 MB	Kotkapura-Bathinda Road to Bargari to Bambiha Bhai upto Channuwala Wander	6.40	364.89	6.40	95%	313.67
28		PB03-026 MB	Wandar Jattan to Phide Kalan upto (Marrar Chack Motlewala)	7.10	444.19	7.10	Completed	358.26
29		PB03-027 MB	Chahal to Kot Sukhia to Bhaloor	14.70	805.95	14.70	Completed	536.49
30		PB03-028 MB	Faridkot to Dhiman Wali upto Block Boundary	6.70	426.34	5.50	80%	299.02
31		PB03-030 MB	Faridkot-Sadiq road to Mehemuana to Golewala to Fridkot-Ferozepur raod	13.00	795.04	13.00	79%	627.7
32		PB03-031 MB	Kotkapura-Jaitu Road to Harinau via Ajit Gill, Matta	7.63	528.09	4.30	82%	344.37

Sr. No.	Distt.	Package No.	Name of Road	Length (Km)	Upgradation Cost (lacs)	Length Completed (Km)	%age of work	Expenditure (Rs. lacs)
33	Faridkot	PB03-032 MB	Jaitu to Kotli Ablu upto Block Boundary via Chaina Karirwal	9.12	548.47	9.12	Completed	408.66
<b>Total</b>				<b>71.88</b>	<b>4325.47</b>	<b>64.92</b>		<b>3176.31</b>
34	Fatehgarh Sahib	PB04-020	Khamano to Bhadla via Bhari, Sahib Pur & Ismailpur	17.30	1090.45	6.00	66%	266.92
35		PB04-021	NH-I road to Rasulpur via Rajindergarh, Boras	13.63	1079.49	11.15	74%	508.25
36		PB04-022	Bhamarsi to Mudharian upto Boundary	2.89	176.77	2.89	Completed	141.28
37		PB04-023	Patiala Sirhind road (Rurki Adda) to Reona Neewan via Nalina Kalan, Nalina Khurd, Panjola Kalan	7.01	446.70	7.01	Completed	357.92
38		PB04-024	Patiala Sirhind Road (Rurki Adda) to Sehri upto Rajpura-Akar road via Nalini, Mulepur, Saifalpur, Muhamdipur, Sehri	10.18	637.54	9.50	67%	233.65
<b>Total</b>				<b>51.01</b>	<b>3430.95</b>	<b>36.55</b>		<b>1508.02</b>
39	Ferozepur	PB05-089 MB	Ludhiana-Ferozepur Road (Village Malwal) to Ferozepur-Zira Road via Satiyewal	0.00	0.00		Deleted	
40		PB05-090 MB	Ludhiana-Ferozepur Road to Ferozepur-Faridkot Road via Piareana, Maan Singh Wala, Sappanwali	5.08	376.71	4.50	86%	212.70
41		PB05-091 MB	Talwandi Khosa Dal Singh Road (Hardasa) to Zira Mallanwala road (Alipur) via Kassoana, Mankianwali	9.60	636.00	9.60	Completed	403.92

Sr. No.	Distt.	Package No.	Name of Road	Length (Km)	Upgradation Cost (lacs)	Length Completed (Km)	%age of work	Expenditure (Rs. lacs)
42	Ferozepur	PB05-092 MB	Zira-Moga Road (Jhatra) to Zira-Talwandi Road via Wara Chain Singh, Longo Deva, Pandori Khatrian, Mansoorwal Kalan	11.70	671.19	10.40	94%	274.04
43		PB05-093 MB	Zira-Talwandi Road to (Ratool Rohi) Khosa Dal Singh - Talwandi Road (Dhanna Sheed)	5.55	329.08	5.55	Completed	292.90
44		PB05-094 MB	Makhu-Kot Ise Khan Road to Makhu-Zira road via Chamb, Shihan pari	6.70	437.79	6.30	96%	317.05
45		PB05-095 MB	Makhu-Jallandhar road to Makhu-Zira road via Sudan, Femiwala	6.50	409.24	6.14	96%	318.50
46		PB05-097	Mallanwala road to Fathegarh Sabrah via Fattewala, Alewala	17.85	1184.63	4.50	51%	489.78
47		PB05-098	Guruharsahai to Kanian Wali	9.77	684.99	5.60	77%	378.58
48		PB05-099 (Bridge)	Reconstruction of Bridge 4 span 7mtr each over eastern canal crosing link road Guruharsahai to Kanian Wali at RD 7425 (length 31.40 mtr)		91.30		96%	67.85
49		PB05-100	Grain Market Guruharsahai to Bahadure Ke via Basti Joye Singh Wala,Dune Wala, Pindi	13.42	850.95		60%	353.69
<b>Total</b>				<b>86.17</b>	<b>5671.88</b>	<b>52.59</b>		<b>3184.48</b>
50	Fazilka	PB05-101 MB	Pattre Wala to Khippan Wali	8.10	597.31	6.00	88%	407.01
51		PB05-102 MB	Maunana Bridge to Tahliwal Jatan - Kandhwala - Hajar Khan Mammukhera upto Block Boundary	7.55	509.79	6.50	70%	302.74
52		PB05-103 MB	Dodhan(Defence Road) to Rajpura to Sherewala to Patti Sadik	14.00	972.04	8.50	77%	550.89

Sr. No.	Distt.	Package No.	Name of Road	Length (Km)	Upgradation Cost (lacs)	Length Completed (Km)	%age of work	Expenditure (Rs. lacs)
53	Fazilka	PB05-104 MB	Gidderanwali main road to Jandwala Hanuwanta to Achadiki	11.00	738.74	7.25	80%	471.13
54		PB05-105 MB	Arniwala to Jandwala Bhime Shah - Roranwali Road up to Block Boundary	10.98	709.87	4.50	49%	185.09
55		PB05-106 MB	Ratta Khera Bridge along Canal to Khuranj to Roranwali upto Block Boundary	9.40	704.23	2.50	46%	129.24
56		PB05-107 MB	Fazilka (DHS road) to Fannayan to Audiyan, Kerian, Bandiwala upto Block Boundary	11.85	728.93	9.35	80%	684.95
57		PB05-108 MB	Fazilka-Hindumal Kot Road Shateer Wala to Bandi Wala	5.05	329.92		32%	82.96
58		PB05-110	Kabarwala to Roranwala	9.09	627.03	5.50	52%	220.10
59		PB05-111 (Bridge)	Reconstruction of Bridge 4 span 7mtr each over eastern canal crossing link road Kabarwala to Roran Wala at 5580 (length 31.40 mtr)		90.31		98%	68.79
60		PB05-112	Sukhera Bodla to Jallalabad-Puran Patti road via Chak Lamochar	9.68	616.35	4.00	60%	285.57
<b>Total</b>				<b>96.70</b>	<b>6624.52</b>	<b>54.10</b>		<b>3388.47</b>
61	Gurdaspur	PB06-054 MB	Behrampur to Primala Dodwan, Bahmani to Bala Pindi	5.77	412.59	5.77	Completed	180.29
62		PB06-083	Purana Shalla to Talibpur Pandori via Chhina Bet Pakhowal	10.41	723.97	9.20	76%	129.29
<b>Total</b>				<b>16.18</b>	<b>1136.56</b>	<b>14.97</b>		<b>309.58</b>

Sr. No.	Distt.	Package No.	Name of Road	Length (Km)	Upgradation Cost (lacs)	Length Completed (Km)	%age of work	Expenditure (Rs. lacs)
63	Hoshiarpur	PB07-043	Inspection road along Kandi Canal	15.00	1065.35	15.00	90%	699.45
64		PB07-044	Dagan to Budhabarh via Bhavnauli	10.60	756.22	4.50	50%	245.86
<b>Total</b>				<b>25.60</b>	<b>1821.57</b>	<b>19.50</b>		<b>945.31</b>
65	Jalandhar	PB08-048 MB	Lohian jakunpur road to Malsian Shahkot Moga Road via poonia	11.08	757.98	11.08	Completed	660.85
66		PB08-049 MB	Malsian Lohian Road (Maliwal to Kotlsa Heran)	9.07	633.07	9.07	Completed	345.84
<b>Total</b>				<b>20.15</b>	<b>1391.05</b>	<b>20.15</b>		<b>1006.69</b>
67	Kapurthala	PB09-023 MB	Jalandhar Kapurthala Road to Razapur Kular Road via Dhandal, Sidhwan Dona	13.69	746.96	9.50	63%	216.91
<b>Total</b>				<b>13.69</b>	<b>746.96</b>	<b>9.50</b>		<b>216.91</b>
68	Ludhiana	PB10-086	Gurthali pull to Sahnewal Dehlon road	10.20	447.60	6.00	44%	232.48
69		PB10-088	Ludhiana Phillour road to Kadian-Qutbewal-Kasabad-sujatwala-Kaneja-Bajra to Ludhiana-Rahon Road	7.14	382.13	7.14	Completed	331.45
70		PB10-090 MB	Dehlon to Pakhowal via Majri (old Dehlon Pakhowal Road)	13.78	863.92	13.78	Completed	852.44
71		PB10-091 MB	Ludhiana Malerkotla road to Butari to Khatra to Bathinda Branch Canal Bridge	12.79	894.54	12.79	Completed	1025.09
72		PB10-093 MB	Jagraon to Kounke Kalan to Dallah	6.00	412.28	5.50	78%	178.26
73		PB10-094 MB	Jagraon-Raikot Raod to Akhara Bhammipura Manuke	12.13	758.90	12.00	89%	623.45

Sr. No.	Distt.	Package No.	Name of Road	Length (Km)	Upgradation Cost (lacs)	Length Completed (Km)	%age of work	Expenditure (Rs. lacs)
74	Ludhiana	PB10-096 MB	Saloudi (ODR 29) to Saloudi Chakmaffi, Daudpur, Libra, Ikolahi & Ikolaha up to Khnna Malerkotla road	13.10	877.05	7.25	73%	594.55
75		PB10-097 MB	Jodhan, Gujjarwal, Phalewal, Jurahan, Dhurkot	14.34	953.45	14.30	92%	710.71
76		PB10-098 MB	Raikot to Pakhowal via Tajpur, Dhallian	10.25	601.77	10.25	Completed	598.43
77		PB10-099 MB	Humbran Bhundari road to Bhattha Dhua, Chak, Kailpur, Mullanpur to NH-95	9.23	550.01	9.23	93%	306.41
78		PB10-100 MB	Ludhiana Ferozepur Road to Bhanohar, Hassanpur, Pamal, Pamali, Chokkar, Jodhan	11.09	691.61		56%	253.17
79		PB10-101 MB	Raikot Mullanpur road to Boparai, Dhatt, Morkarima, Talwandi Kalan, Sawaddi	12.69	877.16	10.50	88%	578.42
<b>Total</b>				<b>132.74</b>	<b>8310.42</b>	<b>108.74</b>		<b>6284.86</b>
80	Mansa	PB11-025 MB	Boha to Kishangarh Via. Sherkhanwala-Maghanian-Ramgarh Shahpurian-Bhakrial-Bhawa-Kulrian-Bareta.	31.68	2003.47	31.00	95%	1411.84
81		PB11-033 MB	Jawaharke to Deluana Via Nangal Kalan	5.24	371.19	5.24	Completed	322.25
82		PB11-035 MB	Mansa-Talwandi Road to Jherianwali Via Behniwal-Peron-Tandian.	11.58	744.95	11.58	Completed	679.67
83		PB11-036 MB	BSBK Road to Matti Via Khiala Kalan (BSBK Road) Atlan Kalan, Atlan Khurd, Alisher Kalan, Moujo Kala, Moujo Khurd.	17.59	1114.12	7.20	41%	349.98
84		PB11-037 MB	Jhunir to Akkanwali Via Chehlanwali-Korewala-Chahohar.	10.95	671.41	10.95	Completed	472.28



Sr. No.	Distt.	Package No.	Name of Road	Length (Km)	Upgradation Cost (lacs)	Length Completed (Km)	%age of work	Expenditure (Rs. lacs)
85	Mansa	PB11-038 MB	Dullowal to Sada Singh Wala Via Ghuranghana-Gagowal-Moosa.	12.40	786.04	12.40	94%	540.09
86		PB11-039 MB	Mansa-Budhlada Road to Bareh Via Khara	5.70	323.93	5.70	Completed	197.71
87		PB11-040 MB	Daleuana to Malkon Via Akkanwali-Dalelwala.	10.37	683.12		57%	127.93
88		PB11-041 MB	Bhikhi-Budhlada Road to Dalel singh wala Via Mulla Singh Wala.	6.04	362.42	6.04	Completed	126.70
89		PB11-042 MB	Bhai Desa to Ubha Via Burj Rathi	7.35	444.76	7.35	Completed	392.77
90		PB11-043 MB	Sadha Singh wala to Maur Via Kotli Kalan	10.00	622.23	5.20	74%	343.55
91		PB11-045 MB	Boha to Khara Via Mal Singh wala-Vareh.	12.70	739.61		42%	
92		PB11-046 MB	Boha to Bareta Via Saidewala-Saspali-Dharampura.	18.00	1146.10	9.00	80%	264.96
93		PB11-047 MB	Sirsa-Ratia Road to Rajrana Via Jhanda Kalan-Nahrn-Karandi.	13.80	900.58	13.80	Completed	728.51
<b>Total</b>				<b>173.40</b>	<b>10913.93</b>	<b>125.46</b>		<b>5958.24</b>
94	Moga	PB12-025 MB	Dharamkot-Kot Ise Khan road (ODR-8) to Zira- Moga road (RD 14.50 km) via Karyal, Cheema, Khosa Randhir, Khosa Jalal.	11.58	735.14	5.00	52%	284.60
95		PB12-030 MB	Moga-Kotkapura road (SH-16 RD-23.50KM) to Bambhia Bhai via Sekha Kalan, Sekha Khurd	11.21	657.88	9.00	72%	352.99
96		PB12-035 MB	Baghapurana-Nihal Singh wala road (ODR-06) to Gholia-Charik road via Kaale-ke	8.00	510.39	8.00	Completed	435.25

Sr. No.	Distt.	Package No.	Name of Road	Length (Km)	Upgradation Cost (lacs)	Length Completed (Km)	%age of work	Expenditure (Rs. lacs)
97	Moga	PB12-036 MB	Mari Mustaffa-Thathi Bhai road to Bagha Purana Bhagta road (SH-16) via Cheeda, Sukhanand	11.70	736.29	11.50	85%	512.74
98		PB12-037 MB	Dharamkot-Jogewala road (ODR RD 16.50 KM) to Moga-Harike road (SH-19 RD-20KM) via Dharam Singh wala, Qadar wala, Mandar.	8.86	634.08	7.30	70%	332.55
99		PB12-038 MB	Moga-Barnala road (NH-71) to ) Saidoke-Madhe road (T-09 via Bilaspur,Takhtupura	11.78	751.79	5.00	60%	337.00
100		PB12-039 MB	Moga-Jalandhar road (NH-71 RD 64.50KM) to Dharamkot Sidhwan Bet road (ODR-8 RD 21.50 KM) via Lohgarh.	7.86	409.48	7.86	Completed	264.40
101		PB12-040 MB	Kot Ise Khan-Jagraon road ODR- RD 9.80 KM) to Kot Ise Khan Jagraon road (ODR-RD 20.50KM) via Bhinder Kalan, Bhinder Khurd, Kokri Vehniwal	14.91	829.01	14.50	90%	645.36
102		PB12-041	Rattian, Ghall Kalan, Bukkan wala & Singhawala	12.66	743.28	12.00	60%	316.56
103		PB12-042	Rania to Rauke to Bir Rauke	12.20	758.80	8.00	65%	378.72
104		PB12-043 (Bridge)	Construction of Bridge at RD 10.71 Km across Moga Drain on the Moga Zira road to LF Road to Ghal Kalan Bukkanwala, Singhawala 20.00 mtr.		60.40		90%	
<b>Total</b>				<b>110.76</b>	<b>6826.54</b>	<b>88.16</b>		<b>3860.17</b>
105	Muktsar	PB13-058 MB	Mallan to Kotli Ablu to Chaina Upto Block Boundary (Chaina to Jaiton link Road is in Distt Faridkot)	15.40	1018.47	15.40	Completed	767.55
106		PB13-059 MB	Mukatsar-Bathinda road to Kauni to Mallan	11.56	749.22	11.56	Completed	574.47

Sr. No.	Distt.	Package No.	Name of Road	Length (Km)	Upgradation Cost (lacs)	Length Completed (Km)	%age of work	Expenditure (Rs. lacs)
107	Muktsar	PB13-060 MB	Malout Dabwali road to Channu-Bedowali-Mann-Kaljhrani upto Badal Bathinda Road	12.58	853.27	9.00	75%	489.25
108		PB13-061 MB	Abul Khurana (National Highway) to Chappianwali upto Sri Ganga Nagar Road (Defence Road)	5.32	353.59	5.32	Completed	263.89
109		PB13-062 MB	Malout-Abohar road to Sarawan Bodlan--Virk Khera-Inna Khera upto Mukatsar-Malout Road	10.94	735.58	5.50	85%	214.19
110		PB13-063 MB	Malout-Fazilka road (Alamwala) to Aspal-Raniwala-Karampatti-Ratta Tibba (upto Abohar Muktsar Road).	17.70	1117.75	14.70	78%	581.04
111		PB13-065 MB	Mukatsar-Malout Road to Mukatsar-Jallalabad road via Goniana, Kothe Mukhtiar Singh, Badhai (Byepass of City).	12.65	860.17	7.50	75%	319.65
112		PB13-066 MB	Mukatsar-Malout Road to Mukatsar-Kotakpura Road upto Kotli Road (Byepass of City).	5.44	493.88	4.09	70%	243.31
113		PB13-067 MB	Malout-Abohar road to Dabwali Dhab-Sham Khera to Jodhpur upto Block Boundary Abohar	15.07	814.14	12.60	76%	407.31
114		PB13-068 MB	Abohar Muktsar Road (Village Rahurianwali) to Bhagsar.	8.20	514.44	7.60	83%	312.93
<b>Total</b>				<b>114.86</b>	<b>7510.51</b>	<b>93.27</b>		<b>4173.59</b>
115	Nawahshehar	PB14-029 MB	Behram Mahilpur Road to Munna to Phagwara Bypass	8.38	614.08	5.20	40%	145.13
<b>Total</b>				<b>8.38</b>	<b>614.08</b>	<b>5.20</b>		<b>145.13</b>

Sr. No.	Distt.	Package No.	Name of Road	Length (Km)	Upgradation Cost (lacs)	Length Completed (Km)	%age of work	Expenditure (Rs. lacs)
116	Patiala	PB15-063 MB	Patiala Pehwoa Road (Devigarh) to Sanour Nanyola Road	10.30	739.97	10.30	90%	618.95
117		PB15-065 MB	Patiala Nabha Road to Patiala Bhadson via Mund Khera, Kheri Mannian	8.00	449.76	8.00	Completed	390.14
118		PB15-066	Nabha Malerkotla road to Rohti Tanda Badha road via Chaudhary Majra with link to Rajgarh.	8.80	837.26	8.10	89%	583.14
<b>Total</b>				<b>27.10</b>	<b>2026.99</b>	<b>26.40</b>		<b>1592.23</b>
119	Barnala	PB17-097 MB	Talwandi - Alkara Road	6.86	476.80	6.86	Completed	344.09
120		PB17-098 MB	Sehna to Bhai Rupa Road and Chhanna - Bhadaur Road	12.14	780.85	12.14	Completed	558.35
121		PB17-099 MB	Raikot - Dhuri Road via Manal	21.45	1398.75	8.50	52%	409.40
122		PB17-100 MB (Bridge)	Construction of Bridge (38m span) Bathinda Canal Kutba - Sehbajpura Raod		203.87		75%	129.52
<b>Total</b>				<b>40.45</b>	<b>2860.27</b>	<b>27.50</b>		<b>1441.36</b>
123	Sangrur	PB17-089 MB	Moonak to Makrour Sahib	5.30	343.50	5.30	Completed	284.86
125		PB17-090	Badrukhan to Bhamabadi to Ubhewal to Singhpura	17.66	1037.03	17.66	Completed	633.07
127		PB17-091	Bhindra to Ghabdan to Laddi to Bhalwan	10.29	661.72	10.29	Completed	392.71
126		PB17-092	Bahadurpur to Duggan to Killa Bharian to Sheron to Shahpur to Cheema	21.25	1269.86	21.00	85%	475.54

Sr. No.	Distt.	Package No.	Name of Road	Length (Km)	Upgradation Cost (lacs)	Length Completed (Km)	%age of work	Expenditure (Rs. lacs)
128	Sangrur	PB17-093	Bhattiwal to Balad Khurad to Balad Kalan to Bharro via Turi, Majhi, Majha, Bimber, Bimbri & Dehlewal	19.18	1285.14	19.18	Completed	745.32
129		PB17-094	Mauran to Gujran to Ghanour Rajputtan Up to Distt. Boundry	15.39	960.85	15.39	Completed	503.38
131		PB17-095	Dhandoli Khurd to Janal To Dhandoli Kalan to Chhahar up to Block Boundry	9.45	567.84	7.25	Completed	87.40
124		PB17-101	Kalbanjara to Ghorenab to Sekhuwas	6.90	462.76	6.90	Completed	311.06
130		PB17-096 (Bridge)	Constn. Of HL Bridge 3 span 8mtr each over Ghagar Branch Canal (Sangrur Patran Road NH-71 (village Mouran) to Gujran to Khanal Kalan to Ghanour Rajputtan Up to Distt. Boundry)		96.49		Completed	94.49
<b>Total</b>				<b>105.42</b>	<b>6685.19</b>	<b>102.97</b>		<b>3527.83</b>
<b>G. Total</b>				<b>1342.82</b>	<b>86537.01</b>	<b>1053.95</b>		<b>48920.89</b>