

Singla Construction - Gurthdri Construction Camp

Observation:

1. Oil storage mechanism was found to be risky, so it was suggested to keep it distance from any kind of fire source and the platform is prepared with sand over tarpaulin sheet as base. In addition to counter accident measure like fire extinguisher.
2. Spillage due to loading and unloading of emulsion drum has resulted in spillage of emulsion on ground. It was suggested to prepared platform with sand over tarpaulin sheet as base. In addition to counter accident measure like fire extinguisher.
3. The washing area was without any proper platform and water get stored in nearby area. It was suggested to build a drain with opening to septic pit.
4. The labour room provided was small, so it was suggested to improve the small window into bigger one.
5. Large amount of scraps were observed in the camp. It was suggested to properly extend the existing area and defined it into scrap yard.
6. Concrete platform at periphery of the bitumen storage tank was suggested as spillage was observed all around the storage tank.
7. The sludge or sediments from hot mix plan need to be disposed properly, so it was suggested to identify the location and prepare a detail disposal mechanism.